

**Change Orders:** The only change orders that increased the contract amount for Chinook Trail MS were owner-requested changes that moved scope from the District's budgets to the Bryan+RTA/MOA contracts. Change orders included the purchase of all the classroom TVs, moving the audiovisual costs and contracts, and the cost for moving existing modular classrooms at the adjacent elementary school. The owner's budgets already included these items; the cost simply shifted to the design-build contract.

**CHANGE ORDER LOG**



Project Name: Chinook Middle School  
 Project No.: 17044  
 General Contractor: Bryan Contractors

CO No.	Date Submitted	Date Approved	Date Returned	Description	Change Order Amount	Comments	ASA
1	07/18/18			Final over excavation cost - difference from budget - final	-\$47,929.00		
2	07/18/18			VE Orverage - needs to be zero to balance contract	\$59,703.00		
3							
4							
5							
6							
7							
8							
9							
10							
<b>CHANGE ORDER TOTAL</b>					<b>\$11,774.00</b>		
<b>Original Contract Amount</b>							
<b>CONTRACT TOTAL</b>					<b>\$11,774.00</b>		

**ASI LOG**



Project Name: Chinook Trail Middle School  
 Project No.: 17044.00  
 General Contractor: FSI Contractors, Inc.

ASI No.	Description	Date to Contractor	Posted	Comments
1	Chinook Trail Elementary School - Security Project	3/8/2018		
2	Mockup	5/17/2018		
3	Elevator	5/24/2018		
4	Water Taps	7/17/2018		
5	Floor Boxes and Security Changes	6/15/2018		
6	Code Changes	7/6/2018		
7	VE Items - structural - MEP - Main Office	8/14/2018		
8	Washer Dryer (ES)	5/31/2018		
9	Kitchen Hoods ES	6/13/2018		
10	Detail 2A214	6/26/2018		
11	Backflow Preventers	8/28/2018		
12	Door HWD	7/24/2018		
13	Kitchen Custodial - Ramp Area D	10/11/2018		1 revision
14	Perimeter Drain			Not issued
15	Underground drainage at Area D	9/7/2018		
16	Modular Classrooms and Fire Truck Turn Around			Not issued
17	Interior Finishes and Color Updates	11/13/2018		
18	Additional Electrical and Technology Updates	11/13/2018		
19	Irrigation BFP Updates	10/5/2018		
20	Boiler Power	3/21/2018		
21	Plumbing Fixtures	10/30/2018		
22	Outlets	10/31/2018		
23	Office-Casework and Misc Changes	11/27/2018		1 revision
24	Coiling Doors	12/18/2018		
25	Firlane	1/22/2019		1 revision
26	Casework	1/31/2019		1 revision
27	Production Lab and Learning	1/14/2019		
28	Kitchen Changes	1/22/2019		1 revision
29	Acoustical Panel at Stage	3/7/2019		
30	Math Markerboards	1/30/2019		
31	Admin Paint	3/8/2019		
32	Door 2301A	3/27/2019		

**ASI LOG**



Project Name: Chinook Trail Middle School  
 Project No.: 17044.00  
 General Contractor: FSI Contractors, Inc.

ASI No.	Description	Date to Contractor	Posted	Comments
33	Backpack Hook Locations	4/23/2019		
34	Door 2400B	4/23/2019		
35	Art Room FRP and Concrete Floor	4/30/2019		
36	Learning Center Clouds	4/24/2019		
37	Learning Stair Detail Update	5/17/2019		
38	Gymnasium Floor Colors	6/13/2019		
39	Production Lab and Modular Lab Duct Work	8/8/2019		
40	Gym Microphone			Not issued
41	Expansion Tank	8/13/2019		
42	Gates at the Courtyard	8/21/2019		
43	Fitness Room Occupancy Load	8/21/2019		

RFI LOG

CIVIL	LAND	MEP
2	HCDA	8
3	ACOU	RTA



Project Name:  
Project No.:  
General Contractor:

RFI No.	Description	Contract review time	Consultant					Date Out to GC	Comments:
		15 days	Date Rec'd	Request Return	Date Out	Given To	Date In		
1	Storm Inlet Change Proposal	6/23/18	3/1/18	3/1/18	CIVIL	3/5/18	3/5/18		
2	MH Change Proposal	3/9/18	3/16/18	3/9/18	CIVIL	3/15/18	3/15/18		
3	Building Ground	4/3/18	4/10/18	4/3/18	MEP	4/6/18	4/6/18		
4	Area B Foundation Details	4/5/18	4/12/18	4/5/18	HCDA	4/6/18	4/6/18		
5	Grid Dimensions	4/11/18	4/18/18	4/11/18	RTA	4/11/18	4/11/18		
6	Valucraft Initial Sturctural Questions	4/12/18	4/19/18	4/12/18	HCDA	4/18/18	4/18/18		
7	Area B Connection Details	4/12/18	4/19/18	4/12/18	HCDA	4/18/18	4/18/18		
8	Learning Stair connecction to Slab	4/12/18	4/19/18	4/12/18	HCDA	4/18/18	4/18/18		
9	Arfea A & B Grid Dimenstions	4/12/18	4/19/18	4/12/18	HCDA	4/18/18	4/18/18		
10	Top Flange Beam Holes	4/13/18	4/20/18	4/13/18	HCDA	4/18/18	4/18/18		
11	Column Location Verification	4/13/18	4/20/18	4/13/18	HCDA	4/18/18	4/18/18		
12	Column Location & Slope Verification	4/17/18	4/24/18	4/17/18	HCDA	4/23/18	4/23/18		
13	Base Plate Connection & Beam Dimension	4/17/18	4/24/18	4/17/18	HCDA	4/20/18	4/20/18		
14	Edge Angles with Studs Attached	4/18/18	4/25/18	4/18/18	HCDA	1/18/19	4/19/18		
15	Existing Floor Drain (ES)	4/18/18	4/25/18	4/18/18	MEP	4/20/18	4/20/18		
16	RFI #5 Clairfications	4/18/18	4/25/18	4/18/18	HCDA	4/20/18	4/20/18		
17	Beam Sizes and Splice Loctions	4/25/18	5/2/18	4/25/18	HCDA	4/27/18	4/30/18		
18	Area B Beam Framing Questions	4/25/18	5/2/18	4/25/18	HCDA	4/27/18	4/30/18		
19	Stair 0200 Framing & Support for C. Rail	4/25/18	5/2/18	4/25/18	HCDA	4/27/18	4/30/18		
20	Primary Air Barrier	4/25/18	5/2/18	4/25/18	RTA	4/30/18	4/30/18		
21	Monolithic Curb Pour	4/25/18	5/2/18	4/25/18	RTA	5/4/18	5/4/18		
22	Floor Boxes	5/1/18	5/8/18	5/1/18	RTA	5/7/18	5/7/18		
23	Relocte Panelboard SDP2	5/1/18	5/8/18	5/1/18	MEP	5/7/18	5/7/18		
24	Connection Detail Questions	5/2/18	5/9/18	5/2/18	HCDA	5/4/18	5/4/18		
25	Kitchen Electrical MC Cable	5/3/18	5/10/18	5/3/18	MEP	5/4/18	5/4/18		
26	Maximun Sprinkler Head Coverage	5/7/18	5/14/18	5/7/18	MEP	5/14/18	5/14/18		
27	Temperature of Kiln Room 1413	5/7/18	5/14/18	5/7/18	MEP	5/11/18	5/11/18		
28	Zone 1 Protection Area	5/7/18	5/14/18	5/7/18	MEP	5/14/18	5/14/18		
29	Fire Protectin Backflow Preventer	5/8/18	5/15/18	5/8/18	MEP	5/15/18	5/16/18		
30	Loading Dock	5/10/18	5/17/18	5/10/18	CIVIL	5/11/18	5/11/18	BCI to provide additional inforamation 5/10	
31	Frontier BIM Insterceptor Question	5/10/18	5/17/18	5/10/18	MEP	5/21/18	5/21/18		
32	Frontier BIM Toilet Fitment	5/10/18	5/17/18	5/10/18	MEP	5/21/18	5/21/18		
33	Frontier BIM Grease Waste Line	5/10/18	5/17/18	5/10/18	MEP	5/15/18	5/15/18		
34	Anchor Bolt & Embed Follow up	5/10/18	5/17/18	5/10/18	HCDA	5/10/18	5/10/18		
35	CMU Questions	5/10/18	5/17/18	5/10/18	HCDA	5/17/18	5/17/18		

RFI LOG

CIVIL	LAND	MEP
2	HCDA	8
3	ACOU	RTA



Project Name:  
Project No.:  
General Contractor:

RFI No.	Description	Contract review time		Consultant			Date Out to GC	Comments:
		15 days		Date Rec'd	Request Return	Date Out		
36	Area C Questions on Beam Elevations	5/11/18	5/18/18	5/11/18		5/15/18	5/15/18	
37	Device Box Dimension 4 Communcation	5/11/18	5/18/18	5/11/18	MEP	5/22/18	5/22/18	
38	Light Poles Security Rough In	5/11/18	5/18/18	5/11/18	MEP	5/23/18	5/23/18	
39	Mortar Color	5/14/18	5/21/18	5/14/18	RTA	6/7/18	6/7/18	
40	Bypass clips at Metal Stud Framing	5/14/18	5/21/18	5/14/18	HCDA	5/15/18	5/15/18	
41	AB Embed Questions	5/14/18	5/21/18	5/14/18	HCDA	5/15/18	5/15/18	
42	Fire Protection For Feeder-Circuit Equip	5/16/18	5/23/18	5/16/18	MEP	5/23/18	5/23/18	
43	HSS Hoist Beam Question	5/16/18	5/23/18	5/16/18	HCDA	5/18/18	5/18/18	
44	Area A Walkway HSS Beam Size	5/16/18	5/23/18	5/16/18	HCDA	5/18/18	5/18/18	
45	Question on Hoist Beam Location Area D	5/16/18	5/23/18	5/16/18	HCDA	5/18/18	5/18/18	
46	Confirming Bearing PLate Elevations	5/16/18	5/23/18	5/16/18	HCDA	5/18/18	5/18/18	
47	Questions on Deck Edge Angles	5/16/18	5/23/18	5/16/18	HCDA	5/18/18	5/18/18	
48	Canopy Framing Question	5/16/18	5/23/18	5/16/18	HCDA	5/18/18	5/18/18	
49	Connection Detail Questions.	5/16/18	5/23/18	5/16/18	HCDA	5/18/18	5/18/18	
50	Follow up RFI 17 Question	5/16/18	5/23/18	5/16/18	HCDA	5/18/18	5/18/18	
51	Follow up RFI 18 Question	5/16/18	5/23/18	5/16/18	HCDA	5/18/18	5/18/18	
52	Guard Rail Connection Details (ES)	5/16/18	5/23/18	5/16/18	RTA	5/23/18	5/23/18	
53	CMU Questions	5/22/18	5/29/18	5/22/18	RTA	5/23/18	5/23/18	
54	Fire Protection Supply Line	5/22/18	5/29/18	5/22/18	CIVIL	6/1/18	6/1/18	
55	Sturctural Questions Package	5/22/18	5/29/18	5/22/18	HCDA	5/25/18	5/25/18	
56	Hydrant Lateral Change Request	5/23/18	5/30/18	5/23/18	CIVIL	5/24/18	5/24/18	
57	Area B Framing Questions	5/24/18	5/31/18	5/24/18	HCDA	5/30/18	5/30/18	
58	AB and Embed Questions	5/29/18	ASAP	5/29/18	HCDA	5/30/18	5/30/18	
59	Chiller Yard CMU type	5/30/18	6/6/18	5/30/18	RTA	5/31/18	5/31/18	
60	Drop Manhole	5/29/18	6/5/18	5/29/18	CIVIL	6/5/18	6/5/18	
61	Kitchen Cold & Hot Water Line Size (ES)	5/30/18	6/6/18	5/30/18	MEP	6/6/18	6/6/18	
62	Kitchen Gas Piping	5/30/18	6/6/18	5/30/18	MEP	6/6/18	6/6/18	
63	Area A Gym Lobby Color	5/31/18	6/7/18	5/31/18	RTA	6/1/18/	6/1/18	
64	Duct and Light Clash BIM	6/4/18	6/11/18	6/4/18	MEP	6/14/18	6/14/18	
65	North Hydrant Adjstments	6/6/17	6/13/18	6/6/18	CIVIL	6/7/18	6/7/18	
66	Area C Approval Questions	6/7/18	6/14/18	6/7/18	HCDA	6/18/18	6/18/18	
67	TKE Electrical Elevator Questions	6/12/18	6/19/18	6/12/18	MEP	6/14/18	6/14/18	
68	Frontier Mechanical Questions	6/13/18	6/20/18	6/13/18	MEP	6/14/18	6/14/18	
69	Edge Angles	6/14/18	6/21/18	6/14/18	HCDA	6/15/18	6/15/18	
70	Clairfication Questions	6/14/18	6/21/18	6/14/18	HCDA	6/18/18	6/18/18	

RFI LOG

CIVIL	LAND	MEP
2	HCDA	8
3	ACOU	RTA



Project Name:  
Project No.:  
General Contractor:

RFI No.	Description	Contract review time	Consultant					Date Out to GC	Comments:
		15 days	Date Rec'd	Request Return	Date Out	Given To	Date In		
71	Area D Approval Questions	6/20/18	6/27/18	6/20/18	HCDA	6/25/18	6/25/18		
72	Mechanical Cross Connection	6/21/18	6/28/18	6/27/18	MEP	6/28/18	6/28/18		
73	Window HM45 and Detial Clairification	6/21/18	6/28/18	6/27/18	RTA	3/21/18	3/21/18		
74	Stair 300 & 400 CMU Color	6/22/18	6/29/18	6/22/18	RTA	6/24/18	6/24/18		
75	Grading & Sidwalk at Modulars	6/22/18	6/29/18	6/22/18	CIVIL	6/22/18	6/22/18		
76	Transfer light & Duct Conflicts	6/22/18	6/29/18	6/22/18	RTA	7/2/18	7/2/18		
77	Encore Prefab Assemblies	6/25/18	7/2/18	6/25/18	MEP	7/2/18	7/2/18		
78	Encore Floor Boxes in Rm 1341	6/25/18	7/2/18	6/25/18	MEP	7/2/18	7/2/18		
79	Centry Link Handhole at N. Fire Entry	6/25/18	7/2/18	6/25/18	CIVIL	7/5/18	7/6/18		
80	Area B Follow up Questions	6/25/18	7/2/18	6/25/18	HCDA	7/9/18	7/9/18		
81	BIM Conflicts CMU & Solartubes	6/25/18	7/2/18	6/25/18	RTA	7/3/18	7/3/18		
82	MAU Domestic Water Supply	6/27/18	7/4/18	6/27/18	MEP	7/2/18	7/2/18		
83	RFI 36 Clarification	6/27/18	7/4/18	6/27/18	HCDA	6/28/18	6/28/19		
84	Hook and Eye Wire for CMU and Veneer	6/28/18	7/5/18	6/27/18	RTA	6/28/18	6/28/19		
85	Area C Duct Height	6/29/18	7/6/18	6/29/18	MEP	7/11/18	7/11/18		
86	Pathways for Tecnologies	7/3/18	7/10/18	7/3/18	MEP	7/11/18	7/11/18		
87	Floorboxes in Health and Wellnes	7/3/18	7/10/18	7/3/18	MEP	7/11/18	7/11/18		
88	Ceilign Type Clairifications	7/3/18	7/10/18	7/3/18	RTA	7/9/18	7/9/18		
89	TV Box Type for Learning	7/6/18	7/13/18	7/6/18	MEP	7/17/18	7/17/18		
90	EPO Buttons for Shunt Trip Breakers	7/6/18	7/13/18	7/6/18	MEP	7/11/18	7/11/18		
91	CSU Handhole in Proposed Sidewalk	7/6/18	7/13/18	7/6/18	CIVIL	7/17/18	7/17/18	Answered in OAC	
92	Recetacles at Base of Tree Trunk	7/6/18	7/13/18	7/6/18	MEP	7/11/18	7/11/18		
93	Mech Bim Questions	7/9/18	7/16/18	7/9/18	MEP	7/11/18	7/11/18		
94	Mech Bim Questions 2	7/11/18	7/18/18	7/11/18	MEP	7/18/18	7/18/18		
95	Zimkor Clarification Questions	7/11/18	7/18/18	7/11/18	HCDA	7/12/18	7/13/18		
96	Gym and Main Switch Bank Location	7/11/18	7/18/18	7/11/18	MEP	7/25/18	7/25/18		
97	Receptacles in Gymnasium	7/13/18	7/20/18	7/13/18	MEP	7/23/18	7/23/18		
98	CSM HVAC Blm Questions	7/13/18	7/20/18	7/13/18	MEP	7/16/18	7/17/18		
99	One Line Diagram Clairifications	7/13/18	7/20/18	7/13/18	MEP	7/23/18	7/23/18		
100	CMU Opening Rebar Requirements	7/16/18	7/23/18	7/16/18	HCDA	7/19/18	7/19/18		
101	Main Water Entry Riser Material	7/16/18	7/23/18	7/16/18	MEP	7/18/18	7/18/18		
102	Light Conflicts in Learning Center BIM	7/16/18	7/23/18	7/16/18	MEP	7/31/18	8/1/18		
103	Solatube Conflict #2	7/16/18	7/23/18	7/16/18	RTA	7/31/18	7/31/18		
104	CAD Coordination Conflicts (3)	7/18/18	7/25/18	7/18/18	MEP	8/13/18	8/13/18		
105	CTES Freezer Walk in Cooler	7/19/18	7/26/18	7/19/18	MEP	7/23/18	7/23/18		

RFI LOG

CIVIL	LAND	MEP
2	HCDA	8
3	ACOU	RTA



Project Name:  
Project No.:  
General Contractor:

RFI No.	Description	Contract review time		Consultant			Date Out to GC	Comments:
		15 days		Date Out	Given To	Date In		
106	AHU Isolation	7/19/18	7/26/18	7/19/18	MEP	8/3/18	8/3/18	
107	Galvanized Lintels	7/19/18	7/26/18	7/19/18	RTA	7/23/18	7/23/18	
108	Clairfication of Glazing Support	7/23/18	7/30/18	7/23/18	HCDA	7/24/18	7/24/18	
109	Electrical Closet Coordination	7/19/18	7/26/18	7/19/18	MEP	7/23/18	7/23/18	
110	Pendent Mounting Height	7/23/18	7/30/18	7/23/18	RTA	8/1/18	8/1/18	
111	Main Irrigation Service Entry Detail	7/25/18	8/1/18	7/25/18	MEP	8/9/18	8/9/18	
112	Anchor Bolt Field Fixes	7/30/18	8/6/18	7/30/18	HCDA	8/1/18	8/1/18	
113	Ceiling Heights Conflicts	7/30/18	8/6/18	7/30/18	MEP	8/16/18	8/16/18	
114	Joist Verification	7/30/18	8/6/18	7/30/18	HCDA	8/1/18	8/1/18	
115	Motorized BackDraft Damper Clarification	7/31/18	8/7/18	7/31/18	MEP	8/7/18	8/7/18	
116	Transfer Duct Space Conflict	8/1/18	8/8/18	8/1/18	MEP	8/16/18	8/16/18	
117	Sturctural Claifications	8/2/18	8/9/18	8/2/18	HCDA	8/10/18	8/13/18	
118	BIM Science Tank Connections	8/6/18	8/13/18	8/6/18	MEP	8/8/18	8/8/18	
119	Gym Overflow Drains	8/7/18	8/14/18	8/7/18	MEP	8/9/18	8/9/18	
120	Domestic Water Entry Sizing Clarification	8/7/18	8/14/18	8/7/18	MEP	8/9/18	8/9/18	
121	Exterior Skin Window and Door Jamb	8/9/18	8/16/18	8/9/18	RTA	8/17/18	8/17/18	
122	Masonry Adjustment at Gym	8/9/18	8/16/18	8/9/18	HCDA	9/12/18	9/12/18	
123	Area B Door 1142 Mag Hold Open	8/15/18	8/22/18	8/15/18	RTA	8/15/18	8/15/18	
124	Room 1126 Toilet Room Code Violation	8/15/18	8/22/18	8/15/18	RTA	8/15/18	8/15/18	
125	Area A Return Questions	8/16/18	8/23/18	8/16/18	HCDA	8/17/18	8/20/18	
126	Question on Lintel Beam Clash Area A.	8/16/18	8/23/18	8/16/18	HCDA	8/17/18	8/20/18	
127	ASI 7 Clarifications	8/16/18	8/23/18	8/16/18	HCDA	8/21/18	8/22/18	
128	Area D Electrical Conduit Routing	8/24/18	8/31/18	8/24/18	MEP	9/11/18	9/11/18	
129	Area B Questions	8/29/18	9/5/18	8/29/18	HCDA	9/4/18	9/4/18	
130	Locker Room Insulation	8/29/18	9/5/18	8/29/18	MEP	9/4/18	9/4/18	
131	Bar Joist and Duct Penetration Conflict	8/29/18	9/5/18	8/29/18	MEP	9/4/18	9/4/18	
132	Area B Clarifications	9/31/18	9/7/18	9/31/18	HCDA	9/4/18	9/4/18	
133	Metal Stude Parapet Detail	9/5/18	9/12/18	9/5/18	HCDA	9/12/18	9/12/18	
134	Bim Coordination Conflicts 9/5	9/5/18	9/12/18	9/5/18	MEP	9/11/18	9/11/18	
135	Bim Questions	9/6/18	9/13/18	9/6/18	MEP	9/10/18	9/10/18	
136	Duct vs Light Area D	9/6/18	9/13/18	9/6/18	MEP	9/12/18	9/12/18	
137	Bridging Conflicts	9/6/18	9/13/18	9/6/18	HCDA	9/18/18	9/18/18	
138	Area D HVAC Opening	9/7/18	9/14/18	9/7/18	MEP	9/12/18	9/12/18	
139	Wood Blocking	9/7/18	9/14/18	9/7/18	RTA	9/11/18	9/11/18	discused w/ MOA 9/11
140	Front of House Motorized Lighting Batten	9/7/18	9/14/18	9/7/18	HCDA	9/24/18	9/24/18	



RFI LOG

CIVIL	LAND	MEP
2	HCDA	8
3	ACOU	RTA



Project Name:  
Project No.:  
General Contractor:

RFI No.	Description	Contract review time	Consultant					Date Out to GC	Comments:
		15 days	Date Rec'd	Request Return	Date Out	Given To	Date In		
141	CSU Electrical Meter Location	9/10/18	9/17/18	9/10/18	MEP	9/11/18	9/11/18		
142	Electrical Circuits for Generator	9/10/18	9/17/18	9/10/18	MEP	9/11/18	9/11/18		
143	Electrical & Mechanical Clashes Rm 1200	9/10/18	9/17/18	9/10/18	MEP	9/27/18	9/27/18		
144	Area B Connection Clash	9/10/18	9/17/18	9/10/18	HCDA	9/12/18	9/12/18		
145	Duct and Sturcural Clash	9/10/18	9/17/18	9/10/18	MEP	9/10/18	9/10/18		
146	Wall and Column Line CE	9/13/18	9/20/18	9/13/18	HCDA	9/20/18	9/20/18		
146	Stair 400	9/25/18	9/30/18	9/30/18	RTA	10/3/18	10/3/18		
147	Sturctrual Clarification on Drawings	9/13/18	9/20/18	9/13/18	HCDA	9/20/18	9/20/18		
148	Bridging Conflicts	9/14/18	9/21/18	9/14/18	HCDA	9/20/18	9/20/18		
149	Stage Slab Elevation Clairification	9/14/18	9/21/18	9/14/18	RTA	9/14/18	9/14/18		
150	Roof Drainage	9/20/18	9/27/18	9/20/18	RTA	9/19/18	9/19/18		
151	Generator and Transformer Location	9/20/18	9/27/18	9/20/18	MEP	9/26/18	9/26/18		
152	RFI 122 Followup	9/25/18	10/2/18	9/25/18	HCDA	9/28/18	10/1/18		
153	Electrical Requirements for CFP	9/26/18	10/3/18	9/26/18	MEP	10/3/15	10/3/18		
154	Learning Stair Receptacle Locations	9/26/18	10/3/18	9/26/18	MEP	10/1/18	10/1/18		
155	Mechanically Fastening at Epic Deck	9/26/18	10/3/18	9/26/18	RTA	9/26/18	9/26/18		
156	Verification for Electrical Device Location	9/26/18	10/3/18	9/26/18	MEP	10/10/18	10/10/18		
157	Architectural Elevation for FSIWA	9/26/18	10/3/18	9/26/18	RTA	10/9/18	10/9/18		
158	Exterior Clip Adjustment	9/26/18	10/1/18	9/26/18	HCDA	9/28/18	9/28/18		
159	Missing Receptacle in Science 3212	9/27/18	10/4/18	9/27/18	MEP	10/5/18	10/5/18		
160	Solatube Question for Arch & electrial	9/27/18	10/4/18	9/27/18	RTA	10/11/18	10/11/18		
161	Area B Beam Location and Elevation	9/27/18	10/4/18	9/27/18	HCDA	10/9/18	10/9/18		
162	Solatub Framing Requirements	9/27/18	10/4/18	9/27/18	HCDA	9/28/18	9/28/18		
163	Objective of the Performance Platform	10/2/18	10/9/18	10/2/18	RTA	10/8/18	10/8/18		
164	Siemans Controls Questions	9/28/18	10/5/18	9/28/18	MEP	10/10/18	10/10/18		
165	Roof Drain Pipe Routing	10/3/18	10/10/18	10/3/18	MEP	10/16/18	10/17/18	had it orginally going to Chris	
166	Sprinkler Heads	10/3/18	10/10/18	10/3/18	RTA	10/8/18	10/8/18		
167	Area B Chiller Yard Beam Extension	10/4/18	10/11/18	10/4/18	HCDA	10/25/18	10/25/18		
168	Duct and Ceiling Clash Near AHU 5	10/8/18	10/15/18	10/8/18	MEP	10/9/18	10/9/18		
169	Siemens Controls Questions 2	10/8/18	10/15/18	10/8/18	MEP	10/23/18	10/23/18		
170	Tapered Insulation at Gridline AD	10/8/18	10/15/18	10/8/18	RTA	10/8/18	10/8/18		
171	Flat Screen Monitors Power Requirement	10/16/18	10/23/18	10/16/18	MEP	10/25/18	10/25/18		
172	Verify Location of Adjustable Tables	10/16/18	10/23/18	10/16/18	MEP	10/25/18	10/25/18		
173	Siemens Controls Questions2	10/16/18	10/23/18	10/16/18	MEP	10/23/18	10/23/18		
174	Wellness Center Beam Height Correction	10/16/18	10/23/18	10/16/18	HCDA	10/17/18	10/17/18		

RFI LOG

CIVIL	LAND	MEP
2	HCDA	8
3	ACOU	RTA



Project Name:  
Project No.:  
General Contractor:

RFI No.	Description	Contract review time	Consultant					Date Out to GC	Comments:
		15 days	Date Rec'd	Request Return	Date Out	Given To	Date In		
175	Overhead Door Qusestion	10/18/18	10/25/18	10/18/18	RTA	11/13/18	11/13/18	HCDA	
176	Siemens Exhaust Fan 5	10/29/18	11/5/18	10/29/18	MEP	11/6/18	11/6/18		
177									
178	Stage Curtain HVAC Clash	10/29/18	11/5/18	10/29/18	MEP	11/1/18	11/1/18		
179	Architectural Location of FSIWA	10/29/18	11/5/18	10/29/18	RTA	10/29/18	10/29/18		
180	Framing Questions	11/1/18	11/15/18	11/1/18	RTA	11/13/18	11/13/18		
181	Location of Intercom Equipment	11/8/18	11/15/18	11/8/18	MEP	11/15/18	11/15/18		
182	Building Metering Questions	11/8/18	11/15/18	11/8/18	MEP	11/19/18	11/19/18		
183	Cord Reel Locations and Quantities	11/8/18	11/15/18	11/8/18	MEP	11/19/18	11/19/18		
184	West Entry Canopy Fascia	11/8/18	11/15/18	11/8/18	HCDA	11/14/18	11/14/18		
185	FM Rating Confirmation	11/8/18	11/15/18	11/8/18	RTA	11/14/18	11/14/18		
186	Frointer BIM Questions	11/8/18	11/15/18	11/8/18	MEP	12/7/18	12/17/18		
187	Duct Insulation Clairification	11/12/18	11/19/18	11/12/18	MEP	11/16/18	11/16/18		
188	Light Poles Confirmation	11/15/18	11/22/18	11/15/18	MEP	11/26/18	11/26/18		
189	Overhead Door Framing Adjustment	11/15/18	11/22/18	11/15/18	RTA	11/19/18	11/19/18		
190	Spiral Cable Supports	11/26/18	12/3/18	11/26/18	MEP	12/20/18	12/20/18		
191	Sidney Millwork Clarifications on Casework	11/29/18	12/4/18	11/29/18	RTA	12/13/18	12/13/18		
192	Door Deletion Profess Development 2334A	11/29/18	12/4/18	11/29/18	RTA	12/13/18	12/13/18		
193	Column Wrap Clarification	11/29/18	12/4/18	11/29/18	RTA	11/29/18	11/29/18		
194	SSN Quiet Room Floor Change Confirmation	11/30/18	12/7/18	11/30/18	RTA	12/18/18	12/18/18		
195	Confirming Changes to Electrical	12/3/18	12/10/18	12/3/18	MEP	12/6/18	12/6/18		
196	3 Way Switches in 1332 and 1333	12/3/18	12/10/18	12/3/18	MEP	12/17/18	12/17/18		
197	B&P Site Visit Clarifications	12/6/18	12/13/18	12/6/18	MEP	12/18/18	12/18/18		
198	Landscape Rock Size	12/6/18	12/13/18	12/6/18	LAND	1/4/19	1/4/19		
199	Duct vs Steel Load	12/7/18	12/14/18	12/7/18	MEP	12/13/18	12/13/18		
200	Power Failure Restart for AHU 8	12/13/18	12/20/18	12/13/18	MEP	12/13/18	12/13/18		
201	Track Asphalt Depth	12/14/18	12/21/18	12/14/18	LAND	1/3/19	1/3/19		
202	Styrofoam IBC Qualification Letter	12/17/18	12/24/18	12/17/18	RTA	12/18/18	12/18/18		
203	Learning Stair Pipe Reroute	12/20/18	12/27/18	12/20/18	MEP	1/3/19	1/3/19		
204	Ceiling Heights	12/20/18	12/27/18	12/20/18	RTA	1/16/19	1/16/19		
205	ASI 16, 17, 22 Clarification	12/31/18	1/7/19	12/31/18	MEP	1/4/19	1/4/19		
206	Technology Questions	12/31/18	1/7/19	12/31/18	MEP	1/9/19	1/9/19		
207	Confirm EM Light Locations	1/1/19	1/8/19	1/1/19	MEP	1/3/19	1/3/19		
208	Duct Ceiling Conflict Area D	1/3/19	1/10/19	1/3/19	MEP	1/4/19	1/4/19		
209	Gas Valve Location in Science Rooms	1/3/19	1/10/19	1/3/19	MEP	1/16/19	1/16/19		

**RFI LOG**

CIVIL	LAND	MEP
2	HCDA	8
3	ACOU	RTA



Project Name:  
Project No.:  
General Contractor:

RFI No.	Description	Contract review time	Request Return	Consultant			Date Out to GC	Comments:
		15 days		Date Out	Given To	Date In		
210	Bathroom Tile Requirements	1/8/19	1/15/19	1/18/19	RTA	1/8/19	1/8/19	
211	Recessed Mounted Towel Dispensers	1/8/19	1/15/19	1/18/19	RTA	1/8/19	1/8/19	answered by Owner
212	Encore - Misc. Questions	1/10/18	1/17/19	1/10/19	MEP	1/16/19	1/16/19	
213	Production Lab Spray Booth	1/10/18	1/17/19	1/10/19	RTA	1/10/19	1/10/19	
214	Chiller Yard - Electric Disconnect Access	1/10/18	1/17/19	1/10/19	MEP	2/14/19	2/14/19	
215	Exterior Yellow Paint Location Confirmation	1/10/18	1/17/19	1/10/19	RTA	2/11/19	2/11/19	
216	Production Lab GFCI Outlets	1/14/19	1/21/19	1/14/19	MEP	1/17/19	1/17/19	
217	Siemens - Clarifications	1/14/19	1/21/19	1/14/19	MEP	1/24/19	1/24/19	
218	Drama Room Dffusers and Panels	1/14/19	1/21/19	1/14/19	RTA	1/14/19	1/14/19	
219	Gas Turret Locations in Science Rooms	1/15/19	1/22/19	1/15/19	RTA	1/16/19	1/16/19	
220	Dining Commons TV Input	1/15/19	1/22/19	1/15/19	MEP	1/21/19	1/21/19	
221	EXIT Sign Locations	1/17/19	1/24/19	1/17/19	MEP	2/8/19	2/8/19	
222	Project Specification Clarifications	1/17/19	1/24/19	1/17/19	RTA	1/25/19	1/25/19	
223	Production and Modular Lab Power	1/21/19	1/28/19	1/21/19	MEP	1/22/19	1/22/19	
224	Trophy Case Lights	1/24/19	1/31/19	1/24/19	RTA	1/25/19	1/25/19	
225	Cafetorium Bleacher Motors	1/25/19	2/1/19	1/25/19	MEP	1/30/19	1/30/19	
226	Butterfly Valves	1/25/19	2/1/19	1/25/19	MEP	1/31/19	1/31/19	
227	Observation Report Supporting Letter	1/25/19	2/1/19	1/25/19	MEP	2/9/19	2/11/19	
228	Condensate Drain Piping	1/28/19	2/4/19	1/28/19	MEP	2/4/19	2/4/19	
229	Power to Gas Shutoff Valves in Science Rm	1/28/19	2/4/19	1/28/19	MEP	1/30/19	1/30/19	
230	Fire and Smoke Damper Power	1/28/19	2/4/19	1/28/19	MEP	1/30/19	1/30/19	
231	Missed Switch on Second Floor C	1/28/19	2/4/19	1/28/19	MEP	1/30/19	1/30/19	
232	Bummer Rails	1/31/19	2/6/19	131/19	RTA	2/11/19	2/11/19	
233	DMX Gateways	2/4/19	2/11/19	2/4/19	MEP	2/11/19	2/11/19	
234	Siemens Questions 1.4.19	2/4/19	2/11/19	2/4/19	MEP	2/7/19	2/7/19	
235	Bollard with Mounted Hardware	2/5/19	2/12/19	2/5/19	RTA	2/7/19	2/7/19	
236	Duct Detector Requirements	2/11/19	2/18/19	2/11/19	MEP	2/25/19	2/25/19	
237	Mag Hold for Walkway Gates	2/14/19	2/21/19	2/14/19	RTA	2/21/19	2/21/19	
238	Walkway Column Wire Penetration	2/25/19	3/2/19	2/25/19	HCDA	2/26/19	2/26/19	
239	Spray Hood Venting Requirements	2/19/19	2/26/19	2/19/19	MEP	2/26/19	2/26/19	
240	Backstage Flooring Alternative Confirmation	2/19/19	2/26/19	2/19/19	RTA	2/25/19	2/25/19	
241	Area C Walkway Column Wrap Around Pipe	2/25/19	3/2/19	2/25/19	RTA	2/26/19	2/26/19	
242	Area D Roof Access Ladder Location	2/21/19	2/28/19	2/21/19	RTA	3/11/19	3/11/19	
243	Expansion Joints	2/21/19	2/28/19	2/21/19	RTA	3/5/19	3/5/19	
244	Deck Fastening at Grid A5 Confirmation	2/21/19	2/28/19	2/21/19	HCDA	2/21/19	2/21/19	

RFI LOG

CIVIL	LAND	MEP
2	HCDA	8
3	ACOU	RTA



Project Name:  
Project No.:  
General Contractor:

RFI No.	Description	Contract review time		Consultant			Date Out to GC	Comments:
		15 days		Date Out	Given To	Date In		
245	Core Drill Locations for Fire Sprinkler Pipe	2/21/19	2/28/19	2/21/19	HCDA	2/26/19	2/26/19	
246	Exterior Signage - Flush Mount Clarification	2/28/19	3/7/19	2/28/19	RTA	3/4/19	3/4/19	
247	Aquatherm Isolation Spring In Mech Room	2/28/19	3/7/19	2/28/19	MEP	3/11/19	3/11/19	
248	Devices in Casework	2/28/19	3/7/19	2/28/19	MEP	3/12/19	3/13/19	
249	Refrigerator GFI's in Work Room 2333	2/28/19	3/7/19	2/28/19	MEP	3/7/19	3/7/19	
250	Gymnasium Canopy Vent Piping Conflict	2/28/19	3/7/19	2/28/19	MEP	3/7/19	3/7/19	
251	Outdoor Bleacher Size Modification	3/4/19	3/11/19	3/4/19	RTA	3/4/19	3/4/19	
252	Door 2341D Access Panel	3/4/19	3/11/19	3/4/19	RTA	3/4/19	3/4/19	
253	Door 1125C Guide Assembly	3/4/19	3/11/19	3/4/19	RTA	3/11/19	3/11/19	
254	Air Flow Mounting	3/5/19	3/12/19	3/5/19	MEP	3/11/19	3/11/19	
255	Generator Docking Station	3/11/19	3/18/19	3/11/19	MEP	3/26/19	3/26/19	
256	AHU Disconnects	3/11/19	3/18/19	3/11/19	MEP	3/12/19	3/13/19	
257	Gym Mat Hoist Power Requirements	3/11/19	3/18/19	3/11/19	MEP	3/12/19	3/13/19	
258	Patch Panel Wiring Methods	3/11/19	3/18/19	3/11/19	MEP	3/12/19	3/13/19	
259	Chiller Yard Raised Concrete Walk	3/11/19	3/18/19	3/11/19	RTA	3/11/19	3/11/19	
260	Theatrical Lighting and Ceiling Conflict	3/21/19	3/28/19	3/21/19	ACOU	4/11/19	4/11/19	
261	Innerduct From MDF and IDF's	3/22/19	3/29/19	3/22/19	MEP	3/26/19	3/26/19	
262	AV Questions	3/22/19	3/29/19	3/22/19	ACOU	3/26/19	3/26/19	
263	Toilet Partition Code Requirements	4/5/19	4/12/19	4/5/19	RTA	4/5/19	4/5/19	
264	Butterfly Valves in Congested Mech Rm Loc	4/4/19	4/11/19	4/4/19	MEP	4/5/19	4/5/19	
265	Revision to HVAC area B	4/4/19	4/11/19	4/4/19	MEP	4/5/19	4/5/19	
266	Water Metering Confirmation	4/5/19	4/12/19	4/5/19	MEP	4/9/19	4/9/19	
267	Lintel Fix at Windows	4/5/19	4/12/19	4/5/19	HCDA	4/17/19	4/17/19	
268	Differential Pressure Transmitters	4/5/19	4/12/19	4/5/19	MEP	4/8/19	4/8/19	
269	Security Clarifications	4/14/19	4/21/19	4/14/19	RTA	4/22/19	4/22/19	D-20 to answer
270	Wall Switch for Kiln Exhaust Fan	4/14/19	4/21/19	4/14/19	MEP	4/18/19	4/18/19	
271	Power Requirement 4 Exhaust Fan Dampers	4/14/19	4/21/19	4/14/19	MEP	4/25/19	4/25/19	
272	Security Camera Mounting at Parapet	4/14/19	4/21/19	4/14/19	RTA	4/25/19	4/25/19	
273	Motorized Shades	4/14/19	4/21/19	4/14/19	MEP	5/15/19	5/15/19	
274	Stainless Steel Table Adjust Confirmation	4/16/19	4/23/19	4/16/19	RTA	4/30/19	4/30/19	
275	Air Flow Meters & IP Addresses	4/17/19	4/24/19	4/17/19	MEP	5/2/19	5/2/19	
276	HVAC Control Valve 3 vs 2 Way locations	4/17/19	4/24/19	4/17/19	MEP	4/17/19	4/17/19	
277	Room Temperature Sensors and Early Arm	4/17/19	4/24/19	4/17/19	MEP	5/9/19	5/9/19	
278	Access Controls Confirming Locations	4/17/19	4/24/19	4/17/19	MEP	5/2/19	5/2/19	
279	Shunt Trip Breakers for Boilers	4/23/19	4/30/19	4/23/19	MEP	4/25/19	4/25/19	

RFI LOG

CIVIL	LAND	MEP
2	HCDA	8
3	ACOU	RTA



Project Name:  
Project No.:  
General Contractor:

RFI No.	Description	Contract review time		Consultant				Date Out to GC	Comments:
		15 days		Date Out	Given To	Date In			
280	Location of Generator Annunciator	4/23/19	4/30/19	4/23/19	MEP	4/26/19	4/26/19		
281	Kitchen Power Discrepancy	4/23/19	4/30/19	4/23/19	MEP	5/13/19	5/13/19		
282	Vertical Clearance Code Violations	5/7/19	5/14/19	5/7/19	MEP	5/13/19	5/13/19		
283	Column Wrap Finish @ L. Stair & Walkway	4/25/19	5/2/19	4/25/19	RTA	5/13/19	5/13/19		
284	Color Choices for Equipment	4/25/19	5/2/19	4/25/19	RTA	5/13/19	5/13/19		
285	Landscape Questions	4/25/19	5/2/19	4/25/19	LAND	5/2/19	5/2/19		
286	Boiler Pumps	4/30/19	5/7/19	4/30/19	MEP	5/2/19	5/2/19		
287									
288	Phone Lines	5/7/19	5/14/19	5/7/19	MEP	5/10/19	5/10/19		
289	Shower Ceiling & Cafeteria Speaker Detail	5/7/19	5/14/19	5/7/19	RTA	5/7/19	5/7/19		
290	Power for Glycol Feeders	5/10/19	5/17/19	5/10/19	MEP	5/13/19	5/13/19		
291	Confirming Technology Changes	5/13/19	5/20/19	5/13/19	MEP	5/13/19	5/13/19		
292	Fume Hood Elec Gas Water Connections	5/13/19	5/20/19	5/13/19	MEP	5/21/19	5/21/19		
293	Power Systems for Mechanical Room	5/13/19	5/20/19	5/13/19	MEP	5/23/19	5/23/19		
294	Cabinet Unit Heater Mounting Height in 1141	5/17/19	5/21/19	5/17/19	MEP	6/6/19	6/6/19		
295	Sequence And Control Diagram AHU-5	5/23/19	5/30/19	5/23/19	MEP	6/3/19	6/3/19		
296	Card Reader at 1235A	5/29/19	6/5/19	5/29/19	MEP	6/4/19	6/4/19		
297	AHU Questions	5/23/19	5/30/19	5/23/19	MEP	5/23/19	5/23/19		
298	Elevator Rated Wall Assembly Detail	5/28/19	6/4/19	5/28/19	RTA	5/30/19	5/30/19		
299	Added Security Film at Walkway Glass	5/30/19	6/7/19	5/30/19	RTA	5/31/19	5/31/19		
300	Dedicated AV Circuits	6/3/19	6/10/19	6/3/19	MEP	6/3/19	6/3/19		
301	Storage Room 1118 Hardlid Detail	6/6/19	6/13/19	6/3/19	RTA	6/6/19	6/6/19		
302	Metal Panel Splice Detail Confirmation	6/6/19	6/13/19	6/10/19	RTA	6/10/19	6/10/19		
303	Chiller Yard Heat Trace	6/10/19	6/17/19	6/10/19	MEP	6/10/19	6/10/19		
304	CSM - Return Air Path in Area B	6/12/19	6/19/19	6/12/19	MEP	6/12/19	6/13/19		
305	Encore - Entry Unit Heater	6/25/19	7/2/19	6/25/19	MEP	6/25/19	6/25/19		
306	Siemens - Clarifications for Fan Coil 2 and AHU	6/25/19	7/2/19	6/25/19	MEP	6/25/19	6/25/19		
306R1	Siemens - Clarifications for Fan Coil 2 and AHU	7/9/19	7/2/19	7/9/19	MEP	7/9/19	7/9/19		
307	Robertsons - Landscape Questions 7.9	7/9/19	7/16/19	7/9/19	LAND	7/9/19	7/9/19		
308	Siemens - Outside Air Requirements	7/12/19	7/19/19	7/12/19	MEP	7/12/19	7/12/19		
309	Siemens Fire Alarm Shut Down	7/12/19	7/19/19	7/12/19	MEP	7/12/19	7/12/19		
310	Linx - AV Questions	7/15/19	7/22/19	7/15/19	MEP	7/15/19	7/15/19		
311	Cafe Signage Height and Placement	7/15/19	7/22/19	7/15/19	RTA	7/15/19	7/15/19		
312	Encore - Mechanical Room GFIs	7/16/19	7/23/19	7/16/19	MEP	7/16/19	7/16/19		
313	Panic Button Activation of Fire Doors	7/18/19	7/25/19	7/18/19	MEP	7/18/19	7/19/19		

**RFI LOG**

CIVIL	LAND	MEP
2	HCDA	8
3	ACOU	RTA



Project Name:  
Project No.:  
General Contractor:

RFI No.	Description	Contract review time	Consultant					Date Out to GC	Comments:
		15 days	Date Rec'd	Request Return	Date Out	Given To	Date In		
314	Norcostco - Sway of Rigging System During C	7/18/19	7/25/19	7/18/19	ACOU	7/18/19	7/23/19		
315	Area B Commons Restroom ADA Code	7/22/19	7/29/19	7/22/19	RTA	7/22/19	7/23/19		
316									
317	Added Exit signs at Classroom Pod Doors	7/29/19	8/5/19	7/29/19	RTA	7/29/19	7/31/19		
318	EM lighting & EXIT sign changes confirmation	7/31/19	8/7/19	7/31/19	MEP	7/31/19	7/31/19		
319	Area C north Gate Hardware Confirmation	8/1/19	8/8/19	8/1/19	RTA	8/1/19	8/5/19.		
320	Siemens - Clarifications 8.5.19	8/5/19	8/12/19	8/5/19	MEP	8/5/19	8/5/19		
321	Encore - Hot Water Control Valve Circuiting	8/8/19	8/15/19	8/8/19	MEP	8/8/19	8/9/19		
322	Encore - Fume Hood Interlock	8/21/19	8/28/19	8/21/19	MEP	8/21/19	8/21/19		
323	Irrigation Water Pressure - Booster Type	9/13/19	9/20/19	9/13/19	LAND	9/13/19	9/16/19		
324									
325									
326									
327									
328									
329									
330									
331									
332									
333									
334									
335									
336									
337									
338									