

PROJECT:	Ignacio Middle School	Supplemental Instruction No: ()1

206 North 3rd Street.

Holly, Colorado 81047 DATE OF ISSUANCE: 11/12/12

OWNER: Ignacio School District **ARCHITECT PROJECT NO: 11071.00**

PO Box 460 315 Ignacio Street Ignacio, Colorado 81137

ARCHITECT: TO CONTRACTOR: FCI Constructors, Inc. R.T.A., Inc.

186 Moose Lane

19 South Tejon Street, Suite 300 Colorado Springs, Co 80903 Durango, Colorado 81303

Please revise or add the following additional information to the Contract Documents as described herein. This work shall not require a change in the Contract Amount. Should the Contractor determine that this directive will require an increase in the cost of the Project, he shall immediately notify the Architect and shall not proceed until the cost issue is resolved.

Description:

- 1. The sewer main has been revised at the direction of the Owner. Refer to the existing sewer main sheet C 104. The Contractor is informed that the sewer main construction has changed. The new connection of the sewer main shall be at the existing Town of Ignacio sewer manhole located east of the existing Ignacio Intermediate School (Proposed Elementary School Site). The new sewer main will extend to the south property line of the Intermediate School property and then extend westerly along the south property line and cross CR 320. There will be a revised manhole location on the new Middle School property.
- 2. All work to be contained within the Ignacio School properties and within the existing County Road right of way.
- 3. The Contractor should note the connection to the existing sewer main is at a location where two residential taps exist upstream. The tie in needs to be coordinated with the upstream users.
- 4. To allow for new sewer line installation, relocate existing trees from the south property line to the north property line as shown on the attached ASI 1 landscape drawing. Provide break out pricing for the tree relocation.

Attachments:	ASI #1	Civil	Drawing
Augumento.	$\Delta OI \pi I$		Diawiiiu

ASI #1 Landscape Drawings

CC: SUBMITTED BY: Rick J. Taves Signature Construction Administrator



PROJECT:	Ignacio Middle School	Supplemental Instruction No: 02	
	206 North 3 rd Street. Holly, Colorado 81047	DATE OF ISSUANCE: 11/12/12	
	Flolly, Colorado 61047	DATE OF 1930ANCE. 11/12/12	
OWNER:	Ignacio School District PO Box 460	ARCHITECT PROJECT NO: 11071.00	
	315 Ignacio Street Ignacio, Colorado 81137		
	igridolo, Colorado o 1707	ARCHITECT:	
TO CONTRACTOR:	FCI Constructors, Inc.	R.T.A., Inc.	
	186 Moose Lane	19 South Tejon Street, Suite 300	
	Durango, Colorado 81303	Colorado Springs, Co 80903	
herein. This work sh determine that this di	all not require a change in the Co rective will require an increase in	ion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
Provide Cost Information	on to remove the north water line fr	om the contract as described below.	
for by the sportion from Town of Ig 2. The line with main in CF Refer to the	Southern Ute Indian Tribe and shal m the northwest corner of the midd nacio for ownership. ork to be removed from the contrac R 320 and terminate at the 'tee' inte e attached Drawing ASI #2 Civil Dr	be removed from the contract begins at the connection to the existing water and terminate at the 'tee' intersection at the northwest corner of the school.	
This includ	les the water service main entering	the Middle School.	
Attachments: PR #2 C	vil Drawing		
CC:			
SUBMITTED BY: _	0:	Rick J. Taves	
;	Signature	Construction Administrator	



PROJECT: Ignacio Middle School Supplemental Instruction No: 03

222 County Road 320.

Ignacio, Colorado 81137 **DATE OF ISSUANCE: 02/8/13**

OWNER: **Ignacio School District ARCHITECT PROJECT NO: 11071.00**

> PO Box 460 315 Ignacio Street Ignacio, Colorado 81137

ARCHITECT: TO CONTRACTOR: FCI Constructors, Inc. R.T.A., Inc.

186 Moose Lane

19 South Tejon Street, Suite 300 Durango, Colorado 81303 Colorado Springs, Co 80903

Please revise or add the following additional information to the Contract Documents as described herein. This work shall not require a change in the Contract Amount. Should the Contractor determine that this directive will require an increase in the cost of the Project, he shall immediately notify the Architect and shall not proceed until the cost issue is resolved.

Description:

Architectural Drawings:

Item ASI03-A1

Sheet A112

1. See attached sketch for knox box.

Item ASI03-A2

Sheet A400

2. See attached sketch for revisions to Toilet B117.

Item ASI03-A3

Sheet A400

3. See attached sketch for revisions to the ADA Transfer Shower.

Food Service Drawings:

Item ASI03-FS1

Sheets FS-101, FS-301, FS-401, FS-601

1. See attached sketch P4 for revisions to Toilet B117.

Plumbing Drawings:

Item ASI03-P1

2. See attached sketch P4 for revisions to Toilet B117.

Electrical Drawings:
Item ASI03-E1 1. See attached sketch E4 for revisions to Toilet B117.
Item ASI03-E2 Sheets E121, E122, E123 2. See attached sketches for revisions to exit lighting

Attachments: ASI 3 A	A1, ASI 3 A2, ASI 3 A3, FS-101, FS-301, F	S-401, FS-601, P4, E4, E121, E122, E123
CC:		
SUBMITTED BY:	Signature	Rick J. Taves Construction Administrator



PROJECT: Ignacio Middle School Supplemental Instruction No: 04

222 County Road 320.

Ignacio, Colorado 81137 DATE OF ISSUANCE: 11/06/12

ARCHITECT PROJECT NO: 11071.00 OWNER: **Ignacio School District**

> PO Box 460 315 Ignacio Street Ignacio, Colorado 81137

ARCHITECT: TO CONTRACTOR: **FCI Constructors, Inc.** R.T.A., Inc.

186 Moose Lane

19 South Tejon Street, Suite 300 Durango, Colorado 81303 Colorado Springs, Co 80903

Please revise or add the following additional information to the Contract Documents as described herein. This work shall not require a change in the Contract Amount. Should the Contractor determine that this directive will require an increase in the cost of the Project, he shall immediately notify the Architect and shall not proceed until the cost issue is resolved.

Description:

Structural Drawings:

Item ASI1-S1

Sheet S112

1. The top of concrete elevation at the pilaster for the column at grid P-BB.2 shall be 101'-2".

Item ASI1-S2

Sheet S121

1. At the masonry wall along grid 2, at the two triple arrows south of grid D, Detail 6A/S301 occurs at each location.

Item ASI1-S3

Sheet S122

- 1. The beam along grid 7 shall be a W16x26.
- 2. The frames for the openings in the EPIC roof deck shall be designed and provided by the deck manufacturer above the top of the deck surface so it is not exposed from below. These frames shall be used in lieu of the frames indicated in Detail 6/S300.
- 3. At the roof overhang along grid 13 and 14, the overhang shall reduce from 3'-101/2" to 1'-10½".

Item ASI1-S4

Sheet S123

1. At the roof overhang along grid 17 and 18, the overhang shall reduce from 3'-10\frac{1}{2}" to 1'-101/2".

Sheet S300 1. Detail 5/S300 – Where EPIC deck is fastened to glu-lam members, provide #12 screws at the same pattern as the noted ¾" arc puddle welds. Attachments: CC: SUBMITTED BY: Rick J. Taves

Construction Administrator

Item ASI1-S5

Signature



PROJECT:

ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS

Supplemental Instruction No: 05

	222 County Road 320.	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 11/19/12
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street	ARCHITECT PROJECT NO: 11071.00
	Ignacio, Colorado 81137	ABOUTTOT
TO CONTRACTOR.	FOI Constructors Inc.	ARCHITECT:
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane	R.T.A., Inc. 19 South Tejon Street, Suite 300
	Durango, Colorado 81303	Colorado Springs, Co 80903
herein. This work sh determine that this d		
Description:		
	D2-PM12) revised Section 26 09 23 " as well as two related details. Th	3 of the specifications and referred to a "Lighting ne sequence was inadvertently omitted from the
Attachments:		
CC:		
SUBMITTED BY: _		Rick J. Taves
_	Signature	Construction Administrator

Ignacio Middle School



CC:

SUBMITTED BY:

ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS

PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 06	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 11/15/12	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	Ignacio, Colorado 81137 FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
Please revise or add the following additional information to the Contract Documents as described herein. This work shall not require a change in the Contract Amount. Should the Contractor determine that this directive will require an increase in the cost of the Project, he shall immediately notify the Architect and shall not proceed until the cost issue is resolved.			
Description:			
Structural Drawings	<u>s:</u>		
Structural Drawings: Item ASI06-S1 Sheet S112 1. The small portion of foundation wall that extends inside the building footprint near grid MM-XX shall be omitted. 2. In lieu of extending the steel column base down to the top of footing at grids MM-XX and FF-YY, provide an 1'-6" x 1'-6" pedestal with 4-#6 vertical and #4 ties, two at top and 12" on center. The pedestal shall extend from the top of the footing at 97'-10" to 99'-4". 3. The dimension from grid F to grid G is 5'-6". Item ASI06-S2 Sheet S122 1. The column located near grid ZZ-M shall change from HSS4x4x1/4 to HSS5x5x3/16. This column shall be located 8 3/4" south of grid M and on grid ZZ.			
Attachments:			

19 South Tejon Street, Suite 300 - Colorado Springs, CO 80903 - Tel: 719-471-7566 Fax: 719-471-1174

Signature

Rick J. Taves
Construction Administrator



PROJECT:	Ignacio Middle School	Supplemental Instruction No: 07	
	222 County Road 320. Ignacio, Colorado 81137	DATE OF ISSUANCE: 11/20/12	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sha determine that this di	the following additional information to all not require a change in the Contrac rective will require an increase in the c e Architect and shall not proceed until	cost of the Project, he shall	
Description:			
Structural Drawings	<u>s:</u>		
reinforcement note that is	te "6-#6 VERT." is not required. The note "4 s applicable. The #4 ties should be located wi should be reinforced with #4 ties at 12" on ce	th two ties at the top of the pilaster and the	
Attachments:			
CC:			
SUBMITTED BY:	Signature	Rick J. Taves Construction Administrator	



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 08
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 11/29/12
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
		ARCHITECT:
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
	Durango, Colorado 6 1303	Colorado Springs, Co 60903
herein. This work shadetermine that this di		
Description:		
Structural Drawings	<u>s:</u>	
See the attached sketches and supports the joists of		grid line XX This ASI eliminates the low beam
Attachments: ASI 08 S	1, ASI 08 02, ASI 08 03	
CC:		
SUBMITTED BY:	Signature	Rick J. Taves Construction Administrator



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 09	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 01/04/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street	ARCHITECT PROJECT NO: 11071.00	
	Ignacio, Colorado 81137	ARCHITECT:	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
		, ,	
herein. This work shadetermine that this di	all not require a change in the C rective will require an increase i	tion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
Electrical Drawings	<u>:</u>		
Item ASI09-E1 1. See attached s	sketch for electrical service to hand	d dryers.	
Item ASI09-E2 1. See attached sketch for electrical service to solatube dimmers.			
Item ASI09-E3 Sheet E122			
See attached sketch for lighting revisions at the stage.			
Item ASI09-E4 Sheets M115, M116, P115, P116, E112, E113 1. Add the following note for the domestic water, heat pump supply/return and cable tray where it is exposed crossing Corridors C100 and C120.			
"Install domestic water, heat pump supply/return, and cable tray where it is exposed and crossing the corridor per details 12/A507 and 13/A507. Reference details B5/P501 and C4/E503."			
Attachments: ASI 9 E.1	I, ASI 9 E.2, ASI 9 E.3		
CC:			
SUBMITTED BY:		Scott Schuster	

Signature



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 10	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 12/4/12	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sha determine that this di	the following additional information to all not require a change in the Contrac rective will require an increase in the c e Architect and shall not proceed until	cost of the Project, he shall	
Description:			
Structural Drawings	<u>s:</u>		
See attached sketch for di	imension for Staff toilet B107		
Attachments: ASI 10 S	ketch		
CC:			
SUBMITTED BY:	2'	Rick J. Taves	
	Signature	Construction Administrator	



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 11	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 12/7/12	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sh determine that this d	all not require a change in the Co irective will require an increase in	ion to the Contract Documents as described ontract Amount. Should the Contractor n the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
See attached direct	tion and sketches for 2 items		
	wings for the mock-up panel as describe e selected when all exterior colors are s	ed in specification section 014000. Final colors for submitted to RTA's office.	
2) Construction sign details. Location of sign will be determined by RTA next onsite meeting.			
Attachments: ASI 11 I	mage file, ASI 11 Combined		
CC:			
SUBMITTED BY: _		Rick J. Taves	
	Signature	Construction Administrator	



PROJECT:

ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS

Supplemental Instruction No: 12

	Ignacio, Colorado 81137	DATE OF ISSUANCE: 1/4/12
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00 ARCHITECT:
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
nerein. This work sh determine that this d	the following additional information to all not require a change in the Contrac irective will require an increase in the le Architect and shall not proceed unti	cost of the Project, he shall
Description:		
The 4" fire department	connection line previously routing to the	ar the current fire department connection. old fire riser location in the boiler room embly to this same location. Install per the
Attachments: ASI 12/P	23	
CC:		Konnath Orana AlA
SUBMITTED BY: _	Signature	Kenneth Gregg AIA

Ignacio Middle School



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 13	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 1/4/12	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sha determine that this di	all not require a change in the Co rective will require an increase i	ion to the Contract Documents as described ontract Amount. Should the Contractor n the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
Girls B111, Boys 113:			
Install two additional flo	oor drains as illustrated on the attac	ched sketch ASI 13/P2.	
Attachments: ASI 13/P2	2		
CC:			
SUBMITTED BY:	Signature	Kenneth Gregg AIA	



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 14R
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 2/8/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sh determine that this d	all not require a change in the Co irective will require an increase in	cion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.
Description:		
See attached for layou	it and details of concrete walls.	
Attachments: ASI 14 c	ombined	
CC:		
SUBMITTED BY: _		Rick J. Taves
	Signature	Construction Administrator





Addendum Instruction No: 15 PROJECT: Ignacio Middle School

DATE OF ISSUANCE: 12.24.2012

ARCHITECT PROJECT NO: 11071.00

OWNER: Ignacio School District

P.O. Box 460-315 Ignacio St. Ignacio, Colorado, 81127

ARCHITECT:

R.T.A., Inc.

19 South Tejon Street, Suite 300 Colorado Springs, Co 80903

The following shall become as fully a part of the above-referenced Drawings and Specifications, as if herein written and shall take full and complete precedence over anything therein contained to the contrary.

Each Contractor shall acknowledge the receipt of this Addendum on the Bid Form and in so doing, shall also acknowledge his understanding of the impact on his work and that of his material suppliers.

Each Contractor shall be responsible for reading each and every item in this Addendum to ascertain to what extent and in what manner it affects the work in which he and his material suppliers are involved.

Please make the following changes and/or modifications to the documents:

Description:

Structural Drawings:

Item ASI15-S1

Sheet S301

1. The continuous bent plate indicated at the top of the window frame shall move up to the bottom of deck elevation to support the transition in the acoustical and non-acoustical metal roof deck.



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 16	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 06/05/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sh determine that this d	all not require a change in the Co irective will require an increase in	ion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
Item ASI16-A1 AS501 1. See attached sketch for the monument sign design, add new sheet AS501. Item ASI16-L1 1. See attached landscape sketches for the monument sign.			
Attachments: ASI 16 C	Combined		
CC:			
SUBMITTED BY: _	Signature	Scott Schuster	



PROJECT:

ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS

Supplemental Instruction No: 17

	Ignacio, Colorado 81137	DATE OF ISSUANCE: 1/6/12
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00 ARCHITECT:
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sha determine that this di	all not require a change in the C rective will require an increase	ation to the Contract Documents as described Contract Amount. Should the Contractor in the cost of the Project, he shall ed until the cost issue is resolved.
Description:		
Revise Gym Floor Tran ASI17A2, and ASI17/A		d 26/A500 per the attached sketches ASI17/A1,
	ance requirements at floor slab tra tain this clearance into the door re	ansition. Verify that Wood Flooring Mfr. Details ecesses.
Provide 3"x4" rubber ba	ase pre-molded outside corners w	here flooring extends into door recesses.
Attachments: ASI 17/A	1, ASI 17/A2, ASI 17/A3	
CC:		
SUBMITTED BY:	Pignoturo.	Kenneth Gregg AIA
	Signature	

Ignacio Middle School



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 18	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 1/22/12	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	_	ARCHITECT:	
TO CONTRACTOR.	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sh determine that this d	all not require a change in the Co irective will require an increase in	cion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
See attached for direct	tion on snow melt system for the se	ervice drive	
Attachments: ADD-M4	, ADD-M5		
CC:			
SUBMITTED BY: _		Rick J. Taves	
	Signature	Construction Administrator	





PROJECT: Ignacio Middle School

DATE OF ISSUANCE: 01.25.2013

ARCHITECT PROJECT NO: 11071.00

OWNER: Ignacio School District

P.O. Box 460-315 Ignacio St. Ignacio, Colorado, 81127

ARCHITECT:

R.T.A., Inc.

19 South Tejon Street, Suite 300 Colorado Springs, Co 80903

The following shall become as fully a part of the above-referenced Drawings and Specifications, as if herein written and shall take full and complete precedence over anything therein contained to the contrary.

Each Contractor shall acknowledge the receipt of this Addendum on the Bid Form and in so doing, shall also acknowledge his understanding of the impact on his work and that of his material suppliers.

Each Contractor shall be responsible for reading each and every item in this Addendum to ascertain to what extent and in what manner it affects the work in which he and his material suppliers are involved.

Please make the following changes and/or modifications to the documents:

Description:

Structural Drawings:

Item ASI19-S1

Sheet S121

- 1. The four (4) masonry walls that run between grid 2 and grid 3 shall have the following changes made regarding joist bearing elevation;
 - a. J.B.E. for the wall on grid A shall change from 112'-8" to 112'-6 1/2".
 - b. J.B.E. for the wall north of grid C shall change from 114'-10" to 114'-8 ½".
 - c. J.B.E. for the wall on grid C shall change from 115'-7 3/8" to 115'-5 3/4".
 - d. J.B.E. for the wall on grid F shall change from 118'-11 1/8" to 118'-9 ½".





PROJECT: Ignacio Middle School

DATE OF ISSUANCE: 02.5.2013

ARCHITECT PROJECT NO: 11071.00

OWNER: Ignacio School District

P.O. Box 460-315 Ignacio St. Ignacio, Colorado, 81127

ARCHITECT:

R.T.A., Inc.

19 South Tejon Street, Suite 300 Colorado Springs, Co 80903

The following shall become as fully a part of the above-referenced Drawings and Specifications, as if herein written and shall take full and complete precedence over anything therein contained to the contrary.

Each Contractor shall acknowledge the receipt of this Addendum on the Bid Form and in so doing, shall also acknowledge his understanding of the impact on his work and that of his material suppliers.

Each Contractor shall be responsible for reading each and every item in this Addendum to ascertain to what extent and in what manner it affects the work in which he and his material suppliers are involved.

Please make the following changes and/or modifications to the documents:

Description:

Structural Drawings:

a. See attached sketch for clarification on detail 3/S122



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 21R2
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 05/23/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sh determine that this d	all not require a change in the Coirective will require an increase i	tion to the Contract Documents as described ontract Amount. Should the Contractor n the cost of the Project, he shall d until the cost issue is resolved.
Description:		
Item ASI21-A1 1. See attached	sketches for the library glazed entry	/ wall soffit.
Attachments: ASI 21R	2 Combined	
CC:		
SUBMITTED BY: _	Signature	Scott Schuster
	Signature	



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 23
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 03/5/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
	ignacio, colorado e 1707	ARCHITECT:
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane	R.T.A., Inc. 19 South Tejon Street, Suite 300
	Durango, Colorado 81303	Colorado Springs, Co 80903
herein. This work sh determine that this d	all not require a change in the (irective will require an increase	ation to the Contract Documents as described Contract Amount. Should the Contractor in the cost of the Project, he shall ed until the cost issue is resolved.
Description:		
1. Attached are	e sketch showing clarificatio	ns on structural details.
Attachments: S-1, S-2	, S-3, S-4	
CC:		
SUBMITTED BY: _	Signature	Rick J. Taves Construction Administrator



PROJECT: Ignacio Middle School Supplemental Instruction No: 24

222 County Road 320.

Ignacio, Colorado 81137 DATE OF ISSUANCE: 04/01/13

OWNER: Ignacio School District ARCHITECT PROJECT NO: 11071.00

PO Box 460 315 Ignacio Street Ignacio, Colorado 81137

TO CONTRACTOR: FCI Constructors, Inc.

ARCHITECT:
R.T.A., Inc.

186 Moose Lane 19 South Tejon Street, Suite 300

Durango, Colorado 81303 Colorado Springs, Co 80903

Please revise or add the following additional information to the Contract Documents as described herein. This work shall not require a change in the Contract Amount. Should the Contractor determine that this directive will require an increase in the cost of the Project, he shall immediately notify the Architect and shall not proceed until the cost issue is resolved.

Description:

Item ASI112-A1

- 1. See attached sketches for cementitious fiber panel colors and accent batten locations. The typical colors are as follows:
 - a. Typ. Panel Color Woodstock Brown
 - b. Typ. Batten Color, Field Monterey Taupe
 - c. Batten Color, Accent Sandstone Beige

Item ASI112-A2

- 2. The typical stucco colors are as follows. Note: the colors listed below are El Rey Stucco colors.
 - a. Gymnasium Stucco (Area 111) Biscuit 35B-1P
 - b. Classroom Areas Stucco (Areas 112 & 113) Cameron 35B-3D

Item ASI112-A3

- 3. The typical Firestone metal roof color at all roof locations is as follows:
 - a. Silver Metallic

Item ASI112-A4

Sheet A421 Interior Elevations

4. See attached sketch for the added 9/A421 C100B Vestibule-East elevation

Item ASI112-A4

Sheet A604 Frame Types - Interior

5. See attached sketch for the added Frame J1 elevation

Attachments: ASI 24 Combined	
CC:	
SUBMITTED BY: Signature	Scott Schuster



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 25	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 04/8/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sh determine that this d	all not require a change in the Co irective will require an increase in	ion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
1 Attached are	sketch showing clarification	s to the solar chimney details.	
1. Attached are	sketon snowing claimeation	s to the sold eliminey details.	
Attachments: ASI 25-A	1, ASI 25-A2, ASI 25-A3		
CC:			
SUBMITTED BY:		Rick J. Taves	
	Signature	Construction Administrator	



PROJECT:	Ignacio Middle School	Supplemental Instruction No:	26

222 County Road 320.

Ignacio, Colorado 81137 DATE OF ISSUANCE: 04/15/13

OWNER: Ignacio School District ARCHITECT PROJECT NO: 11071.00

PO Box 460 315 Ignacio Street Ignacio, Colorado 81137

TO CONTRACTOR: FCI Constructors, Inc.

ARCHITECT:
R.T.A., Inc.

186 Moose Lane 19 South Tejon Street, Suite 300

Durango, Colorado 81303 Colorado Springs, Co 80903

Please revise or add the following additional information to the Contract Documents as described herein. This work shall not require a change in the Contract Amount. Should the Contractor determine that this directive will require an increase in the cost of the Project, he shall immediately notify the Architect and shall not proceed until the cost issue is resolved.

Description:

Item ASI26-AC111

Sheet AC111

1. Revise finishes as shown on attached sheet AC111.

Item ASI26-AC112

Sheet AC112

1. Revise finishes as shown on attached sheet AC112.

Item ASI26-I001

Sheet I001

1. Revise finishes as shown on attached sheet I001.

Item ASI26-I111

Sheet I111

1. Revise finishes as shown on attached sheet I111.

Item ASI26-I112

Sheet I112

1. Revise finishes as shown on attached sheet I112.

Item ASI26-I113

Sheet I113

1. Revise finishes as shown on attached sheet I113.

Attachments: AC111, AC112, I001, I111, I112, I113

SUBMITTED BY: Greg Johnson
Signature



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 27
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 04/9/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
TO CONTRACTOR		ARCHITECT:
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sh determine that this d		
Description:		
4 Attached av		vecture are A402A and A442
1. Attached an	e sketch showing revisions to	restroom A roza and A rrs.
Attachments: ASI 27-A	A1, ASI 27-A2, ASI 27-A3	
CC:		
SUBMITTED BY:		Rick J. Taves
	Signature	Construction Administrator



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 28	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 04/10/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sh determine that this d	Please revise or add the following additional information to the Contract Documents as described herein. This work shall not require a change in the Contract Amount. Should the Contractor determine that this directive will require an increase in the cost of the Project, he shall immediately notify the Architect and shall not proceed until the cost issue is resolved.		
Description:			
	sketches for revised marker and tac 05 for typical marker board and sho	ck boards at classroom locations. See ort throw projector alignments.	
Attachments: ASI 28 C	Combined		
CC:			
SUBMITTED BY: _	0	Scott Schuster	
	Signature		



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 30	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 04/17/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
		ARCHITECT:	
TO CONTRACTOR:	FCI Constructors, Inc.	R.T.A., Inc.	
	186 Moose Lane Durango, Colorado 81303	19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sh determine that this d	nall not require a change in the Co lirective will require an increase in	ion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
1. See attache	d sketches for clarifications to	o the landscape irrigation system.	
Attachments:			
CC:			
SUBMITTED BY: _		Rick J. Taves	
_	Signature	Construction Administrator	



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 31	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 05/07/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc.	ARCHITECT: R.T.A., Inc.	
	186 Moose Lane Durango, Colorado 81303	19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sh determine that this d	all not require a change in the Co irective will require an increase i	tion to the Contract Documents as described ontract Amount. Should the Contractor n the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
Item ASI28-A1 1. See attached	sketch for revised wall framing abo	ve the administration area in Corridor C100.	
Item ASI28-A2 1. See attached detail for wall framing and aluminum storefront connection.			
Attachments: ASI 31 C	Combined		
CC:			
SUBMITTED BY: _	O'constant	Scott Schuster	
	Signature		



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 32
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 05/8/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
	_	ARCHITECT:
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
Please revise or add the following additional information to the Contract Documents as described herein. This work shall not require a change in the Contract Amount. Should the Contractor determine that this directive will require an increase in the cost of the Project, he shall immediately notify the Architect and shall not proceed until the cost issue is resolved.		
Description:		
See attache	d for clarifications on structu	ral dotail 2/9301
1. See attached	u ioi ciarifications on structui	ai detail 2/3301.
Attachments: Modified	2-S301	
CC:		
SUBMITTED BY:		Rick J. Taves
	Signature	Construction Administrator



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 33	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 05/09/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sh determine that this d	nall not require a change in the Co lirective will require an increase i	cion to the Contract Documents as described contract Amount. Should the Contractor in the cost of the Project, he shall	
Description:	ne Architect and shall not proceed	d until the cost issue is resolved.	
		g and storefront at the Vestibule C100B	
Attachments: ASI 33 C	Combined		
CC:			
SUBMITTED BY: _	Signature	Scott Schuster	



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 34
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 05/23/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
	_	ARCHITECT:
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sh determine that this d	all not require a change in the Co irective will require an increase in	ion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.
Description:		
Item ASI34-S1 1. See attached	sketch for the revised strut/outrigge	r framing at Grids M and ZZ.
Attachments: ASI-34 -	HCDA Detail	
CC:		
SUBMITTED BY: _	O'contract	Scott Schuster
	Signature	



PROJECT:

ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS

Supplemental Instruction No: 35

	222 County Road 320. Ignacio, Colorado 81137	DATE OF ISSUANCE: 06/12/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sh determine that this d	nall not require a change in the (lirective will require an increase	ation to the Contract Documents as described Contract Amount. Should the Contractor in the cost of the Project, he shall sed until the cost issue is resolved.
Description:		
Item ASI35-A1 1. See attached additional info		ont and louver connection. RE: RFI 106 for
Attachments: ASI 35 (Combined	
CC:		
SUBMITTED BY: _	Signature	Scott Schuster

Ignacio Middle School



PROJECT:

ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS

Supplemental Instruction No: 36

	Ignacio, Colorado 81137	DATE OF ISSUANCE: 06/13/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sh determine that this d	nall not require a change in the C lirective will require an increase i	tion to the Contract Documents as described contract Amount. Should the Contractor in the cost of the Project, he shall ad until the cost issue is resolved.
Description: Provide a	and install a surface mounted baby	changing station as noted below.
		is room to "Family Restroom". Locate paper
Signage for restroom	B103 should be changed to read '	"Restroom"
Attachments:		
CC:		
SUBMITTED BY: _	Signature	Rick J. Taves Construction Administrator

Ignacio Middle School



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 37	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 06/14/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR		ARCHITECT:	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane	R.T.A., Inc.	
	Durango, Colorado 81303	19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sh determine that this d	all not require a change in the Co irective will require an increase in	ion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
		light fixture. RTA has been working with the y pricing is with-in the allowance established for	
Attachments:			
CC:			
SUBMITTED BY: _		Rick J. Taves	
	Signature	Construction Administrator	



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 38
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 06/14/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sh determine that this di	all not require a change in the rective will require an increase	nation to the Contract Documents as described Contract Amount. Should the Contractor e in the cost of the Project, he shall eed until the cost issue is resolved.
Description:		
Item ASI38-A1 Sheet I001 1. Clarify carpet I	ayout at Library and Admin office	es per attached sheet I001.
		es (A101, A108, A109, A110, A111, A112, A115, & ttern direction) per attached sheet I112.
Attachments: ASI 38 C	combined	
CC:		
SUBMITTED BY:	Signature	Greg Johnson



<u> </u>	gnacio Middle School 22 County Road 320.	Supplemental Instruction No: 39
Iç	gnacio, Colorado 81137	DATE OF ISSUANCE: 06/17/13
P 3	gnacio School District O Box 460 15 Ignacio Street gnacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
IĘ	jnacio, Colorado 81137	ARCHITECT:
TO CONTRACTOR: F	CI Constructors, Inc.	R.T.A., Inc.
	86 Moose Lane	19 South Tejon Street, Suite 300
С	urango, Colorado 81303	Colorado Springs, Co 80903
herein. This work shall determine that this direct	not require a change in the C ctive will require an increase i	tion to the Contract Documents as described ontract Amount. Should the Contractor n the cost of the Project, he shall d until the cost issue is resolved.
Description:		
Pads to be as specifie	d in 114910.	
Attachments:		
CC:		
CC: SUBMITTED BY:	nature	Rick J. Taves Construction Administrator



PROJECT:

ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS

Supplemental Instruction No: 40

	222 County Road 320.	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 09/6/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
	ignacio, Colorado o 1137	ARCHITECT:
TO CONTRACTOR:	FCI Constructors, Inc.	R.T.A., Inc.
	186 Moose Lane Durango, Colorado 81303	19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sh determine that this d	all not require a change in the Co irective will require an increase i	ion to the Contract Documents as described ontract Amount. Should the Contractor n the cost of the Project, he shall d until the cost issue is resolved.
Description:		
	rnished Everlast climbing wall he wall shall be two section 8	l on the east wall of Gym B100 per the ' high x 20' long.
Wood back panel s	shall be fire treated.	
•		
Attachments:		
rationments.		
CC:		
.		
SUBMITTED BY:		Rick J. Taves
_	Signature	Construction Administrator

Ignacio Middle School



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 41
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 07/8/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sh determine that this d	all not require a change in the Circuit in the Circ	ion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.
Description:		
See the attached sl	ketch for locations to relocate	trees displaced by road CR320 work.
Attachments: DHM tre	e relocation	
CC:		
SUBMITTED BY:		Rick J. Taves
	Signature	Construction Administrator

19 South Tejon Street, Suite 300 - Colorado Springs, CO 80903 - Tel: 719-471-7566 Fax: 719-471-1174



PROJECT:

ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS

Supplemental Instruction No: 42

	Ignacio, Colorado 81137	DATE OF ISSUANCE: 07/10/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
Please revise or add the following additional information to the Contract Documents as described herein. This work shall not require a change in the Contract Amount. Should the Contractor determine that this directive will require an increase in the cost of the Project, he shall immediately notify the Architect and shall not proceed until the cost issue is resolved.			
Description:			
Refer to RFI 121 Re	sponse.		
See the attached sk	etch for point grade revisions at O	utdoor Learning area.	
Cad file has been issued to Goff engineering for horizontal layout.			
Attachments: Outdoor	Learning Area Plan Sketch		
CC:			
SUBMITTED BY:	Signature	Kenneth R. Gregg AIA Construction Administrator	

Ignacio Middle School



PROJECT:	Ignacio Middle School 222 County Road 320. Ignacio, Colorado 81137 Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	Supplemental Instruction No: 43
OWNER:		DATE OF ISSUANCE: 07/19/13
		ARCHITECT PROJECT NO: 11071.00
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sh determine that this di	all not require a change in the Co irective will require an increase in	ion to the Contract Documents as described ontract Amount. Should the Contractor in the cost of the Project, he shall d until the cost issue is resolved.
Description:		
Item ASI43-E1	detail 18 per attached sheet ASI 43	
(Ref E122 and	E123) with Edge EX44-AN-2T8 fix n good condition. Reference Deta	age B101, Breakout C100A and Breakout C110A tures. Return original K1 and K1E fixtures to ill 18 on Sheet A-506 for installation. Coordinate
Attachments: ASI 43 C	combined	
CC:		
SUBMITTED BY:	Signature	Scott Schuster



PROJECT: Supplemental Instruction No: 44 Ignacio Middle School

222 County Road 320.

Ignacio, Colorado 81137 DATE OF ISSUANCE: 09/16/13

OWNER: **Ignacio School District ARCHITECT PROJECT NO: 11071.00**

> PO Box 460 315 Ignacio Street Ignacio, Colorado 81137

ARCHITECT: TO CONTRACTOR: FCI Constructors, Inc. R.T.A., Inc.


186 Moose Lane

19 South Tejon Street, Suite 300 Colorado Springs, Co 80903 Durango, Colorado 81303

Please revise or add the following additional information to the Contract Documents as described herein. This work shall not require a change in the Contract Amount. Should the Contractor determine that this directive will require an increase in the cost of the Project, he shall immediately notify the Architect and shall not proceed until the cost issue is resolved.

Description: "Provide 20A/2P breaker in panel K-3. Route 3#12 +#12 G in ½" c to power connection kit for future connection. Provide enclosure for future snow controller in accessible location at Kitchen. See Detail below. Do not connect conductors to breaker until snow melt cable installed."

The details below should help.



CC:

SUBMITTED BY: Rick J. Taves Construction Administrator Signature



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 45	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 09/16/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
	-	ARCHITECT:	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sha determine that this di	he following additional information to all not require a change in the Contract rective will require an increase in the c Architect and shall not proceed until	Amount. Should the Contractor ost of the Project, he shall	
Description:			
1) Provide an additional volleyball court system as detail in specification section 114910 - 2.4.			
 Provide an additional volleyball court system as detail in specification section 114910 - 2.4. Provide an 8' scorer's table. 			
CC:			
SUBMITTED BY:	Signature	Rick J. Taves Construction Administrator	
	g	Contraction / tallimotrator	



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 46	
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 09/17/13	
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00	
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903	
herein. This work sh determine that this di	all not require a change in the Co irective will require an increase i	ion to the Contract Documents as described ontract Amount. Should the Contractor n the cost of the Project, he shall d until the cost issue is resolved.	
Description:			
1) Provide a data outlet f B116. Confirm exact loc		Referee office B112 and below the desk in Kitchen	
CC:			
SUBMITTED BY: _	Signature	Rick J. Taves Construction Administrator	



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 47
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 09/17/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
	ignacio, colorado o i io:	ARCHITECT:
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sha determine that this di	he following additional information to all not require a change in the Contract rective will require an increase in the case Architect and shall not proceed until	ost of the Project, he shall
Description:		
Provide a 5' x 5' x 4" thick the table and benches. 8 s	c concrete slab under each picnic table as sh	own on L1.3. The slab will be for mounting
CC:		
SUBMITTED BY:		Rick J. Taves
SOBMITTED BT:		



PROJECT:	Ignacio Middle School 222 County Road 320.	Supplemental Instruction No: 48
	Ignacio, Colorado 81137	DATE OF ISSUANCE: 12/13/13
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sha determine that this di	the following additional information to all not require a change in the Contract rective will require an increase in the ce Architect and shall not proceed until	ost of the Project, he shall
Description:		
	eat in each of the ADA shower stalls in loc sfer bench at each ADA shower. Moen n	
Attached: 11071 Ignaci CC:	o MS shower seat.pdf	
SUBMITTED BY:	Signature	Rick J. Taves Construction Administrator



PROJECT:

ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS

Supplemental Instruction No: 49

	222 County Road 320. Ignacio, Colorado 81137	DATE OF ISSUANCE: 2/6/14
OWNER:	Ignacio School District PO Box 460 315 Ignacio Street Ignacio, Colorado 81137	ARCHITECT PROJECT NO: 11071.00
TO CONTRACTOR:	FCI Constructors, Inc. 186 Moose Lane Durango, Colorado 81303	ARCHITECT: R.T.A., Inc. 19 South Tejon Street, Suite 300 Colorado Springs, Co 80903
herein. This work sha determine that this di	the following additional information to all not require a change in the Contract rective will require an increase in the ce Architect and shall not proceed until	ost of the Project, he shall
Description:		
See attached document from	om ME&E for control modification generated	I from the 2/6/14 conference call.
Attached: CM#1 contr CC:	ol modification.doc	
SUBMITTED BY:	Signature	Rick J. Taves Construction Administrator

Ignacio Middle School



Change Order Summary

Project Name:	Ignacio Middle School
Client:	Ignacio School District
Project #:	11071
General Cont.:	FCI Construction
Const.Start Date:	3/15/2010
Const. End Date:	8/1/2011


Original Contract Amount:	\$11,889,550
Contract Contigency Amount:	\$0

Original Contract Amount:	\$11,889,550
CO # 1	\$4,898
CO # 2	\$9,407
CO # 3	(\$137,612)
CO # 4	\$43,371
CO # 5	(\$55,873)
CO # 6	\$18,059
CO # 7	\$427
CO # 8	\$14,010
CO # 9	\$14,162
CO # 10	(\$17,169)
Total Change Orders (\$\$):	(\$106,319)
New Contract Amount:	\$11,783,231
Total % Change (COs Only):	-0.90%

Contract Contigency Amount	\$0
Used Contigency Amount	\$0
Remaining Contigency Amount:	\$0

Ignacio Middle School

CO Breakdown by \$\$ (Change Orders Only)



Client: Ignacio School District \$1,246

Project #: 11071

General Cont.: FCI Construction

Const.Start Date: 10/21/2012

Original Contract Amount: \$11,889,550

New Contract Amount: \$11,783,231


Total % Change (COs Only): -0.90%

Const. End Date: 9/31/2013

Ignacio Middle School

CO Breakdown by % (Change Orders Only)





Client: Ignacio School District

Project #: 11071

FCI Construction


General Cont.: 10/21/2012 **Const.Start Date:**

Const. End Date: 9/31/2013 **Original Contract Amount:** \$11,889,550

\$11,783,231 **New Contract Amount:**

-0.90% **Total % Change (COs Only):**

Ignacio Middle School CO and Contigency by \$\$ (combined) Breakdown



Ignacio School District Client:

Project #: 11071

General Cont.: FCI Construction **Const.Start Date:** 10/21/2012


Const. End Date: 9/31/2013

Original Contract Amount: \$11,889,550 **Total Change/Contignency Orders:** (\$106,319)

> **New Contract Amount:** -0.90%

Total % Change/Contigency Orders: -0.89%

Ignacio Middle School CO and Contigency by % (combined) Breakdown



Client: Ignacio School District

Project #: 11071

General Cont.: FCI Construction
Const.Start Date: 10/21/2012
Const. End Date: 9/31/2013

Original Contract Amount: \$11,889,550

Total Change/Contignency Orders: (\$106,319)

New Contract Amount: -0.90%

Total % Change/Contigency Orders: -0.89%

7/8/2021

Change Order Breakdown



Original Contract Amount:	\$11,889,550
Contract Contigency Amount:	

-	
Project Name:	Ignacio Middle School
Client:	Ignacio School District
Project #:	11071
General Cont.:	FCI Construction
Const.Start Date:	10/21/2012
Const. End Date:	9/31/2013

												Landscape	Mechanical			Structural
	Item	Contingencies	Change Orders	Assigned To	Acoustic Engineer	Architect	Civil Engineer	Contractor	Electrical Engineer/IT	Existing Conditions	Jurisdiction	Architect	Engineer	Other	Owner	Engineer
1	COR 001, 500 Gallon Grease Trap		\$4,897.81	Jurisdiction							\$4,897.81					
	CO Totals:	\$0.00	\$4,897.81	\$4,897.81	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,897.81	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
2	COR 004 Lighting Control System		\$9,406.99	Electrical Engineer/IT		,			\$9,406.99			·				
	CO Totalo	¢0.00	¢0.406.00	¢0.406.00	фо 0 0	¢0.00	\$0.00	¢0.00	¢0.406.00	\$0.00	фо оо	фо оо	¢0.00	¢0.00	00.00	¢0.00
3	CO Totals: COR 002 Temporary Electrical	\$0.00	\$9,406.99 \$12,387.82	\$9,406.99 Owner	\$0.00	\$0.00	\$0.00	\$0.00	\$9,406.99	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00 \$12,387.82	\$0.00
	COR 009 Automated Controls Reduction		(\$150,000.00)	Owner											(\$150,000.00)	
				(*	4				• • • • •				10.00			
1	CO Totals: COR 012 Upgraded Scoreboard	\$0.00	(\$137,612.18) \$1,736.00	(\$137,612.18) Owner	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$137,612.18) \$1,736.00	\$0.00
7	COR 007 Changes to Electrical		\$13,044.00	Electrical Engineer/IT					\$13,044.00						ψ1,750.00	
	COR 010 Snow Melt		\$27,172.00	Owner											\$27,172.00	
	COR 011 Fume Hood Fan COR 013 Credit Moisture Barrier		\$3,059.00 (\$20,000.00)	Mechanical Engineer Owner									\$3,059.00		(\$20,000.00)	
	COR 013 Credit Moisture Barrier COR 015 Misc Electrical		\$14,895.00	Electrical Engineer/IT					\$14,895.00						(\$20,000.00)	
	COR 016 MC in lieu of Conduit		(\$7,156.00)	Owner					, ,						(\$7,156.00)	
	COR 017 Joint Sealer at Polished Concrete		\$10,621.00	Owner											\$10,621.00	
	CO Totals:	\$0.00	\$43,371.00	\$43,371.00	\$0.00	\$0.00	\$0.00	\$0.00	\$27,939.00	\$0.00	\$0.00	\$0.00	\$3,059.00	\$0.00	\$12,373.00	\$0.00
5	COR 008 Floor Drains in Locker Rooms	ψο.σσ	\$1,746.18	Mechanical Engineer	ψ0.00	ψο.σο	ψ0.00	ψο.σσ	Ψ27,000.00	ψο.σσ	ψο.σσ	ψ0.00	\$1,746.18	ψ0.00	ψ12,010.00	ψο.σσ
	COR 014 Restroom Relocation		\$13,052.68	Architect		\$13,052.68										
	COR 020 Addition Structural Steel COR 025 Delete Spare Conduit		\$1,062.69 (\$1,623.00)	Structural Engineer Owner											(\$1,623.00)	\$1,062.69
	COR 026 Kitchen utensils		(\$343.00)	Owner											(\$343.00)	
	COR 029 La Plata Electric Invoice		\$2,711.00	Jurisdiction							\$2,711.00					
	COR 030 Alternate 05 Electrical Credit		(\$24,600.00)	Owner											(\$24,600.00)	
	COR 031 Credit for Folding Glass Partition COR 032 Revised Display Board Layout		(\$73,510.00) \$3,237.27	Owner Architect		\$3,237.27									(\$73,510.00)	
	COR 033 Extend Soffits		\$744.51	Architect		\$744.51										
	COR 034 Haul Excess Fill Dirt		\$21,294.84	Owner											\$21,294.84	
	COR 042 Resinous Flooring Base		\$1,039.17	Architect		\$1,039.17									(¢695.00)	
	COR 043 Delete Cach Drop Box		(\$685.00)	Owner											(\$685.00)	
	CO Totals:	\$0.00	(\$55,872.66)	(\$55,872.66)	\$0.00	\$18,073.63	\$0.00	\$0.00	\$0.00	\$0.00	\$2,711.00	\$0.00	\$1,746.18	\$0.00	(\$79,466.16)	\$1,062.69
6	COR 006 Relocate Fire Riser		\$14,161.07	Architect		\$14,161.07			# 404.04							
	COR 036 Kiln Power Supply COR 047 Grill in Library		\$491.91 \$837.95	Electrical Engineer/IT Architect		\$837.95			\$491.91							
	COR 049 Fencing at North Property Line		\$3,861.46	Owner		Ψ007.30									\$3,861.46	
	COR 50 One Way Glass		\$745.32	Owner											\$745.32	
	COR 051 Credit for Projection Screen COR 54 La Plata Invoice		(\$2,700.00) \$342.23	Owner Jurisdiction							\$342.23				(\$2,700.00)	
	COR 057 Baby Changing Stations		\$342.23	Owner							φ342.23				\$319.42	
7	CO Totals:	\$0.00	\$18,059.36	\$18,059.36	\$0.00	\$14,999.02	\$0.00	\$0.00	\$491.91	\$0.00	\$342.23	\$0.00	\$0.00	\$0.00	\$2,226.20	\$0.00
/	COR 035 Sewer Crossing COR 037 Adjust WC in Restroom		\$22,367.19 \$798.56	Existing Conditions Architect		\$798.56				\$22,367.19						
	COR 018 Monument Sign		\$5,669.55	Architect		\$5,669.55										
	COR 041 Ramero Street Credit		(\$25,990.00)	Jurisdiction							(\$25,990.00)				A5. 100. 10	
	COR 44 Wall pads in Weight Room COR 45 Revised Wall Framing		\$5,499.42 \$697.35	Owner Architect		\$697.35									\$5,499.42	
	COR 46 Storefront and Louver connections		\$2,514.95	Architect		\$2,514.95										
	COR 048 Climbing Wall		\$1,437.40	Owner											\$1,437.40	
	COR 052 Header in Art Room		\$463.17	Architect		\$463.17			#640.00							
	COR 55 Light Fixture in Work Room COR 59 Credit for Gravel Parking Lot		\$612.22 (\$11,126.00)	Electrical Engineer/IT Owner					\$612.22						(\$11,126.00)	
	COR 61 La Plata Electric Invoice		\$343.10	Jurisdiction							\$343.10					
	COR 062 Intercom System		(\$7,280.00)	Owner Machanical Engineer									#0.405.00		(\$7,280.00)	
	COR 063 Gas Shut Off COR 064 Gym Floor Logo		\$2,125.22 \$2,129.48	Mechanical Engineer Owner									\$2,125.22		\$2,129.48	
	COR 68 Door Hardware B107		\$165.04	Owner											\$165.04	
	CO Tabeles	Ф0.00	A 400 05	NI-4-111/	# 0.00	040 440 50	#0.00	# 0.00	0010.00	600.007.10	(#05.040.00)	Ф0.00	#0.405.00	00.00	(40.474.00)	#0.00
Ω	CO Totals: COR 021 Door Hardware Clarifications	\$0.00	\$426.65 \$6,748.33	Not all Values Assigned Architect	\$0.00	\$10,143.58 \$6,748.33	\$0.00	\$0.00	\$612.22	\$22,367.19	(\$25,646.90)	\$0.00	\$2,125.22	\$0.00	(\$9,174.66)	\$0.00
U	COR 066 Plenum Rating for Solatubes		\$2,122.03	Contractor		ψυ, ε τυ.υυ		\$2,122.03								
	COR 071 La Plata Invoice		\$221.55	Jurisdiction							\$221.55					
	COR 072 Flooring in Nurses Office		\$802.32	Owner Jurisdiction							¢2 004 00				\$802.32	
	COR 073 Signage Required by Fire COR 075 Back Plates for Signs		\$3,884.88 \$231.05	Architect		\$231.05					\$3,884.88					
	, and the second															
	CO Totals:	\$0.00	\$14,010.16	\$14,010.16	\$0.00	\$6,979.38	\$0.00	\$2,122.03	\$0.00	\$0.00	\$4,106.43	\$0.00	\$0.00	\$0.00	\$802.32	\$0.00
9	COR 70 Closure at CMU and roof COR 76 Concrete slab at tables		\$2,683.84 \$3,004.51	Architect Owner		\$2,683.84									\$3,004.51	
	COR 78 La Plata Electric		\$134.21	Other										\$134.21	ψο,σοπ.σ1	
	COR 79 Data Drops		\$2,711.90	Owner											\$2,711.90	
	COR 80 Gutter Snow Melt		\$2,178.46 \$835.74	Owner		¢025.74									\$2,178.46	
	COR 81 Water pipe in science COR 82 Electrical adds		\$835.74 \$2,637.37	Architect Electrical Engineer/IT		\$835.74			\$2,637.37							
	COR 83 Mirriors in weight room		(\$980.00)	Owner					* 2,007.07						(\$980.00)	
	COR 84 Custom light fixture		(\$5,000.00)	Owner											(\$5,000.00)	
	COR 85 Locks for restrooms COR 86 Brak metal at Clerestory		\$606.90 \$2,874.81	Owner Architect		\$2,874.81									\$606.90	
	<u> </u>		•	Pre-Quals - SI \Pre-Qual\Docs\		· · · · · ·									7/8/2	

Change Order Breakdown



Original Contract Amount:	\$11,889,550
Contract Contigency Amount:	

Project Name:	Ignacio Middle School
Client:	Ignacio School District
Project #:	11071
General Cont.:	FCI Construction
Const.Start Date:	10/21/2012
Const. End Date:	9/31/2013

CO#	ltem	Contingencies	Change Orders	Assigned To	Acoustic Engineer	Architect	Civil Engineer	Contractor	Electrical Engineer/IT	Existing Conditions	Jurisdiction	Landscape Architect	Mechanical Engineer	Other	Owner	Structural Engineer
	COR 87 Milk Cooler		(\$2,093.08)	Owner											(\$2,093.08)	
	COR 88 Soffit framing		\$941.16	Architect		\$941.16										
	COR 89 LPEA Invoice		\$108.73	Owner											\$108.73	
	COR 90 Break metal at openings		\$2,272.17	Architect		\$2,272.17										
	COR 91 Irrigation tie-in		\$1,245.75	Landscape Architect								\$1,245.75				
	CO Totals:	\$0.00	\$14,162.47	\$14,162.47	\$0.00	\$9,607.72	\$0.00	\$0.00	\$2,637.37	\$0.00	\$0.00	\$1,245.75	\$0.00	\$134.21	\$537.42	\$0.00
10	COR 92 Lock down button		\$1,146.00	Owner											\$1,146.00	
	COR 93 EM lighting and keyed switch		\$1,137.00	Owner											\$1,137.00	
	COR 96 Automated controls		(\$21,424.00)	Owner											(\$21,424.00)	
	COR 94 Maxi filter vent		\$264.00	Mechanical Engineer									\$264.00			
	COR 95 LPEA Invoice		\$111.00	Other										\$111.00		
	COR 97 High temp sprinkler head		\$1,597.00	Mechanical Engineer									\$1,597.00			
	CO Totals:	\$0.00	(\$17,169.00)	(\$17,169.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,861.00	\$111.00	(\$19,141.00)	\$0.00
	Totals:	\$0.00	(\$106,319.40)	(\$106,319.40)	\$0.00	\$59,803.33	\$0.00	\$2,122.03	\$41,087.49	\$22,367.19	(\$13,589.43)	\$1,245.75	\$8,791.40	\$245.21	(\$229,455.06)	\$1,062.69



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School

Project # 40-12-016

FCI Constructors, Inc. - Durango

222 CR 320

Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 001			Date Created: 10/22/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

 Subject
 Discipline
 Category

 Soil section at the playing field
 Civil

Cc: Company Name Contact Name Copies Notes

Question Date Required: 10/29/2012

Per specification section 32 9113-3.3-A the soil shall be prepared to a depth of 6" minimum at all sod areas. Please provide specifications for placement / compaction of native fill materials below the 6" specified in 32 9113.

Suggestion

Answer Date Answered:

Compact to 90% standard proctor

10-23-12

Prolog Manager Printed on: 10/23/2012 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 002			Date Created: 10/23/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Bullnose edge on CMU block	Architectural	

Cc: Company Name Contact Name Copies Notes

Question Date Required: 10/30/2012

Per specification section 04 8100 2.2-A-2, we are to provide bullnose-edged units for all exposed outside corners, unless otherwise indicated.

- 1) Please advise if this applies to both interior and exterior conditions.
- 2) There are several details on sheets A605 and A606 that do not indicate bullnose edges but the bullnoses are shown on similar details (i.e. bullnose is shown on 6/A605- Window Alum Jamb at CMU but it is not shown at 9/A605- Window ALum Jamb at EIFS).

Suggestion

Answer Date Answered:

- 1) Use bull nose for all interior and exterior sill and jamb locations. IE details 7 and 9/A605 should have bullnose corners.
- 2) Note that sill details 4, 7, and 21/A605 should show an inverted lintel block (no exposed core) at the sill.

Rick J. Taves 10/23/12

Prolog ManagerPrinted on: 10/23/2012FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School

Project # 40-12-016

FCI Constructors, Inc. - Durango

222 CR 320

Ignacio, CO 81137

Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 003			Date Created: 10/24/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Existing Wooden Barn Removal	Civil	Request for Information
Cc: Company Name	Contact Name (Copies Notes

Question Date Required: 10/31/2012

There is an existing wood barn west of the existing rental house that is to remain (see attached for location). C101has this building labled with Key Note #9, Existing Structure to be removed and disposed of. Per onsite conversation with Rocco Fuschetto on 10/24/2012 this structure was to remain. Please advise.

Suggestion

Answer Date Answered:

Wood barn shall be removed per contract documents. Coordinate removal of owner material with Brandon Hatter prior to demolition. Rocco has been consulted and agrees with this direction.

Rick J. Taves 10/30/2012

Prolog ManagerPrinted on: 10/25/2012FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 004			Date Created: 10/25/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

SubjectDisciplineCategoryLight Fixtures Conflict w/ Ceiling Type on E121ElectricalRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/1/2012

RE: E121, E504, and AC111

There are (9) "A2" fixtures shown in Hall B120. Per the Fixture Schedule on E504, an "A2" fixture is a 2X4 Led Recessed Flange Fixture to be installed in a drywall ceiling. These fixtures appear in Both AC111 and E121 to be 2X2 fixtures in 2X4 acoustic ceiling system. Please advise.

Suggestion

Answer Date Answered:

Fixture designation is incorrect. Should be 'A3'...2x2 for recessed installation. MEE/TC/2012-10-31

Prolog Manager Printed on: 10/25/2012 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 005			Date Created: 10/25/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Light Fixtures conflict w/ Ceiling Type on E122	Electrical	Request for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/1/2012

RE: E122, E504, and AC112

- 1) In room SS A108 on sheet E122, there are (2) type "A2" fixtures (2X4 LED Recessed Flange Fixture to be installed in a Drywall Ceiling). Per E122 and AC112 these appear to be 2X2 fixtures. Please advise.
- 2) In room A110 on sheet E122, there are (5) Type "A2" fixtures (2X4 LED Recessed Flange Fixture to be installed in a Drywall Ceiling). Per AC112 the ceiling in this area is 2x4 acoustical ceiling grid. Please advise.
- 3) In conference room A115 on sheet E122, shows (1) type "A2" fixture (2X4 LED Recessed Flange Fixture to be installed in a Drywall Ceiling) and (3) type "A3" fixtures (2x2 LED recessed Grid Fixture). Please advise.

Suggestion

Answer Date Answered:

- 1) Incorrect designation. Should be A4. 2x2 flanged.
- 2) All fixtures should be A3. 2x2 layin.
- 3) All fixtures should be A3. 2x2 layin.

MEE/TC/2012-10-31

Prolog ManagerPrinted on: 10/25/2012FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 006			Date Created: 10/25/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline		Category
Light Fixture Type A1	Electrical		Request for Information
0 0N	0 4 4 N	Ossilas Natas	

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/1/2012

Light Fixture Type A1 is shown using three different symbols on the lighting drawings E121, E122, and E123. Please confirm the same fixture is used regardless of the symbol on the drawings. See attachment.

Suggestion

Answer Date Answered:

Fixture symbols are "Revit" models from the manufacturer. Agree that it is confusing and have created a symbol for future plans that is consistent. Sorry for confusion. All A1's are A1...regardless of icon.
MEE/TC/2012-10-31

Prolog Manager Printed on: 10/25/2012 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School

Project # 40-12-016

FCI Constructors, Inc. - Durango

222 CR 320

Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 007			Date Created: 10/25/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Light fixture by Monument Sign	Electrical	Request for Information
Cc: Company Name	Contact Name Co	onies Notes

Question Date Required: 11/1/2012

Re: E101

The light fixture south east of the monument sign was shown as a Type S3 on the BID SET, it is now shown as a Type S2 on the REVISED SET. Please advise.

Suggestion

Answer Date Answered:

Incorrect designation on Revised Set. Should be Type S3 as per original. MEE/TC/2012-10-31

Prolog ManagerPrinted on: 10/25/2012FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

Tel: 970-259-8644 Fax: 970-259-8633

40-12-016 - Ignacio Middle School

Project # 40-12-016

FCI Constructors, Inc. - Durango

222 CR 320

Ignacio, CO 81137

RFI#: 008	Date Created: 10/26/2012

Answer Company

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company

Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

Subject	Discipline	Category
Crusher Fines Paving	Civil	Request for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/2/2012

Re: L3.2 and Specification section 32 1540

- 1) Please verify the crusher fines / cinder track, per detail 6/L3.2, shall be installed per specification section 32 1540 "Crusher Fines Paving".
- 2) Details 6/L3.2 and 8/L3.2 call for a 5" depth of crusher fines, 32 1540-3.6 states compacted trail shall be a minimum of 6" deep. Please verify depth of crusher fines to be 6" per the specification.

Suggestion

Answer Date Answered:

Crusher fines path per specifications shall be 6" deep. Rick J. Taves

10/26/12

Prolog Manager Printed on: 10/26/2012 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School

Project # 40-12-016

FCI Constructors, Inc. - Durango

222 CR 320

Ignacio, CO 81137

Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 009		1	Date Created: 10/26/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
SC-2 Clarification	Architectural	Request for Information
Cc: Company Name	Contact Name Conies Notes	

Question Date Required: 11/2/2012

Re: I001, I111, I112, and I113

SC-2 is called for at the storage and mechanical rooms on sheets I111, I112, and I113. Per I001 SC-2 is noted under style as integral color, there is no integral color included in the cast in place concrete specifications. Please provide a specification for SC-2.

Suggestion

Answer Date Answered:

SC-2 only applies to "Alternate inset tile at breakout areas". All other sealed concrete floors shall be SC-1. Areas noted on the I drawings as SC-2 shall be changed to SC-1.

Rick J. Taves 10/26/12

Prolog ManagerPrinted on: 10/26/2012FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School

Project # 40-12-016

FCI Constructors, Inc. - Durango

222 CR 320

Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 010			Date Created: 10/29/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Elevations for spot footing in commons	Architectural/Structural	

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/5/2012

Please provide top of footing elevations for the the spot footing at gridline intersections listed below:

- -XX/FF-
- -XX/GG-
- -XX/KK-
- -XX/LL-
- -YY/LL-

Suggestion

Answer Date Answered:

The top of footing elevation at the locations noted above is 8" below the top of concrete slab (per Detail 11/S001 - Typical Column Footing Detail) so the top of footing elevation is 99'-4".

Steve Horner, HCDA Engineering, October 12, 2012

Prolog ManagerPrinted on: 10/29/2012FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School

Project # 40-12-016

FCI Constructors, Inc. - Durango

222 CR 320

Ignacio, CO 81137

Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 011			Date Created: 10/29/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

SubjectDisciplineCategoryPiping penetrating stem walls and footingsArchitectural/Structural

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/5/2012

Please advise if acceptable to penetrate the stem walls and footings for plumbing and electrical piping. Plumbing to be sleeved as specified per 220500-3.1-O.

Suggestion

Answer Date Answered:

It is acceptable to penetrate the foundation walls and footings. Prior to installation the location, spacing, size, and elevation of the penetrations shall be provided to HCDA Engineering for analysis.

Steve Horner, HCDA Engineering, October 12, 2012

Prolog ManagerPrinted on: 10/29/2012FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 012			Date Created: 10/31/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject Discipline Category

Clarification of native soil prep below slabs and foundations

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/7/2012

- -Per the first paragraph of section 7.3 of the soils report from Western Technologies, " Any soft, loose, or otherwise unstable deposits should be removed from the base of the overexcavations".
- -Specification section 31 2000, 3.14-A says to uniformly moisten or aerate subgrade and each subsequent fill or backfill layer before compaction to optimum to 3% over optimum moisture content for slay soils.
- -Per specification section 31 2000, 3.15-C-2, under footings excavate to approved natural soils, in fill condition, compact fill to 98 percent.
- -Per specification section 31 2000, 3.15-C-3, under footings excavate to approved natural soils, in fill condition, compact fill to 95 percent.
- -Per specification section 31 2300 3.05-B-1, Subgrade to be compacted to 90% per ASTM D 1557.

Please clarify how the native subgrade material shall be conditioned, compacted, and tested (i.e. proctor method (ASTM 698 or 1557), percent compaction, and required moisture range for in-place density determined by a nuclear density gauge) prior to the structural fill being placed.

Suggestion

Answer Date Answered:

These question all need to be answered by the testing lab hired by the Owner. All sub grade conditions, compaction percentages and existing soils acceptance will be through the testing agency.

Rick J. Taves

11-1-12

Prolog ManagerPrinted on: 10/31/2012FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 013			Date Created: 10/31/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

SubjectDisciplineCategoryWater closets in A103, A104, C112, and C114PlumbingRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/7/2012

The water closets in A103, A104, C112, and C114 are shown as P-1F (floor mounted water closets). The chase wall and the way the piping is shown makes this seems as if these should be wall hung water closets. Please verify the P-1F water closets are desired at these locations.

Suggestion

Answer Date Answered:

The intent was for these fixtures to be the wall mounted fixtures P-1 and P-1A shown on the plumbing schedule. They are the same fixture just mounted at ADA and non-ADA heights. The ADA water closet would be installed in the stall shown with grab bars. DS 11-01-12

Prolog Manager Printed on: 10/31/2012 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School

Project # 40-12-016

FCI Constructors, Inc. - Durango

222 CR 320

Ignacio, CO 81137

Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 014			Date Created: 10/31/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

SubjectDisciplineCategoryFootings added per AD2-S1Architectural/Structural

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/7/2012

Addendum #2, AD2-S1, added (2) F1 footings. Please provide dimensions off of grid lines to locate these footings.

Suggestion

Answer Date Answered:

Prolog Manager Printed on: 10/31/2012 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School

Project # 40-12-016

FCI Constructors, Inc. - Durango

222 CR 320

Ignacio, CO 81137

Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 014			Date Created: 10/31/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Posnondont		Author PEl Number	

 Subject
 Discipline
 Category

 Footings added per AD2-S1
 Architectural/Structural

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/7/2012

Addendum #2, AD2-S1, added (2) F1 footings. Please provide dimensions off of grid lines to locate these footings.

Suggestion

Answer Date Answered:

See attached for dimensions.

Steve Horner, HCDA Engineering, November 2, 2012

Prolog ManagerPrinted on: 10/31/2012FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 015			Date Created: 11/1/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

SubjectDisciplineCategoryWaste line to Tech classroom B124Plumbing

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/8/2012

Addendum #2, Sketch AD2-P1 shows a 4" sanitary line extending north out of the kitchen areas to pick up the sinks in Tech classroom B124. A 4" line is also shown in the kitchen areas on sheet P112 however addendum #1 told us to ignore the piping shown on this page and reference P401 for piping in this area.

Sheet P401 shows a 2" sanitary line where the previously noted pages call for a 4" line. Please advise.

Suggestion

Answer Date Answered:

The 4" shown on addendum #2 sketch AD2-P1 is incorrect. This should be a 2" line. Connect this line to the cleanout shown on sheet P-401 north of Custodial Office B123. This line becomes the 4" (now 2") shown on AD2-P1 and continues south through the kitchen at the dimensions shown on P-401. DS 11-01-12

Prolog Manager Printed on: 11/1/2012 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 016			Date Created: 11/1/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Condensate drains to daylight	Plumbing / Civil	

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/8/2012

- 1) P111 shows a 3/4" condensate drain in the northwest corner of PE Storage B114 that is to drain to below grade and route to daylight, is this drain to be routed inside the structural CMU wall or is this to be exposed inside of B114? Please provide an elevation for this drain to penetrate the stemwall below grade (note that the elevation to the bottom of the drainage swale directly perpendicular to this location is 6534.29). This will be terminated in a grass area, please advise how this pipe is to be protected from damage caused by lawn maintenance.
- 2) P112 shows a 1" condensate drain, to drain down below grade and route to daylight. Terminate with insect screen. This will be terminated in a sod area, please advise how this pipe is to be protected from damage caused by lawn maintenance.
- 3) Please verify that there are no requirements for frost protection on condensate drain that drain to the exterior.

Suggestion

Answer Date Answered:

- 1) Route the condensate drain down on the inside of the wall exposed in the corner. Route through the wall at 6" a.f.f. Terminate on the outside of the wall with an immediate elbow pointing down. Provide an escutcheon on both sides of the wall. The estimated disposal volume is 0.29 gallons/hour.
- 2) Move the condensate line approximately 8' east to the sheet metal roof downspout. Tap into the back downspout at a location above the ceiling. Provide an escutcheon on the outside of the wall at pipe penetration. The estimated disposal volume is 0.96 gallons/hour.
- 3) Frost protection will not be required on any of the condensate lines. Dustin Sullivan 11-09-2012

Prolog ManagerPrinted on: 11/2/2012FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Tel: 970-259-8644 Fax: 970-259-8633

Ignacio, CO 81137

RFI#: 017			Date Created: 11/2/201
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline		Category
Native subgrade prep	Civil/Structo	ural	
Cc: Company Name	Contact Name	Conies Notes	

Question Date Required: 11/9/2012

Per Rick Taves response to RFI 012, requesting clarification of subgrade compaction and testing requirements dated 11-1-12, "These question all need to be answered by the testing lab hired by the owner. All subgrade conditions, compaction percentages and existing soils acceptance will be through the testing agency".

Based on this response Trautner Geotech has made the following recommendations:

It is my understanding that the architect has asked that we provided the response to this RFI. As we discussed earlier my suggestions is to use the modified Proctor (ASTM D1557) test as a basis for all relative compaction testing with the following criteria;

85% relative compaction under landscaped and other areas where no structures or structural components (sidewalks etc...) will be placed

90% relative compaction for all other areas, slabs, sidewalks, footings etc... the moisture content should be between -2% and +3% of optimum moisture for cohesive (clay or silt) soils. granular soils are not a concern in regard to moisture as long as the density is being achieved. If the 3% above optimum is exceeded, but the compaction results are above the specified amount we can discuss the particular area and decide in the field whether there is an issue that needs to be addressed on an areas specific basis. The minimum moisture must be achieved for clay soils to reduce the potential for future swell potential of the clay soils.


90% relative compaction for subgrade soils under asphalt paved areas with the same criteria as discussed in the previous paragraph

95% relative compaction for all aggregate materials supporting asphalt concrete pavement.

These are typical recommendation I have made on numerous projects throughout western Colorado and the Four Corners Region for about 30 years. These criteria are relatively easy to achieve by the contractor with proper guidance from our technicians in regard to moisture and lift thickness and have proven to provide excellent support for pavement, flatwork and footings.

Please verify this is acceptable.

Suggestion





Answer Date Answered:

Goff Engineering & Surveying,Inc.

Based upon the above recommendations, Goff concurs for the civil work for this project. This meets or exceeds the recommendations from the geotechnical report prepared by Western Technologies.

By: Bruce Honisch Date: Nov. 6, 2012



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School

Project # 40-12-016

FCI Constructors, Inc. - Durango

222 CR 320

Ignacio, CO 81137

Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 018 Date Created: 11/8/2012 **Author Company** Authored By **Answer Company Answered By RTA Architects Rick Taves** FCI Constructors, Inc. - Durango Steven Stewart 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

SubjectDisciplineCategoryExterior Mock UpRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/15/2012

Re: Spec Section 014000 1.2-C

Requires an exterior Mock Up.

Please provide drawings of what is required.

Suggestion

Answer Date Answered:

See ASI 11 that will be issued today Rick J. Taves 12/7/12



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 019 Date Created: 11/13/2012

Answer Company

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Author Company

Rick Taves
FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

 Subject
 Discipline
 Category

 Grease Trap
 Plumbing
 Request for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/20/2012

Per conversation between Dustin Sullivan of ME & E Engineering and Daryl Tomberlin from JT Plumbing, the grease trap size shall be increased from the specified 500gal to 1000gal. Please verify.

Suggestion

Answer Date Answered:

The current 500 gallon model is sized per the requirements of 2006 IPC which complies with the requirements of the San Juan Basin Health; however, Gail Elmore with SJBH has asked us to use a minimum of 800 gallons. The next available precast concrete model is 1000 gallons. Please provide the 1000 gallon tank.

DS 11-14-12



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 020 Date Created: 11/13/2012 **Answer Company Answered By Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category **USB Ports** Architectural/Electrical Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question **Date Required: 11/20/2012**

The electrical drawings call for USB ports in the classrooms and various other rooms. Is there a specification for this device? How are these ports being wired?

Suggestion

Answer Date Answered:

Discussed with Brian Crane (District IT). Ports to be USB A/B Cable- USB 2.0. MEE 2012/01/26.

(Note: Exact connection depends on District selected short arm projectors.)

Printed on: 11/13/2012 FCI PM Data Prolog Manager Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 021

Answer Company

Answered By

Author Company

Authored By

RTA Architects Rick Taves FCI Constructors, Inc. - Durango Steven Stewart 19 South Tejon Street, Suite 300 186 Moose Lane Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryRebar DetailStructuralsRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 11/26/2012

Per Sheet S001:

Detail 9 on Sheet S001 has #4 Verts at 48" O.C. with STD hooks alternating directions. It also shows (1) #5 Continuous on just one side of the hooks.

Question:

Should we add another Continuous #4 or #5 to help support the #4 at 24" O.C. transverse bars? Please advise.

Suggestion

Answer Date Answered:

The vertical leg of the #4 dowels may be on alternating sides of the continuous #5, to keep the #5 inside the hooks. Structurally, additional longitudinal reinforcement is not required, but may be added to aid in supporting the transverse reinforcement - this is the contractor's option. "Dobie" blocks or chairs may also be used to support the transverse bars.

Steve Horner, HCDA Engineering November 20, 2012



40-12-016 - Ignacio Middle School

Request for Information 022

FCI Constructors, Inc. - Durango

Detailed, RFIs Grouped by RFI Number

222 CR 320 Ignacio, CO 81137	Tel:	970-259-8644 Fax: 970-259-8633	
RFI#: 022			Date Created: 11/26/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Project # 40-12-016

Subject	Discipline	Category
Drainage swale north of transformer	Civil	
Cc: Company Name	Contact Name	Copies Notes

Question Date Required: 12/3/2012

Sheet C103 shows shows a trench drain north of the new transformer, called out as keyed note #31.

- 1) Keyed note 31 on sheet C103 refers us to sheet C107.1 for a typical detail, please verify this is to be C109.1 in liue of C107.1.
- 2) The typical trench drain with grate detail on C109.1 shows the overall width of this drain to be 2'-0". AS400 shows this grate to be 3'-6" wide. Please verify trench drain shall be constructed as shown on C109.1.
- 3) Please provide a detail showing how trench drain is to pass thru the concrete foundation wall / CMU wall east of transformer.

Suggestion

Answer Date Answered:

Goff Engineering & Surveying, Inc.

- 1. Keynote 31 of Sht C103 should reference Sht C109.1 for the typical grate detail.
- 2. The trench drain detail shown on Sht C109.1 should be used for construction of the trench drain.

By: Bruce Honisch date: Nov. 28, 2012

3) The top of foundation wall may be held down per Detail 5/S001.

Provide 16" deep bond beam in bottom of masonry wall to span over blockout - reinforce with 2-#5. Steve Horner, HCDA, 11/28/12



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137	Project # Tel: 970-2		nstructors, Inc Durango
RFI#: 023			Date Created: 11/28/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline		У
Details 14 and 18/A501	Architectu	ral	
Cc: Company Name	Contact Name	Copies Notes	
Question			Date Required: 12/5/2012
On sheet A112 detail 18/A501 is ca intersections MM/XX, we believe th apply at BB/XX. Please advise.		ons BB/XX and detail 14/A501 is ca	lled out at gridline
Suggestion			
Answer			Date Answered:

You are correct 14/A501 should be at BB/XX and 18/A501 should be at MM.5/XX Rick J. Taves 11/29/12



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137	Project # 40-12-016 FCI Constructors, Inc Durang Tel: 970-259-8644 Fax: 970-259-8633		
RFI#: 024			Date Created: 11/28/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc D 186 Moose Lane Durango, CO 81303	Durango Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipl	ine	Category
Phone and Fiber conduits	Electric	al	•
Cc: Company Name	Contact Name	Copies Notes	
Question			Date Required: 12/5/2012
Per keyed note #3 on sheet E101 v	ve are to provide (3) 1-1/2	" conduits (1) phone, (1) fiber	, and (1) spare.
Per a phone conversation with Tim line. Per the attached email from F fiber.			
Please advise.			
Suggestion			
Answer			Date Answered:

Per Communications Meeting with Fast-track, District and MEE on 2012-12-05:

- 1) Revise KN #3 and related notes 5, 6 (E102) to two (2) 2.5"-Innerduct Schedule 40 PVC conduits for fiber. Delete phone conduit.
- 2) Per notes #5 and 6, grade level boxes called for at 150'. One grade level box must be located at changes of direction.
- 3) Revise KN #3 (E101) to two (2) 2.5" Innerduct Schedule 40 PVC for fiber optic cable. One (1) 4" PVC for phone.

Fiber cable to be installed by D.B. Technologies contracted to District. Cummins

2012-12-11



Date Required: 12/5/2012

Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School	Project # 40-12-016	FCI Constructors, Inc Durango
222 CR 320 Ignacio, CO 81137	Tel: 970-259-8644 Fax	x: 970-259-8633

RFI#: 025			Date Created: 11/28/2012	
Answer Company	Answered By	Author Company	Authored By	
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd	
Co-Respondent		Author RFI Number		

Subject	Disciplir	ne	Category	
Louvers on gridline 2	Architect	ural/Mechanical		
Cc: Company Name	Contact Name	Copies Notes		

There are three louvers on gridline 2 (see attached) that the dimensions called out on the architectural drawings do not match the dimensions shown in the mechanical drawings. Please advise.

Suggestion

Question

Answer Date Answered:

The sizes as called out on the mechanical drawings are correct. Head os louvers shall all be the same height AFF as shown on the Architectural drawings.

Rick J. Taves 11/30/12



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School	Project # 40-12-016	FCI Constructors, Inc Durango
222 CR 320 Ignacio, CO 81137	Tel: 970-259-8644 Fax: 97	0-259-8633

RFI #: 026

Answer Company
Answered By

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company
Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Bryan Gadd
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

Subject Discipline Category

Cc: Company Name Contact Name Copies Notes

Question Date Required: 12/5/2012

Details 3, 18, 26, and 28/A500 appear to show rigid insulation on the interior side of the foundation wall at doorways although it is not called out. Please advise the extent of this insulation on the interior side of the foundation wall.

Suggestion

Answer Date Answered:

Ridged insulation is only required at the exterior of the foundations.

Rick J. Taves 11/30/12



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 027 Date Created: 11/30/2012

141111 021			Jako Ci Gattoai - I I Gori Gi
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Fire Riser	Fire Protection	Request for Information
0 0N	Onetrat Name Onetra Nata	

Cc: Company Name Contact Name Copies Notes

Question Date Required: 12/7/2012

D1/P401 shows the fire riser to run below the slab and come up in the south west corner of Mechanical Room B122, this is approximately 60 feet from the exterior wall of the building. Please verify this is acceptable per the NFPA codes (see attached section from the code).

Suggestion

Answer Date Answered:

The 6" ductile iron line will need to come up inside the north wall of Tech Classroom B124 and route overhead to the fire riser location. See interior elevation #18 on sheet A426. The line will be routing through the counter top somewhere west of the peg board panel. Paint exposed pipe per architect.

DS 12/12/12.

6" fire line can rise in the vent chase behind the sink at the north west corner of the room. Rick J. Taves
12/13/12



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 027 Date Created: 11/30/2012

Answer Company

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Author Company

Author Company

Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryFire RiserFire ProtectionRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 12/7/2012

D1/P401 shows the fire riser to run below the slab and come up in the south west corner of Mechanical Room B122, this is approximately 60 feet from the exterior wall of the building. Please verify this is acceptable per the NFPA codes (see attached section from the code).

Suggestion

Answer Date Answered:

Locate the fire riser in the southeast corner of Storage A121 near the current fire department connection. The 4" fire department connection line previously routing to the old fire riser location in the boiler room now becomes the main. Relocate the domestic water entry assembly to this same location. See attached sketch.

DS 01-03-12



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 027 Date Created: 11/30/2012 **Answer Company Answered By Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Fire Riser Fire Protection Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 12/7/2012

D1/P401 shows the fire riser to run below the slab and come up in the south west corner of Mechanical Room B122, this is approximately 60 feet from the exterior wall of the building. Please verify this is acceptable per the NFPA codes (see attached section from the code).

Suggestion

Answer Date Answered:

Fire line will be relocated to A121. ASI to follow. Rick J. Taves 12/20/12

Printed on: 11/30/2012 FCI PM Data Prolog Manager Page 1



Detailed, RFIs Grouped by RFI Number

Author RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 028 Date Created: 12/1/2012 **Answer Company Answered By Author Company Authored By Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303

Subject Category Discipline Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 12/8/2012

Architectural/Structural

Please see attachment for RFI questions.

Suggestion

Co-Respondent

Bullnose CMU

Answer Date Answered:

See answers below. Rick J. Taves

12/3/12

Printed on: 12/1/2012 FCI PM Data Prolog Manager Page 1



Answer

Request for Information 029

Date Answered:

Detailed, RFIs Grouped by RFI Number

FCI Constructors, Inc. - Durango 40-12-016 - Ignacio Middle School Project # 40-12-016 222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633 RFI#: 029 Date Created: 12/3/2012 **Answered By Authored By Answer Company Author Company** RTA Architects Rick Taves FCI Constructors, Inc. - Durango Bryan Gadd 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number** Subject Discipline Category Panels C2, MC2, D1, and MD1 Architectural/Electrical Cc: Company Name **Contact Name Copies Notes** Question **Date Required: 12/10/2012** 1) Sheet E112 shows panels C2 and MC2 on the west wall of Breakout C100A and they appear to be recessed in the wall. The panel schedules on E601 and E602 call for these panels to be surface mounted. Please advise if these are to be recessed or surface mounted. Panels shall be recessed. Move panels to the south to avoid conflict with the L window. 2) Per A112 there is to be a type L window installed above panels C2 and MC2, please advise if acceptable to move these panels to the south to allow conduits to be ran out of the top of these panels and avoid conflict with the window. 3) Sheet E113 shows panels D1 and MD1 on the west wall of Breakout C110A and they appear to be recessed in the wall. The panel schedules on E601 and E602 call for these panels to be surface mounted. Please advise if these are to be recessed or surface mounted. Panels shall be recessed. Move panels to the south to avoid conflict with the L window. 4) Per A113 there is to be a type L window installed above panels C2 and MC2, please advise if acceptable to move these panels to the south to allow conduits to be ran out of the top of these panels and avoid conflict with the window. Suggestion



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School FCI Constructors, Inc. - Durango Project # 40-12-016

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 030 Date Created: 12/3/2012 **Answer Company Answered By Authored By Author Company Rick Taves** Bryan Gadd RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303

Co-Respondent **Author RFI Number**

Subject Discipline Category Damproofing at masonry veneer Architectural

Cc: Company Name **Contact Name Copies Notes**

Question **Date Required: 12/10/2012**

Details 1, 6, and 8/A500 show the damproofing and the rigid insulation on the foundation wall to be continuous from the footing onto the veneer below grade. Please advise if acceptable to stop the damproofing and insulation at the brickledge to allow the foundation to be backfilled prior to the block being placed.

Suggestion

Answer Date Answered:

Apply damproofing continues on to the brick ledge and up to edge of wall plate. Ridged insulation can be terminated at brick ledge.

Rick J. Taves 12/4/12

Printed on: 12/3/2012 Prolog Manager FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 031 Date Created: 12/4/2012

Answer Company

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Author Company

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryGym Floor BoxesElectricalRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 12/11/2012

Drawing E111 shows two 2-gang floor boxes being installed in the wood gym floor. The specifications call for Wiremold RFB floor boxes. We do not believe the RFB floor box will accommodate the flexing typically found with wood gym floors. On previous projects we have installed wood floor boxes similar to Wiremold 880W series. These will require a block-out in the concrete sub-floor which will allow for a flexible transition to the 880W box which is fastened to the wood floor. Please refer to the attached sketch.

Suggestion

Answer Date Answered:

Advantage of 880W series is bottom knock out that allows flex conduit connection to box and more flex in assembly over the RFB (typically side feed.) 880W is a better application in this project. MEE 2012-12-07



POST OFFICE SOX 409 • DURANGO, COLORADO 81302 • 970-247-3134
128 STEWART S. • DURANGO, COLORADO 81301 • SAX 970-247-3819

FCI Constructors, Inc. 186 Moose Lane Durango, CO 81303 November 2, 2012

Attn: Troy Summers

Re: Ignacio Middle School

Ignacio, CO

REQUEST FOR INFORMATION

Drawing E111 shows two 2-gang floor boxes being installed in the wood gymnosium floor. The specifications call for Wiremold RFB floor boxes. We do not believe the RFB floor box will accommodate the flexing typically found with wood gym floors. On previous projects we have installed wood floor boxes similar to Wiremold 880W series. These will require a block-out in the concrete sub-floor which will allow for a flexible transition to the 880W box which is flastened to the wood floor. Please refer to the attached sketch.

If you have any questions as to the above proposal, please call us at our Durango, Colorado Office 970-247-3134. Our Fax number is 970-247-3869.

Respectfully Yours:

Thom Mosko Nichols Electric Inc.



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 032

Answer Company
Answered By

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company
Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

Subject Discipline Category

Piping in Tech Classroom Plumbing/Architectural

Cc: Company Name Contact Name Copies Notes

Question Date Required: 12/14/2012

P115 shows a cold water pipe, a hot water pipe, and hot water return pipe supplying water to the P-11sink on the west wall and a P-4 sink on the north wall of Tech Classroom B124. Please advise if this piping to to be ran exposed below the ceiling or is a chase is required.

Suggestion

Answer Date Answered:

Piping to run above ceiling.

Piping for the P-11 sink can be run down the masonry wall.

Provide a framed vertical chase on the north wall from east edge of window 22 to the east wall. Cancel piping in the chase.

Rick J. Taves

12/7/12



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 033

Answer Company

Answered By

Author Company

Authored By

RTA Architects Rick Taves FCI Constructors, Inc. - Durango Bryan Gadd
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Rick Taves FCI Constructors, Inc. - Durango Bryan Gadd
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

Subject Discipline Category

Gas to fume hood in Prep B109A Plumbing

Cc: Company Name Contact Name Copies Notes

Question Date Required: 12/14/2012

Per the fume hood specification, section 11 5313 - 2.01B, the fume hood is to have gas. Sheet P114 does not show gas piping to the fume hood. Please advise if gas piping is required to the fume hood.

Suggestion

Answer Date Answered:

Provide a 3/4" gas line connection to the fume hood. Provide drip leg and gas isolation valve prior to connection. Provide 1/2" cold water line connection as well. Provide a ball valve prior to connection. DS 12-08-12.



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School	Project # 40-12-016	FCI Constructors, Inc Durango
222 CR 320 Ignacio, CO 81137	Tel: 970-259-8644 Fax: 970-25	59-8633

RFI #: 035			Date Created: 12/7/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Dimensions to floor boxes	Architectural/Electrical	
		

Cc: Company Name Contact Name Copies Notes

Question Date Required: 12/14/2012

Re: sheets E111, E112, and E113

Please provide dimensions to floor boxes in rooms: Gymnasium B100; Stage B101; Library A122; Special Ed C116; Flex C117; Distance Learning C118.

Suggestion

See the attached sketches RFI 35 A-1, A-2, A-3, and A-4 for electrical floor box locations. Scott Schuster 01/07/13



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School	Project # 40-12-016	FCI Constructors, Inc Durango
222 CR 320 Ignacio, CO 81137	Tel: 970-259-8644 Fax: 970-259	9-8633

RFI #: 035			Date Created: 12/7/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category	
Dimensions to floor boxes	Architectural/Electrical		

Cc: Company Name Contact Name Copies Notes

Question Date Required: 12/14/2012

Re: sheets E111, E112, and E113

Please provide dimensions to floor boxes in rooms: Gymnasium B100; Stage B101; Library A122; Special Ed C116; Flex C117; Distance Learning C118.

Suggestion

See the attached sketches RFI 35 A-1, A-2, A-3, and A-4 for electrical floor box locations. Scott Schuster 01/07/13

See the attached sketches for Revised RFI 35 A-4. Scott Schuster 01/07/13



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137		# 40-12-016 FCI Co 0-259-8644 Fax: 970-259-8633	nstructors, Inc Durango
RFI#: 036			Date Created: 12/10/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipli	ne Categor	
Floor sinks in the kitchens.	Plumbin	g/Architectural	•
Cc: Company Name	Contact Name	Copies Notes	
Question		D	ate Required: 12/17/2012
Please verify the floor sinks in the shown on the plumbing drawings.	kitchen areas shall be instal	lled as shown on the food service dra	wings in lieu of what is
Suggestion			
Answer			Date Answered:

I agree, floor sink layout should be per FS-301. We try and follow the food service consultants lead. Ben's new layout will actually reduce pipe.

Thanks, Dustin



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137	Project # Tel: 970-2		Constructors, Inc Durango
RFI #: 037			Date Created: 12/10/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durang 186 Moose Lane Durango, CO 81303	go Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline	Categ	gory
Floor drains in the locker rooms	Plumbing		
Cc: Company Name	Contact Name	Copies Notes	
Question			Date Required: 12/17/2012
Per P111 the only floor drains in Girl necessary in the the locker rooms.	ls B111 and Boys B113 are	in the showers, please verify no	•
Suggestion			
Answer			Date Answered:
Floor drains in the locker ro	oms are desired. AS	SI to follow	

Floor drains in the locker rooms are desired. ASI to follow

Rick J. Taves 12/20/12



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137		40-12-016 F 0259-8644 Fax: 970-259-86	CI Constructors, Inc Durango 33
RFI #: 037			Date Created: 12/10/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Dura 186 Moose Lane Durango, CO 81303	ango Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline	e Ca	tegory
Floor drains in the locker rooms	Plumbing		
Cc: Company Name	Contact Name	Copies Notes	
Question			Date Required: 12/17/2012
Per P111 the only floor drains in G necessary in the the locker rooms.	irls B111 and Boys B113 are	in the showers, please verify	no other floor drains are
Suggestion			
Answer			Date Answered:

Floor drains are not required by code or ADA; however, the owner has requested two more drains be installed as illustrated on the attached sketch.

DS 01/03/13



Answer

Request for Information 038

Date Answered:

Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137		40-12-016 FCI Co 259-8644 Fax: 970-259-8633	onstructors, Inc Durango
RFI#: 038			Date Created: 12/10/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Disciplin	e Catego	ry
Mop sink in kitchen janitor closet	·		
Cc: Company Name	Contact Name	Copies Notes	
Question			Octo Bossisad, 42/47/2042
Re: 2/A400 and P401			Date Required: 12/17/2012
Please advise if acceptable to move southwest corner of the room in lieu XX/KK and will get the drain away for	of the northwest corner as		
Suggestion			

No exceptions taken to moving the mop sink to the south west corner.



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137	Project # Tel: 970-2		nstructors, Inc Durango
RFI#: 039			Date Created: 12/10/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
0.11:4	District.	0.1	
Subject	Discipline	Categor	<u>ry</u>
Water line to Ag Building	Civil		
Cc: Company Name	Contact Name	Copies Notes	
Question		D	ate Required: 12/17/2012
Per C102 we are to run a new 1" wa at the existing building.	ater service line to the existir	g ag building. Please advise how	this line is to terminate
Suggestion			
Answer			Date Answered:
Terminate with the post hy	/drant (PH) listed on	the schedule. DS 12/12/12	2



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 041			Date Created: 12/12/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Spray Foam	Architectural/Structural	Request for Information
Cc: Company Name	Contact Name Copies Notes	

Question Date Required: 12/19/2012

Sheet G002 wall type WM (X)-2E-MTL1, WC (X)-E, WCP (X), WM (X) 3E-MTL2 and WS (X)-E

The sections calls for a fluid applied air and moisture barrier, then 2" of spray foam then a sheet air and moisture barrier. The spray foam is an air and moisture barrier.

Is it necessary to spray the air and moisture barrier on the gyp sheathing behind the spray foam?

Suggestion

Answer Date Answered:

Yes it is necessary to spray the air and moisture barrier on the gyp sheathing behind the spray foam.

Rick J. Taves 12/11/12



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 042			Date Created: 12/12/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Insulation behind Stucco Walls	Architectural/Structura	al Request for Information
Cc: Company Name	Contact Name Copies	Notes

Question Date Required: 12/19/2012

Sheet G002 wall type WS (X)-E

The section calls for 2" of spray foam behind the stucco or plaster walls. The spray foam cannot be rasped and will be very irregular in thickness. This application will be very difficult for a lath and stucco application.

Can we use a 2" rigid insulation board in lieu of the spray foam?

Suggestion

Answer Date Answered:

2" ridged foam is acceptable.
Rick J. Taves
12/11/12



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School	Project # 40-12-016	FCI Constructors, Inc Durango
222 CR 320 Ignacio, CO 81137	Tel: 970-259-8644 Fax: 970-259	9-8633

RFI#: 043			Date Created: 12/12/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Door in kitchen area	Architectural	

Cc: Company Name Contact Name Copies Notes

Question Date Required: 12/19/2012

Sheet FS-101 shows a door just north of the kitchen janitors closet (see attached sketch), drawing AD1-A1 shows an opening but no door is called out.

Suggestion

Answer Date Answered:

There is no door at location in question.

Rick J. Taves 12/13/12

⁻Please verify a door is not required at this location.

⁻If a door is not required, please provide a dimensions for this opening.



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137	Project # 40-12-016 FCI Constructors, In Tel: 970-259-8644 Fax: 970-259-8633		nstructors, Inc Durango
RFI#: 044			Date Created: 12/14/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline	e Categor	ту
Phone / Fiber Grade level boxes	Electrical		-
Cc: Company Name	Contact Name	Copies Notes	
Question		D	ate Required: 12/21/2012
Keynote #4 on sheet E101 specifies -Please verify the phone and the fib -Please advise if the specified box is -We are planning on installing remo acceptable.	er shall be in the same box. s adequate due to the condu	iit size being increased per the resp	
Suggestion			
Answer			Date Answered:

District is in process of selecting fiber optic installer. Based on discussion with FO installer, preferred method of installation is radius sweep up through bottom of box. As such, 24 x 24 x 24 box is sufficient but depth of bury for conduit will need to increase to 30". Bottom (open) to be filled with 6" gravel. Phone and fiber in same box. MEE 2013-01-17



Detailed, RFIs Grouped by RFI Number

•		40-12-016 I 259-8644 Fax: 970-259-8	CI Constructors, Inc Durango 33	
RFI #: 045			Date Created: 12/15/2012	
Answer Company	Answered By	Author Company	Authored By	
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Du 186 Moose Lane Durango, CO 81303	rango Bryan Gadd	
Co-Respondent		Author RFI Number		
Subject	Discipline	e C	ategory	
Sheet E112 and E113 changes to F Drawings	For Construction Electrical			
Cc: Company Name	Contact Name	Copies Notes		
Question			Date Required: 12/22/2012	

Re: Sheet E112 of the for construction drawings.

- 1) Keynotes 25, 26, and 27 have been added to this drawing, these were not included in Addendum #2 dated 9/14/2012. Please advise.
- 2) Keynote #24 is called out just south of Breakout C100A. Per Addendum #2, AD2-E7, #35, "Key Note #24 is for each of the data floor boxes located in the Library Room A122 and the Stage Room B101". Please advise.

Re: Sheet E113 of the for construction drawings

3) Keynotes #11 and #12 are called out at the south west corner of Breakout C110A, and noted as being part of Addendum 2. These were not included in Addendum #2 dated 9/14/2012, Please advise.

General Question

4) Please advise if any other additional changes were made to the for construction drawings that were not included in the addendums.

Suggestion

Answer Date Answered:

Keyed notes have not been added. They were included in original addenda. Unfortunately, "Revit" re-numbered keyed notes. Attached is a resolution of Keyed Notes on the Construction Plans with Addendum reference notes for E112 and E113. Please use addendum notes for Sheets E-121, 122,123,131,132,133. Apologize for the inconvenience.

MEE 2013-02-04



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School	Project # 40-12-016	FCI Constructors, Inc Durango
222 CR 320 Ignacio, CO 81137	Tel: 970-259-8644 Fax: 97	70-259-8633

RFI#: 046			Date Created: 12/18/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
CMU wall at west side of Music B102	Architectural/Structural	

Cc: Company Name Contact Name Copies Notes

Question Date Required: 12/25/2012

Per sheet S111 the 12" CMU wall on the west side Music B102 (49'-3" east of GL 3) stops 9'-4" south of GL F, sheet S121 shows this wall continuing to GL F.

- 1) Please advise how the block shall be supported across the hallway.
- 2) This wall is not shown on the reflected ceiling plans crossing the hallway, please provide an elevation to the bottom of the block across the hallway. Please note there are (2) duct penetrations, multiple piping runs, and cable tray that will need to penetrate this wall.
- 3) Please advise if the block wall that will be exposed in the opening for the sloped glazing shall be integral color or does it need to be furred out similar to the bar joists in this area.

Suggestion

Answer Date Answered:

The masonry may be supported by a typical masonry lintel, Detail 9/S301, or by a loose steel angle lintel per the schedule on sheet S300. Steve Horner, HCDA Engineering, Dec. 18, 2012

Bottom of wall shall be 115'-4". This should allow space for ducts and MEP to pass under the wall.

Rick J. Taves

12/19/12



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School FCI Constructors, Inc. - Durango Project # 40-12-016

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 047 Date Created: 12/20/2012 **Answer Company Answered By Authored By Author Company** RTA Architects Rick Taves FCI Constructors, Inc. - Durango Steven Stewart 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Request for Information Conduit Size Increase in Submittal Electrical **Company Name Contact Name** Copies Notes

Question Date Required: 12/27/2012

The Conduit size was increased from 2-1/2 inches to 3 inches for feeders MC2 and C2 in Items 2 and 3 of Submittal 260519-01 Shop Drawing review.

We are requesting this increase in size be reconsidered because:

- 1) Using aluminum conductors, the conduit fill will be 36.4 %; the NEC allows 40% fill.
- 2) This conduit has been installed due to rapid construction schedule. Therefore, we can not issue a credit for the 2-1/2 inch conduit. Providing the 3 inch conduit will result in an increased cost of \$1,638.

Suggestion

Answer Date Answered:

The 2.5" conduit is acceptable as is.

M.E. & E. Engineering's design is based off Table 5 in the N.E.C. for conductors. Compact building wire utilizes Table 5A which your submittal was based from.



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 048			Date Created: 12/20/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline		Category
Door Hardware Clarification	Architectural		Request for Information
Cc: Company Name	Contact Name	Copies Notes	

Question Date Required: 12/27/2012

Per HW SET: 100,110, & 135 - In Spec Book pages 087100 18, 20, & 23 of 42:

Electric Strike and Power Supply are per section 281300. However, Spec Book section 281300 1 of 13 refers Electric door Lock by others. Please advise where Electric hardware is specified and what models are needed.

These doors are also to have a removable Mullion with an Electric Strike. There will be wires ran through the mullion with low-voltage power for the Electric Strike which will make the Mullion not removable.

Please advise.

Suggestion

Answer Date Answered:

- 1) HDW SETS 100, 110 & 135; PROVIDE ELECTRIC STRIKE (BY SECTION 281300 VON DUPRIN 6300)
- 2) PROVIDE WIRING WITH "QUICK DISCONNECT" MALE AND FEMALE WIRING CONNECTORS.



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137	Project # Tel: 970-2		nstructors, Inc Durango
RFI#: 049		!	Date Created: 12/29/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline	Categor	y .
Power to Heat pumps	Mechanical/Electrical		•
Cc: Company Name	Contact Name	Copies Notes	
Question			Data Domissad: 4/E/2012
The electrical requirements for the heat E502 and the panel schedules. Ple are accurate based on the approved heat pumps and the submitted electrical requirements for the heat pumps and the submitted electrical requirements.	ase verify that the electrical I heat pumps. Attached is a	requirements per sheet E502 and t	he panels schedules
Suggestion			
Answer			Date Answered:

Please refer to Heat Pump Submittal review. Heat Pumps have not been approved. They are noted "Amend and Re-submit." Submittal data was disorganized and incomplete. No re-submittal has been received to date. Assuming re-submittal includes Climate Master equipment in lieu of the spec'd Water Furnace Equipment, the electrical requirements are assumed to be per the table included herein. Costs incurred for changes to breakers, disconnects, wire sizes etc. will be the responsibility of the mechanical contractor. MEE 2013/01/03

(Also note: Other mechanical equipment submitted has different electrical requirements which have been noted on the submittal review.)

Prolog Manager Printed on: 12/29/2012 FCI PM Data Page 1



POST OFFFICE BOX 408 * DURANCO, COLORADO B1302 * 970-247-3134 128 STEWART S. • DURANGO, COLORADO 81301 • FAX 970-247-3869

FCI Constructors, Inc. 186 Moose Lane Durango, CO 81303

December 27, 2012

Attn:

Troy Summers

Re:

Ignacio Middle School

Ignacio, CO

REQUEST FOR INFORMATION

After reviewing the mechanical submittals, we find that 33 of the 36 Water Source Heat Pumps electrical requirements do not agree with the electrical characteristics shown on the Mechanical Equipment Schedule on sheet E502. Only H12, H14, and H33 agree. If the heat pumps will be provided per the mechanical equipment submittal, the circuit breakers and perhaps the wiring will need to be changed. This will also require revised panelboard schedules. Is it intended for the electrical subcontractor to determine the extent of these changes? Will these changes require engineering review?

If you have any questions as to the above proposal, please call us at our Durango, Colorado Office 970-247-3134. Our Fax number is 970-247-3869.

Respectfully Yours:

Thom Mosko Nichols Bectric Inc.



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137		# 40-12-016 FCI Co -259-8644 Fax: 970-259-8633	nstructors, Inc Durango
RFI#: 050		l	Date Created: 12/29/2012
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Disciplin	ne Categor	у
Kitchen Panelboards			
Cc: Company Name	Contact Name	Copies Notes	
Question			Date Required: 1/5/2013
mounting these panels will create h	nousekeeping issues due to r if wall thickness' shall be a	and K3 are to be surface mounted in conduits coming in and out of the padjusted to allow panels to be recessed conduits?	nels. Please verify
Suggestion			
Answer			Date Answered:

Panels should be flush mounted (best) wall thickness permitting. If not, please provide skirting for panels. Will become housekeeping issue as noted by electrical contractor if not flush mounted or skirted.

MEE 2012/01/14

Recess electrical panels in the Kitchen. Change wall designations to MF6A/A in lieu of MF3A/A as noted on 2/A400.

Rick J. Taves
1/15/13

Prolog Manager Printed on: 12/29/2012 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137	•	40-12-016 FCI Collaboration	nstructors, Inc Durango
RFI #: 051			Date Created: 1/7/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Disciplin	e Categor	у
Smart Boards	Architect	ural/Electrical	
Cc: Company Name	Contact Name	Copies Notes	
Question		[Date Required: 1/14/2013
boards in the classrooms. Please	advise if smart boards are g ugh-in can be done correctly	boards. The architectural drawings oing to be installed by the owner at a y and blocking can be installed in the	a later date, if so
Suggestion			

Answer Date Answered:

Follow heights and location noted on the electrical plans. The SD is planning on using short throw projectors on standard marker boards. No smart boards. Rick J. Taves 1/20/13

Prolog Manager Printed on: 1/7/2013 FCI PM Data Page 1



Date Answered:

Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137		40-12-016 FCI Cor 59-8644 Fax: 970-259-8633	nstructors, Inc Durango
RFI#: 052			Date Created: 1/7/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline	Categor	y
Conduit to floor boxes in C116, C1	17, and C118 Electrical		
Cc: Company Name	Contact Name	Copies Notes	
Question		-	Date Required: 1/14/2013
Re: E113			Jale Required. 1/14/2013
Per Keynote #10 from addendum # conduit underground with a pull str and do not need to run back to ME Suggestion	ng and run to the MDF room.		

1" conduits from each data floor device in C-116 and 117 should stub up in IDF room C116A.

MEE 2012-01-10 Rec'd 2012-01-08

Answer

Prolog ManagerPrinted on: 1/7/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Midd 222 CR 320 Ignacio, CO 8		ject # 40-12-016 FC : 970-259-8644 Fax: 970-259-863	Cl Constructors, Inc Durango 33
RFI#: 053			Date Created: 1/8/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Su Colorado Springs, CO 80		FCI Constructors, Inc Dura 186 Moose Lane Durango, CO 81303	ngo Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Dis	cipline Cat	egory
Urinal Mounting Height	Plu	Plumbing/Architectural	
Cc: Company Name	Contact Name	Copies Notes	
			_
Question			Date Required: 1/15/2013
	•	n as P-2A fixtures. Please advise if a they are to be at standard height (24"	
Suggestion			
Answer			Date Answered:

In rooms A104 and C112 one of the urinals will be 17" rim height and the other will be 24". In room B113 the urinal will be at 17".

DS 01-14-13

Prolog ManagerPrinted on: 1/8/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137	_	40-12-016 259-8644	FC Fax: 970-259-863	I Constructors, Inc Durang 3
RFI #: 054				Date Created: 1/15/2013
Answer Company	Answered By	Author Co	ompany	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	186 Moose	ructors, Inc Durai e Lane CO 81303	ngo Bryan Gadd
Co-Respondent	_	Author RI	- Number	
Subject	Discipline)	Cat	egory
Electrical panel submittal review	Electrical			
Cc: Company Name	Contact Name	Copies	Notes	
Question				Date Required: 1/22/2013

Re: Review of submittal 262000-01 Low Voltage Electrical Transmission

- 1) Review comment #2 for panel board MA states "'THHQB' type circuit breaker appears to not be available in 80amp, 3-pole." However the 80A, 3-pole THHQB breaker is available as submitted, please verify this is acceptable.
- 2) Review comment #2 for panel board B2, The 125 amp, 3-pole breaker on circuits 29,31, and 33 required the type AD panel be used. A type AQ panel would require a sub feed breaker. Please verify the type AD panel is acceptable.
- 3) Red handle locks for panels C1 and K3 will require the handle locks to be field painted, red nail polish is typically used in this application. Please verify this is acceptable.

Suggestion

Answer Date Answered:

- 1) We are unable to find a 80A/3P 'THHQB' type circuit breaker. Provide cut-sheet. Per the submittal, page 45 of 60, 'THHQB' type circuit breakers only come in single pole and that the 'THHQL' circuit breakers are utilized for 2P and 3P.
- 2) The type AD panel is acceptable.
- 3) Red handle locks are manufactured for circuit breakers. Manufacturers such as Brady, Ideal Industries, Panduit and others make these locks. Red nail polish is not acceptable.

Prolog Manager Printed on: 1/15/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 055

Answer Company
Answered By

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company
Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryFluid Applied Air & Moisture BarrierRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 1/24/2013

Specification sections 072700 and 072726

Please provide specific product data (manufacture) for the fluid applied air and moisture barrier. In doing so, please consider that the fluid applied product needs to be compatible with the spray foam that will be applied over the fluid applied product. Specifically, an oil based fluid applied product will not work with the foam, there will be a chemical reaction that will cause the foam to release from the oil based product. It also seems a bit redundant to apply a fluid applied air and moisture barrier as the foam itself is an air and moisture barrier.

Suggestion

Answer Date Answered:

Acceptable air and water barrier is Carlyle's "Barritech VP or similar. It is an water based product as is all the barrier products I have researched.

Rick J. Taves
1/28/13

Prolog Manager Printed on: 1/17/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

•		•	# 40-12-016 0-259-8644	Fax: 970-259-	FCI Constructors, Inc Durango 8633
RFI#	#: 056				Date Created: 1/22/2013
Ansv	wer Company	Answered By	Author Co	ompany	Authored By
19 S	Architects outh Tejon Street, Suite 300 rado Springs, CO 80903	Rick Taves	186 Moos	ructors, Inc D e Lane CO 81303	ourango Bryan Gadd
Co-F	Respondent		Author RI	FI Number	
Subi	iect	Discipl	ine		Category
	ations for S4 and S4E fixtures		ctural/Electrica		Guidgory
Cc:	Company Name	Contact Name	Copies	Notes	
	FCI Constructors, Inc Durang	o Tim Murphy	1		
	FCI Constructors, Inc Durang	o Troy Summers	1		
	FCI Constructors, Inc Durang	o Steven Stewart	1		
	Ignacio School District 11JT	Rocco Fuschetto	1		
Que	stion				Date Required: 1/29/2013
	se provide mounting heights for t neet E101.	he S4 and S4E fixtures	indicated to be	e installed all ar	ound the exterior of the building
Sugg	gestion				
	wer				Date Answered:

See attached elevations for light location and height. Rick J. Taves 1/25/13

Prolog ManagerPrinted on: 1/22/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137	Project # Tel: 970-2		nstructors, Inc Durango
RFI#: 057			Date Created: 1/26/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Cook in ad	Dissiplins	Cotomo	
Subject	Discipline		ry
Wall framing above fume hood	Architectu	ral	
Cc: Company Name	Contact Name	Copies Notes	
		•	
Question			Date Required: 2/2/2013
The Kewanuee T95 demonstration of B109A has a maximum clearance be sheet A111 the wall between B109 a change the wall framing above the following Science Lab side will remain in the sand the ceiling will conceal the wall	etween the duct connection and B109A is a 6" stud wall v ume hood to 3-5/8" studs wi same plane as the remaining	and the operable sash for a 5" thick with 5/8" gyp on both sides. Please th 5/8" gyp on both sides, the finish g wall and the enclosure between the	k wall assembly. Per e advise if acceptable to ned surface on the
Suggestion			
-			
Answer			Date Answered

It is acceptable to to use 3/58" studs above the fume hood. Rick J. Taves 1/27/13

Prolog ManagerPrinted on: 1/26/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 058 Date Created: 1/28/2013 **Answer Company Answered By Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Fume Hood Blower Request for Information Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 2/4/2013

Per keynote #5 page M111 reads:

Fume hood and blower provide by others. Duct and remote blower installation by this contractor, see fume hood blower detail for more information.

Per mechanical schedule page M601: Blower is listed.

Please provide detail, who is to provide?

Suggestion

Answer Date Answered:

Provide a Kawaunee Scientific Corporation centrifugal fan model HFS-0905-E1 with the following accessories: HIA-1209-00 Inlet Adapter; HOA-0912-00 Outlet Adapter and HES-0909-00 Vertical Exhaust Duct Stackhead Assembly. Change the duct sizes shown on detail E2/M501 to 12" versus 10"diameter. DS 01-29-13

Printed on: 1/28/2013 Prolog Manager FCI PM Data Page 1



RFI#1

☐ Facsimile ☒ Email Total number of pages:2

1/25/2013

To: FCI Constructors, Inc.

186 Moose Lane Durango, CO 81303

Phone: 970-259-8644 Fax:970-259-8633

ATTN: Steven Stewart / Bryan Gadd

Email: sstewart@fciol.com / BGadd@fciol.com

From: Lori A. Meyer, Project Manager

Rocky Mountain Region 33 Inverness Drive East Englewood, CO, 80112

Phone:303-952-5104 Fax:303-799-6102

Email: LAMeyer@isecinc.com

Project Name: Ignacio Middle School Project Number: 40-12-016

RESPONSE REQUIRED BY: 2/1/2013

Title of Work	Specification	Drawing Numbers	Detail Numbers
Fume Hood	11 5313		

Item description and/or discrepancy:

Kewaunee T95 Demonstration Fume Hood needs MAXIMUM 5" wall thickness above hood for duct and sash clearance. Contract documents and approved submittal note 7 ¼".

Please advise alternate scenario that is max. 5" directly above the hood.

CC: File

Signed:\

Rev. 5/2011



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137		oject # 40-12-016 el: 970-259-8644 Fax: 9	FCI Constructors, Inc Dui 70-259-8633	rango
RFI #: 059			Date Created: 1/31/	2013
Answer Company	Answered By	Author Company	Authored By	
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, 186 Moose Lane Durango, CO 813	3	
Co-Respondent		Author RFI Numb	per	
Subject	Di	scipline	Category	
Light Fixture Type R1	Ar	chitectural/Electrical		
Cc: Company Name	Contact Nam	e Copies Notes		

Question Date Required: 2/7/2013

Addendum #2, item AD1-PM1, C - Added Alternate No. 11 to provide color LED capability and color control at LED lighting in base of soffits over Breakout C100A, Breakout C110A, and Stage B101. Base bid to include "white" LED lighting.

Addendum #3, item AD1-PM3, 2 - Alternate #11 was deleted.

Addendum #3, item AD3-E8 - Provided specification for fixture type R1 to be Phillips Color Kinetics eW Cove EC Powercore, 3W@12in., 36LF upper and lower.Provide upper and lower mounting tracks, jumper cables as required and wiring compartment.

Per the comments on the reviewed lighting submittal we are to refer to addendum #3 for additional requirement for the type R1 fixture. Please verify that the color change option is not desired (note that the eW in the spec is essential white, if color change is required it would be iColor in lieu of eW). Please note that if the color change is required there will be a costs increase of approximately \$10,000.00.

Suggestion

Date Answered: Answer

Color change option is not required Rick J. Taves 2/4/13

Printed on: 1/31/2013 **Prolog Manager** FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

1el. 970-239-0044 1 ax. 970-239-0033

RFI#: 060 Date Created: 1/31/2013 **Answer Company Answered By Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

 Subject
 Discipline
 Category

 Reviewed Door Hardware Submittal Clarification
 Request for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 2/7/2013

Per returned Door Hardware Submittal:

Hardware Heading SET #510 says "Omitted Door #B116-6".

Hardware Heading SET #905 says "Omitted HW set #905 (Doors #A122F and A122G)

None of these doors are on the Door Schedule on sheet A600. Please provide locations for B116-6, A122F, and A122G.

Suggestion

Answer Date Answered:

These doors were eliminated earlier in the project. The notes are to coordinate the hardware schedule with the door schedule.

Rick J. Taves 2/5/13

Prolog Manager Printed on: 1/31/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137	I Project # Tel: 970-2		onstructors, Inc Durango
RFI #: 061			Date Created: 1/31/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline	e Catego	rv
Fire Extinguisher in Kitchen	Architectu		•
Cc: Company Name	Contact Name	Copies Notes	
Question			Date Required: 2/7/2013
Please advise if a type K fire exting K, please verify this is to be installed			C. If it is to be a type
Suggestion			
Answer			Date Answered:

Type "K" extinguisher is required in the kitchen mounted in a cabinet. Rick J. Taves 2/5/13

Prolog ManagerPrinted on: 1/31/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137	•	ect # 40-12-016 FCI 970-259-8644 Fax: 970-259-8633	Constructors, Inc Durango
RFI#: 062			Date Created: 2/4/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durano 186 Moose Lane Durango, CO 81303	go Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Disc	ipline Cate	gory
Fire Alarm System	Elec	trical	
Cc: Company Name	Contact Name	Copies Notes	

Question Date Required: 2/11/2013

The fire alarm sub contractor believes the fire alarm system as designed is deficient per NFPA 5000, NFPA 72, and NFPA 101 in the following areas:

- -Insufficient smoke and/or heat detection in common areas / means of egress and unoccupied spaces.
- -No manual pull stations shown in documents.
- -No duct smoke detectors shown.
- -Insufficient audible notification for classrooms and other spaces.
- -No "fail safe" electronic door lock access control interface shown.

The attached drawings show, in red, the devices that the subcontractor believes are necessary.

Please advise if changes to the system are required to comply with NFPA specifications.

Suggestion

Answer Date Answered:

Note: It appears the FA contractor has based design on codes not required by State of Colorado...specifically NFPA 5000 and NFPA101. Neither have been adopted by the State Dept of Public Safety. Most of the items noted as "deficient" are not required by the adopted Codes. Other items (ie:Duct Detectors) are shown on plans and noted in the attached response. Attached please find an excerpt from the DPS code as well as specific responses to the items above. We have also included a link to the DPS web site and excerpt from the IBC-2006 which is the applicable code. Please review and revise in view of the appropriate code.

MEE 2013-02-04

Prolog Manager Printed on: 2/4/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137		ject # 40-12-016 FC 970-259-8644 Fax: 970-259-863	I Constructors, Inc Durango 3
RFI#: 063			Date Created: 2/4/2013
Answer Company	Answered By	Author Company	Authored By
		FCI Constructors, Inc Durar 186 Moose Lane Durango, CO 81303	ngo Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Disc	cipline Cate	egory
Electrical requirements for heat pun	nps		
Cc: Company Name	Contact Name	Copies Notes	

Question Date Required: 2/11/2013

There are many discrepancies between the Mechanical Equipment Schedule on sheet E502, the electrical panel

schedules on E601, E602, and E602, and the electrical requirements for the heat pumps per the approved submittals.

1) At HPs- 1,2,3,4,5,6,10,21,34 the circuit breaker amps called out on sheet E502 does not match what is shown on the panel schedules (note that E502 also calls out wire size, if breakers are changed from what is called for on E502 wire size may also need to be adjusted). Please advise.

2) The circuit breaker size (amps) called out on both E502 and the panel schedules does not match the max fuse size called out on the heat pump submittals however at all heat pumps except HP 19 and HP 24 the total FLA for the unit + 25% is less than the circuit breaker amps shown on E502. Please advise.

Attached is a spreadsheet showing the electrical requirements for the heat pumps per the submittals and the information from E502 and the panel schedules.

Suggestion . Date Answered:

- 1. Both E502 and Panel Schedules were based on the "Water Furnace" model specified. E502 indicates the calculated circuit breaker size and is identical to the MOP noted on Mechanical Equipment Schedule (M601). Panel Schedules indicate the recommended manufacturer circuit breaker size from catalog data.
- 2. Since the submitted manufacturer is "Climate Master" which has different electrical characteristics than "Water Furnace" what is shown on the E502 and the Panel Schedules is moot as the "Climate Master" changes breakers, FLA, RLA, etc.
- 3. Costs (if any) resulting from equipment provided that is different from that submitted are typically the responsibility of the contractor providing the equipment.
- 4. Attached is a Electrical Table for the submitted "Climate Master" equipment. Generally wire sizes stayed the same for most units. Circuit Breakers changed to meet Climate Master Requirements in some cases. (MEE 2013-02-05)

Prolog Manager Printed on: 2/4/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137		40-12-016 FCI Co 259-8644 Fax: 970-259-8633	nstructors, Inc Durango
RFI#: 064			Date Created: 2/8/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Disciplin	e Categor	v
Data to offices	Electrical		,
Cc: Company Name	Contact Name	Copies Notes	
Question		I	Date Required: 2/14/2013
Re: E112			
	3	22A; Principal A109; Flex Office A11 rence A115 (data is shown to a floor	•
Please verify data is not required to	these offices.		
Suggestion			
			_
Answer			Date Answered:

Original intent was to serve these areas with WAPs (Wireless Access Points). After review with Ignacio IT Director, it has been determined that hard-wired outlets are necessary as well. Please see attached Sketch ADD E-5 for locations. Floor outlet to remain at Conference.

MEE 2013-02-15

Prolog Manager Printed on: 2/8/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137	Project # Tel: 970-:		nstructors, Inc Durango
RFI#: 065			Date Created: 2/9/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline	e Categor	
Thru wall flashing	Architectu		•
Cc: Company Name	Contact Name	Copies Notes	
Question		ı	Date Required: 2/16/2013
Please verify the thru wall flashing per specification 07 6200, 2.3,M.	shown at the bottom of the e	xterior walls on A500 shall be 24 ga	auge galvanized steel
Suggestion			
Answer			Date Answered:

Thru wall flashings are to be stainless steel. Rick J. Taves 2/11/13

Prolog ManagerPrinted on: 2/9/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137	•	# 40-12-016 FCI Co 0-259-8644 Fax: 970-259-8633	nstructors, Inc Durango
RFI#: 066			Date Created: 2/13/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipl	ine Categor	ry
Light switches in Gym and Kitchen	Archited	ctural/Electrical	-
Cc: Company Name	Contact Name	Copies Notes	
Question			Date Required: 2/20/2013
1) per sheet E121 all of the switches additional switches are needed in the		shown in the north east corner of the	•
2) Sheet E122 does not indicate ligh	at switch locations in the k	kitchen area. Please advise where sw	ritches are desired.
Suggestion			
Answer			Date Answered:

- 1) Please reference "Lighting Sequence Control" (Item AD2-PM12) and 260923 of Final Specifications. "Item F-Provide (3) sets (2) heavy duty override switches rated for industrial use. Switches to be located at the entry doors from Corridor B110 (2) and exterior door." See also Relay Panel information.
- 2) Please reference Item I of Sequence. "Provide override switches in each space." Please provide switch at door B121-1 for Concessions and 3-way switches at Doors B-116-1 and B-116-2 for remainder of Kitchen. MEE 2013-02-15

Prolog Manager Printed on: 2/13/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School FCI Constructors, Inc. - Durango Project # 40-12-016

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 067 Date Created: 2/13/2013 **Answer Company Answered By Authored By Author Company** Steven Stewart RTA Architects Rick Taves FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Display Case Detail 17/A401 Architectural Request for Information Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 2/20/2013

Per sheet A401 Detail 17:

The door company laid the plan view per the dimensions and the assembly did not align. The dimensions do not add up and they included a marked up detail 17/A401 to show this. They adjusted all the elevations to make the assembly work. Also, the smallest jamb depth for equal rabbet sections is 4-7/8" (not 4-1/2") and the last page attached shows that detail.

See attachments.

Please advise if acceptable.

Suggestion

Date Answered: **Answer**

See comment of attached 1st page in blue Rick J. Taves 2/26/13

Printed on: 2/13/2013 Prolog Manager FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137	Project # Tel: 970-2	40-12-016 259-8644 Fax: 970-25	FCI Constructors, Inc 9-8633	Durango
RFI#: 068			Date Created:	2/15/2013
Answer Company	Answered By	Author Company	Authored By	1
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc 186 Moose Lane Durango, CO 81303	Durango Bryan Gadd	
Co-Respondent		Author RFI Number		
Subject	Discipline	•	Category	
A/V and Data at classroom	Electrical		<u> </u>	
Cc: Company Name	Contact Name	Copies Notes		
Question			Date Required:	2/22/2013
Per Discussions with Brian Crane fro typical classroom detail, 2/E111 sha			he AV and data shown on	the
Suggestion				
Answer			Date A	nswered:

For information only, no response necessary.

Prolog ManagerPrinted on: 2/22/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137	-	# 40-12-016 0-259-8644 Fax:	FCI Con 970-259-8633	structors, Inc.	- Durango
RFI #: 070				Date Created:	2/26/2013
Answer Company	Answered By	Author Compar	ıy	Authored By	
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors 186 Moose Lane Durango, CO 8		Bryan Gadd	
Co-Respondent		Author RFI Num	nber		
Subject	Discipl	ine	Category	,	
Miscellaneous HVAC	Mechai	nical/Plumbing			
Cc: Company Name	Contact Name	Copies Note	s		
Question				Date Required	: 3/5/2013

- 1) Re: A1/M401, Please provide a size for the outside air louver.
- 2) Re: M401, Please provide size for exhaust duct.
- 3) Re: M401 and M111, Please provide size of supply air trunkline in Tech Classroom B124.
- 4) Re: M111, Please supply sizes for fresh air supply ducts feeding HP 33, HP 24, HP 23, and HP 35.
- 5) Re: M111, Please provide sizes for return air branch line sizes off of ERV 5 feeding rooms B107, B108, B109, and B106, also please provide trunk line size after B107 branch line to B106 branch line.
- 6) Re: M112, Please advise how return air is to get back to HP 23 and HP 35.
- 7) Re: M113, Please provide size of trunk line off of ERV-3.
- 8) Re: M111, The branch supply line off of HP 26 in PE Storage B114 shows a fire smoke damper in the middle of the room, please advise if required.

Suggestion

Answer Date Answered:

- 1.)24"x24"
- 2.)12"x12" or 14"dia.
- 3.)14"x14"
- 4.)HP33=12"dia.; HP24=12"x14" or 14"dia.; HP23=12"dia.; HP35=12"dia.
- 5.)B107=6"dia.; B108=6"dia.; B109A=12"dia.; B109=16"dia.; B106=16"dia.
- 6.)provide a 12"x12" opening with balancing damper into the corridor B110 ceiling plenum.
- 7.)12"x14".
- 8.)Only a balancing damper is required.
- DS 02-28-13

Prolog ManagerPrinted on: 2/26/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 072 Date Created: 2/28/2013

Answer Company Answered By Author Company Authored By

RTA Architects Rick Taves FCI Constructors, Inc. - Durango Steven Stewart 19 South Tejon Street, Suite 300 186 Moose Lane

Colorado Springs, CO 80903 Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryDisplay CaseArchitecturalRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 3/7/2013

Please see attached revised Display Case drawing for approval.

Suggestion

Answer Date Answered:

See comments below Rick J. Taves 3/1/13

Prolog Manager Printed on: 2/28/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137	Project # Tel: 970-2		nstructors, Inc Durango
RFI#: 073			Date Created: 3/1/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline	e Categor	
Exterior light fixture questions from		ral/Electrical	
Cc: Company Name	Contact Name	Copies Notes	
Question			Date Required: 3/8/2013
Per sheets AC111, AC112, and AC questions regarding light fixtures in specifications for these fixtures.			
Suggestion			
Answer			Date Answered:

Provide Kenall Millenium MR13_L-LED soffit fixture (total of 5) as marked in light blue on the attached ceiling plan sketches.

Kenneth Gregg AIA 03-05-2013

Prolog ManagerPrinted on: 3/1/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137		40-12-016 FCI Cor 259-8644 Fax: 970-259-8633	nstructors, Inc Durango
RFI#: 074			Date Created: 3/4/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline	e Categor	у
Irrigation piping	Civil		
Cc: Company Name	Contact Name	Copies Notes	
Question		Ι	Date Required: 3/11/2013
Per the irrigation box plan view do reduce from a 6" to a 4" pipe. Shee box to the pump house. Please ver Per the system control valve deta	t C105.3 and the profile on ify this entire line is to be 6"	sheet C105.4 show this being a 6" li	ne from the distribution
C105.3 this is to be a 6" valve and t			, c
Suggestion			
Answer			Date Answered:

Goff Engineering & Surveying, Inc.

- 1) The irrigation line to the school sprinkler system pump station is 6 inch in size. The pipe needs to be reduced to a 4 inch pipe at least 10 lineal feet before the irrigation booster pump station. Refer to sheet IR 1.1 for the booster pump requirements. The suction side of the booster pump is 4 inch.
- 2) The valve for the school system line to the booster station shall be the 6 inch canal gate structure.

by: Bruce Honisch date: March 5, 2013

Prolog Manager Printed on: 3/4/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 075			Date Created: 3/5/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Э	Category
Miscellaneous HVAC Questions			Request for Information
Cc: Company Name	Contact Name	Copies Notes	

Question Date Required: 3/12/2013

- 1) Sheet M111, Rooms B106 and B109 have a 8" pipe running to a 10" grill?
- 2) Sheet M111, Room B109 has a 6" pipe running to a 8" grill?
- 3) Sheet M111, Room B124 has an exhaust air on the north wall labeled 87. Per sheet M600 has 87 is to be Type B grill. Should 87 be an LV?
- 4) Sheet M112, Room A101 has a 10" pipe running to a 12" grill?
- 5) Sheet M112, calls out 69 LV to be 14000 cfm-84"x36". However, detail D5/M401 has it called out to be 15800 cfm-84"x48". Please advise which one is correct.
- 6) Sheet M401, per detail A1/M401, please provide grill size for return air on HP-22 including transfer air in Hall B120.

Suggestion

Answer Date Answered:

- 1. Branch duct should be 10".
- 2. Branch duct should be 8".
- 3. Per addendum #1 item AD1-M1.20 this should be a 24"X24" louver.
- 4. The diffuser should be a 10" diameter neck.
- 5. 84"x36" is correct.
- 6. Both grilles are 30"X24".

DS 03-06-2013

Prolog Manager Printed on: 3/5/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 076			Date Created: 3/6/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline		Category
Gas Line			Request for Information
Cc: Company Name	Contact Name	Copies Notes	

Question Date Required: 3/13/2013

Specification section 335113 and C 102:

Section 335113 Quality assurance 1.08 (A) specifies that the work shall be performed in accordance with the local utility company Atmos Gas Company. A typical installation with Atmos Gas requires the contractor to excavate and backfill the trench. The gas tap, piping and meter are provided and installed by Atmos Gas.

C102 note 8 indicates a new gas line, meter and the connection to the main in Romero which we assumed to be installed by Atmos Gas in accordance with the Town of Ignacio standards. There is not a site gas line size or meter specifications in the construction documents. Please indicate the site gas line size and provide the specifications for the gas meter if to be provided by the contractor. During the meeting last with the Town of Ignacio we were informed that the Town owns and manages its own gas services. Please advise as to how we should proceed.

Suggestion

Answer Date Answered:

Goff Engineering & Surveying, Inc.

All gas line work shall meet the Town of Ignacio Standards. The Town owns the gas system and is the gas provider. Per TOI review, a gas isolation valve is required at the connection to the Town 4" gas main. A valve box w/ lid stamped gas, is required. The service line is 3 inch. The gas meter is sized based upon the gas load provided by the mechanical engineer. The TOI gas engineer has provided what size meter to use per his recent email sent to FCI.

It is our understanding the gas tap and installation is to be by FCI using a subcontractor certified for gas installation and approved by the TOI. The gas meter is: Middle (new) school: Fisher CS803, purple spring for primary, green spring for secondary, 2" body, 5/8" or larger orifice, primary set pressure 10.5 inches water column per the TOI gas engineer.

by: Bruce Honisch date: March 26, 2013

Prolog Manager Printed on: 3/6/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 077			Date Created: 3/8/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Z-Furring		Request for Information
Cc: Company Name	Contact Name Copies Notes	

Question Date Required: 3/15/2013

Per sheet G002:

Details for partition types WM(X)2E, WCP(X), and WM(X)3E all have a Z-Furring metal with no gauge specified. Please advise is 20 gauge is acceptable for the Z-Furring metal.

Suggestion

Answer Date Answered:

See specifications section 74213 2.3 B Rick J Taves 3/8/13

Prolog ManagerPrinted on: 3/8/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 078 Date Created: 3/8/2013 **Answer Company Answered By Author Company Authored By** Rick Taves Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Corridor Grills Architectural/Mechanical Request for Information Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 3/15/2013

Per M113 and M113:

Corridor grills marked 31 (type 16) are specified on sheet M600 to be 28x18. Per our HVAC contractor this grill size is not available.

Suggestion

Answer Date Answered:

Change the grille dimensions to 25"x15". DS 3/13/13

Printed on: 3/8/2013 FCI PM Data Prolog Manager Page 1



Detailed, RFIs Grouped by RFI Number

•		oject # 40-12-016 : 970-259-8644	·		
RFI#: 079				Date Created:	3/8/2013
Answer Company	Answered By	Author Co	mpany	Authored By	
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constr 186 Moose Durango, C		Bryan Gadd	
Co-Respondent		Author RF	l Number		
Subject	Dis	scipline	Categor	y	
Type N3 light fixtures		chitectural/Electrical	Ū	<u> </u>	
Cc: Company Name	Contact Name	e Copies	Notes		
Question			I	Date Required:	3/15/2013
1) Please verify mounting height of	N3 fixtures to be 10'-	0" AFF.			
2) Please advise if shade shall be	netal or glass, if glass	please advise if thi	is shall be blue or white).	
3) Please provide color temperatur	e and CRI of the LED	module			
, .		modulo.			
Cut sheets for type L3 fixture are a	ttached.				
Suggestion	•	-		-	
Answer				Date An	swered:

- 1. Mounting height to be 10'-0"AFF.
- 2. Shade to be white glass.
- 3. CRI 80- 3000K

MEE 2013-03-28

Prolog ManagerPrinted on: 3/8/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 080 Date Created: 3/8/2013 **Answer Company Answered By Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

 Subject
 Discipline
 Category

 Lab Sinks in Science Rooms
 Architectural/Plumbing
 Request for Information

 Cc: Company Name
 Contact Name
 Copies Notes

Question Date Required: 3/15/2013

Per sheet P114:

There are (4) double P8 lab sinks shown in room B106 and (4) single P8 lab sinks shown in room B109. Attached are cut sheet for the P8 lab sink that shows the sink to be a single 16"x16" sink. Please advise if wether double sinks are needed in either science room.

Suggestion

Answer Date Answered:

The labeling of two P-8s at one sink in Science B106 is incorrect. There are no double bay sinks in B106 or B109. There are 4 sinks in each room that require two faucets and two sinks in each room that require only one. See detail A3 on sheet P501 for two faucet requirement. DS 3/13/13

Prolog Manager Printed on: 3/8/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School 222 CR 320 Ignacio, CO 81137	•	Project # 40-12-016 FCI Constructors, Inc Durang Tel: 970-259-8644 Fax: 970-259-8633			
RFI#: 081			Date Created: 3/8/2013		
Answer Company	Answered By	Author Company	Authored By		
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd		
Co-Respondent		Author RFI Number			
Subject	Discipline	e Categor	·v		
Copper ground feeders	Electrical	<u> </u>	•		
Cc: Company Name	Contact Name	Copies Notes			
Question			Date Required: 3/15/2013		
Addendum #2, item AD2-PM13 appr nor specification section 260519 stareview for submittal # 260519-01 da Please advise if copper ground cond cost break down).	tes that copper must be use ted 12/19/12 states that "all	ed for feeder ground conductors how ground conductors shall be copper	wever the submittal in lieu of aluminum".		
Suggestion					
Answer			Date Answered:		

Copper is a better conductor but the NEC does define "Feeder" as ..."All circuit conductors between the service equipment...and final branch-circuit overcurrent device." Addendum should have stated "except grounds". As such AL is approved. (Note: Checked conduit sizes as AL is larger than CU. Panels MC2 and MD1 increase to 3". All others are adequate for AL.) MEE 2013-03-28

Prolog Manager Printed on: 3/8/2013 FCI PM Data Page 1

463 Tumer Drive, Suite 104A
Durango, CO 81303
970-385-1570 (P) 970-385-1569 (F)
matk@meneengineering.com

M E & E Engineering, Inc.

Memo

To:	Rick Taves		Project	⊭ Ignaci	o Middle	School-1137	
From:	Matt Kraushaar		Pages:	1			
email:	rick@rtaarchitects.com		Date:	12/19/	12		
Re:	Submittals- Electrical I	=2	CC:				
□ Urge	nt 🏻 For Review	☐ Please Co	nment	□ Plea	ise Repl	iy 🛘 🖺 Please Rec	ycle
Shop D	rawing Review: Revie ed for correctness of d	w is for general mensions or de	complian tails.	ce with	contract	t documents. No re	sponsibility is
SUB-CO	TTAL REVIEW: DNTRACTOR: RECEIVED: PROCESSED:	Ignacio Middle S Electrical Nichols 12/12/12 12/19/12 KB, MK	School				
ITEM	DESCRIPTION		ACTION (N,M,A,F		NOTES		
Submitt	tal package No 260519-0)1 Low voltage E	lectrical Po	ower Col	nductors	& Cables	
Wail sw	ritches/receptacles/wall p	olates	N	1. All co Architec		e ivory unless directed	d otherwise by
Alumin	um Feeder cable table &	fault current calc	ulations		M	1. See notes below.	
	for sizes. The conduit size for The conduit size for Note: The conducto	the feeder from s the feeder from p r 'C' value for 750 changed in the p value. The new 'C It current values a	switchboar panelboard Okcmil alur past couple of value is at each of	rd 'MDP' d 'MC2' p minum u' a of year '25976'.	to paneli panelboa tilized in s s for som This cha	or to the Power Riser I board 'MC2' shall be ard 'C2' shall be 3" in I the fault current calcu- ne conductor sizes. The ange though was not s	3" in lieu of 2 1/2". ieu of 2 1/2". llations is incorrect. he value shown on the

M- Make Corrections Noted.

R- Rejected See Remark

*N- No Exceptions Taken.

A- Amend and Re-submit.



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle Schoo 222 CR 320 Ignacio, CO 81137	Project # Tel: 970-2		nstructors, Inc Durango
RFI #: 082			Date Created: 3/9/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	
Subject	Discipline	e Categor	<u></u>
Thrust blocks at irrigation	Civil	-	-
Cc: Company Name	Contact Name	Copies Notes	
Question		ſ	Date Required: 3/16/2013
Per email from Bruce Honsich 3/5/2	013 thrust blocks shall be in	stalled at the irrigation piping per th	e attached schedule.
Suggestion			
Answer			Date Answered: 3/9/2013

For documentation only, no response necessary.

Prolog ManagerPrinted on: 3/9/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School	Project # 40-12-016	FCI Constructors, Inc Durango
222 CR 320 Ignacio, CO 81137	Tel: 970-259-8644 Fax: 97	70-259-8633

RFI #: 083

Answer Company
Answered By

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company
Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

 Subject
 Discipline
 Category

 Irrigation Profile D
 Civil

Cc: Company Name Contact Name Copies Notes

Question Date Required: 3/18/2013

Re: C105.3

Please advise if acceptable to install (2) 45 degree bends in lieu of the 90 degree bend shown at STA 1+ 14.12 (profile D) to avoid conflict with the existing temporary power pole. See attached sketch.

Suggestion

Answer Date Answered:

Goff Engineering & Surveying, Inc.

The proposed revision to the irrigation line shown on the attached sketch is acceptable to avoid conflicts with the existing temporary power pole and guy wire.

by: Bruce Honisch date: March 12, 2013

Prolog Manager Printed on: 3/11/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 084 Date Created: 3/12/2013

Answer Company

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Rick Taves
Rick Taves
FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent

Author RFI Number

 Subject
 Discipline
 Category

 Light Fixtures in B116A
 Architectural/Mechanical/Electrical
 Request for Information

 Cc: Company Name
 Contact Name
 Copies Notes

Question Date Required: 3/19/2013

Drawing E122 calls for three (3) each Type B1 fixtures in Room B116A. Fixture B1 is a 2x4 lay-in fixture and will cause interferences with mechanical along with being very bright for such a small area. Please advise is three (3) fixtures will be required?

Suggestion

Answer Date Answered:

One fixture should produce approximately 35-40 FC which is adequate for Storage use. Please reduce number of fixtures from 3 to 1 and credit owner.

MEE 2013-03-28

Prolog Manager Printed on: 3/12/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 085			Date Created: 3/12/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
LED Color for Light Fixture N2	Architectural/Electrical	Request for Information
Cc: Company Name	Contact Name Copies Notes	

Question Date Required: 3/19/2013

The lighting supplier has asked about the LED color for fixture Type N2. They originally submitted on warm white LEDs. However upon review, they feel cool white LEDs would be a closer match to the N1 fixtures.

Suggestion

Answer Date Answered:

Agreed...Color and CRI should be same for both fixture types. MEE 2013-03-28

Prolog ManagerPrinted on: 3/12/2013FCI PM DataPage 1

Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School	Project # 40-12-016	FCI Constructors, Inc Durango
222 CR 320 Ignacio, CO 81137	Tel: 970-259-8644 Fax: 970-25	9-8633

RFI#: 086			Date Created: 3/15/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Town of Ignacio potable Waterline review	Civil	

Cc:	Company Name	Contact Name	Copies Notes
	FCI Constructors, Inc Durango	Steven Stewart	1
	FCI Constructors, Inc Durango	Tim Murphy	1
	FCI Constructors, Inc Durango	Troy Summers	1

Question Date Required: 3/22/2013

Per the attached plan review comments from Michael Whitney, Ignacio Town Engineer, "the school's potable water line shall be a dedicated service line off of that new water main with a proper meter with meter pit located at the edge of that public utility easement". Per detail C5/FP601the potable water line to the building is Tee'd off of the fire riser and per detail D6/P501the domestic water line is to have a 2" meter with a remote readout. Please advise how water line is to be installed to meet the requirements of the Town Engineers review.

Suggestion

Answer Date Answered:

It has been determined by Mr. Mike Lee, Town Manager, that the proposed joint fire sprinkler/domestic water line configuration concept is approved for the new Middle School project. Said system must contain a curb stop at the property line for emergency shutoffs in compliance with section 4-1-5, page 3 of the Town code.

Michael C. Whitney, P.E.

Prolog ManagerPrinted on: 3/15/2013fci pm dataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 087			Date Created: 3/18/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Irrigation to Young Property	Civil	Request for Information
Cc: Company Name	Contact Name C	copies Notes

Question Date Required: 3/25/2013

Per Bryan Gadd's phone conversation with Bruce Honisch on 3/15/2013 the irrigation piping at Profile B from 22.5 degree bend at STA 11+31.60 to the end of the pipe at STA 11+96.53 shall be flat (see attached). This will put the invert of this pipe approximately 6" below the invert of the existing culvert.

Please verify this is correct.

Suggestion

Answer Date Answered:

Goff Engineering & Surveying, Inc.

This is correct as shown on the plan. The new pipe invert is above the existing irrigation pipe that has been removed for construction. It should be noted that the culvert crossing CR 320 to the Young property is in very poor condition and silted in. This is beyond the school property and not a part of this project.

by: Bruce Honisch date: March 19, 2013

Prolog Manager Printed on: 3/18/2013 FCI PM Data Page 1

Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 088			Date Created:	3/19/2013
Answer Company	Answered By	Author Company	Authored By	
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd	
Co-Respondent		Author RFI Number		

Subject	Discipline	Category
Parking lot at Agriculture building	Civil	

Cc: Company Name Contact Name Copies Notes

Question Date Required: 3/26/2013

Re: C102, C103, C105.1 and the attached drawing

- 1) At the new north entrance to the parking lot there is an existing telephone pedestal and a county road sign that are not identified on the drawings. Please advise how these items are to be addressed.
- 2) There is an existing drainage ditch adjacent to the county road that will be covered up with the two new entrances. Please verify drainage piping is not necessary under the entrances.
- 3) It appears that there is an existing sewer line that crosses the new parking lot from the existing house to a sewer manhole on the far east end of the property and what appears to be a clean out for this line approximately in the center of the new parking lot. Please advise what is required to be done with this clean out to prevent damage to the existing line.
- 4) At the east side of the existing ag building, please verify gravel is to stop at the roof line of the building and not continue under the overhang.
- 5) Please provide a dimension off of the existing structure to the post hydrant being installed.
- 6) No information is provided for finish grade of the new gravel parking lot. Please provide grade's for new gravel lot.

Suggestion

Answer Date Answered:

See attached sketch for work around the Agriculture building. Rick J. Taves 6/4/13

Prolog Manager Printed on: 3/20/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 089

Answer Company
Answered By

RTA Architects
19 South Tejon Street, Suite 300

Answered By

Author Company
Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane

Steven Stewart

Colorado Springs, CO 80903 Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryLouver #67 in GymArchitectural/MechanicalRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 3/27/2013

Per sheet M111 and M600:

#67 is called out to be 84"x36" Louver.

Please confirm a Louver is wanted in this location and not a heavy duty grill for the gym.

Suggestion

Answer Date Answered:

If the contractor would like to submit an alternative grille please provide submittal. The grille must be 12 gauge or thicker metal. If not, please use the louver specified. DS 04-04-2013

Please submit for a heavy gauge grill Rick J. Taves 4/5/13

Prolog Manager Printed on: 3/20/2013 FCI PM Data Page 1

Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 090			Date Created:	3/20/2013
Answer Company	Answered By	Author Company	Authored By	
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd	
Co-Respondent		Author RFI Number		

SubjectDisciplineCategoryState review of Fire Alarm drawingsElectrical

Cc: Company Name Contact Name Copies Notes

Question Date Required: 3/27/2013

The attached fire alarm drawings were submitted to the state based on the contract drawings and the response to RFI 062. Per the attached review of the fire alarm drawings from the Colorado Department of Public Safety there are several areas that require additional devices / appliances (see highlighted items on the attached plan review report). Please advise how we are to proceed as the majority of these items were noted as not required on the response to RFI 062.

Suggestion

Answer Date Answered:

ME&E met with the fire alarm contractor and coordinated revised fire alarm drawings. Rick J. Taves 4/20/13

Prolog Manager Printed on: 3/20/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 091			Date Created: 3/20/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Structural support to Hang HP's 27 and 29	Architectural/Structural	

Cc: Company Name Contact Name Copies Notes

Question Date Required: 3/27/2013

1) Detail 10/A303 shows heat pump hanging below the cold formed steel joist, per specification section 09 2116 this joist is to be 18ga. There are actually two heat pumps (HP 27 and HP 29) that hang below the joists in this area, these are shown on the structural drawings to be 1,000#'s. Please advise if additional structural supports should be added in this area to support the heat pumps and mech piping that is to be installed in this area.

2) Please provide a connection detail for the steel stud to the I beam shown in detail 11/A503.

Suggestion

Answer Date Answered:

Refer to attached for suggestions. Steve Horner HCDA Engineering March 22, 2013

Prolog Manager Printed on: 3/20/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 092 Date Created: 3/22/2013

Answer Company

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company

Author Company

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Author RFI Number

 Subject
 Discipline
 Category

 Elevations for N1, N2, & N3 Fixtures
 Architectural/Electrical
 Request for Information

 Cc: Company Name
 Contact Name
 Copies Notes

Question Date Required: 3/29/2013

Per bid set of documents on page E600:

Elevations are given for light fixture N1 at 14' AFF and light fixture N2 at 12'-8" AFF with no elevation given for light fixture N3 on addendum 3.

However, per construction documents page E600:

No elevations are given for light fixtures N1, N2, or N3.

Please confirm elevations for light fixtures N1, N2, and N3.

Suggestion

Answer Date Answered:

4/19/2013

Install light fixture types 'N1', 'N2' and 'N3' where the bottom of the fixture is at 14'-0" above the finish floor.

Prolog Manager Printed on: 3/22/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 093

Answer Company

Answered By

Author Company

Authored By

RTA Architects Rick Taves FCI Constructors, Inc. - Durango Steven Stewart 19 South Tejon Street, Suite 300 186 Moose Lane

Colorado Springs, CO 80903 Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryStorefront System Roof Overhang DetailArchitectural/StructuralRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 4/1/2013

Re: A201

It appears per details 1 and 4/A201that the storefront window system is to continue behind the overhang of the roof near GL's 7, 12, 14.8, and 19.2. See attachments

Please provide a detail showing how this condition shall be constructed.

Suggestion

Answer Date Answered:

See attached details for clarification of roof wall intersection. Rick J. Taves 3/26/13

Prolog Manager Printed on: 3/25/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 094 Date Created: 3/26/2013

Answer Company
RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By
Author Company
Authored By
FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Author RFI Number

 Subject
 Discipline
 Category

 Hand Dryer
 Architectural/Electrical
 Request for Information

 Cc: Company Name
 Contact Name
 Copies Notes

Question Date Required: 4/2/2013

Per Addendum 2 on sheet A400:

#17 on the Toilet Accessories Schedule, the hand dryer is called out to be an Xlerator XL-SB (recessed).

However, per attached cut sheets of Xlerator XL-SB shows it to be a surface mounted hand dyer. Please advise.

Suggestion

Answer Date Answered:

The Xlerator has an ADA compliant recess kit. ID# 40502 Rick J. Taves 3/26/13

Prolog Manager Printed on: 3/26/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango 222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 095 Date Created: 3/26/2013 **Answer Company Answered By Author Company Authored By Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Wall Heights in Locker Room Architectural Request for Information Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 4/2/2013

Per enlarged locker room detail on A400(attached):

Wall types differ from type A to type B throughout the walls in the locker room from type A wall height going up to bottom of deck above and type B wall going up to 6" above ceiling. Please clarify.

Suggestion

Answer Date Answered:

See comments in red below. Rick J. Taves 3/26/13

Printed on: 3/26/2013 Prolog Manager FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 096 **Date Created: 3/26/2013 Answer Company Answered By Author Company Authored By Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Gym Door Detail on 1/A424 Architectural Request for Information **Company Name Contact Name Copies Notes**

Question Date Required: 4/2/2013

Per detail 1/A424 the elevation varies for the block above the two door openings, please verify this is what is desired. If so please provide a section thru the west door.

Suggestion

Answer **Date Answered:**

Detail 20/A506 should be used for both doors. Rick J. Taves 3/26/13

Printed on: 3/26/2013 FCI PM Data Prolog Manager Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 097 **Date Created: 3/27/2013 Answer Company Answered By Authored By Author Company** RTA Architects Rick Taves FCI Constructors, Inc. - Durango Steven Stewart 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

 Subject
 Discipline
 Category

 Veneer Anchors
 Architectural
 Request for Information

 Cc: Company Name
 Contact Name
 Copies Notes

Question Date Required: 4/3/2013


Attached is the product data for the original submitted veneer anchors and the product data for the newly proposed veneer anchors.

The new veneers anchor's advantage is that a backplate clip is fasten to the wall before the sprayed-on insulation is applied, allowing the pintle to be attached to the backplate clip after the insulation is dried. See attachments.

Please advise if acceptable.

Suggestion

Answer Date Answered:



Prolog Manager Printed on: 3/27/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 098 **Date Created: 3/27/2013 Answer Company Answered By Author Company Authored By** Rick Taves Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Category Discipline Type V1 Trim Ring Color Architectural/Electrical Request for Information Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 4/3/2013

Please confirm color of the trim ring for Type V1. Attached is the data sheet with the color options listed for selection.

Suggestion

Answer Date Answered:

Dark Bronze. Rick J. Taves 3/28/13

Printed on: 3/27/2013 FCI PM Data Prolog Manager Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 099

Answer Company

Answered By

Author Company

Authored By

RTA Architects Rick Taves FCI Constructors, Inc. - Durango Steven Stewart 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryRecessed Water Fountain in corridor C110Architectural/PlumbingRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 4/4/2013

Per sheet A113 and A421:

Please provide dimensions for recessed water fountain area in corridor C110.

Also please provide wall section for this area.

See attachments for locations.

Suggestion

Answer Date Answered:

The wall is 7" from grid line M.1 to face of stud. See key note 8 for wall section. Rick J. Taves 3/28/13

Prolog Manager Printed on: 3/28/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango 222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 100 Date Created: 3/28/2013 **Answer Company Answered By Author Company Authored By** Rick Taves Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Category Subject Discipline **HVAC Grills in Stage Ceiling** Architectural/Mechanical Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 4/4/2013

Per sheets M111 and A111:

M111 shows three grills in the ceiling above the stage. A111 shows the background stage curtain in the same location.

Please advise.

Suggestion

Answer Date Answered:

Extend the grills to be on the east side of the curtain. Rick J. Taves 3/28/13

Printed on: 3/28/2013 FCI PM Data Prolog Manager Page 1



Co-Respondent

Hangers

Request for Information 101

Request for Information

Detailed, RFIs Grouped by RFI Number

Author RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 101

Answer Company

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company

Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Subject Discipline Category

Cc: Company Name Contact Name Copies Notes

Question Date Required: 4/5/2013

Architectural/Structural

The standard typical hanger detail 4/FP601 is applicable to all areas except those that do not have deck supported by steel joist. Specifically, all areas with epic decking supported by Glu-laminated wood beams. All hangers on this project are spaced 12'-0" or less on center. Per 1999 NFPA 13 6-2.1.3 & 2010 NFPA 13 9-2.1.3.1, the building structure must be capable of supporting the weight of the water-filled pipe

plus a minimum 250 lb applied at the point of hanging. The values expressed below reflect 12'-0" of water-filled pipe plus 250 lb at the point of hanging:

1" Steel Schedule 40 pipe: 275.06 lb 1¼" Steel Schedule 40 pipe: 285.06 lb 1½" Steel Schedule 40 pipe: 293.21 lb 1½" Steel Schedule 40 pipe: 293.21 lb 1½" Steel Schedule 10 pipe: 286.58 lb 2" Steel Schedule 10 pipe: 300.67 lb 2½" Steel Schedule 10 pipe: 320.74 lb 3" Steel Schedule 10 pipe: 345.41 lb 4" Steel Schedule 10 pipe: 391.52 lb

The approved EPIC deck drawings contain special information that is not contained in the contract documents concerning the type of hanger which we have not included in our estimate required to hang directly from the EPIC decking. Also, included in the EPIC are specific working load weights for the specified decking gauge. The maximum working load rating for the specified decking is #126. With the working load provided we are short by #149 for meeting the minimum working load for a 1" pipe. See the submitted EPIC drawing information for supporting data. Please advise as to type of hanger and spacing required to meet the minimum working load requirements for the fire suppression system loads.

Suggestion

Answer Date Answered:

See attached for additional information provided by EPIC Metals. We suggest to adjust hanger spacing as necessary to meet capacities listed. Steve Horner, HCDA Engineering, April 10, 2013

Prolog ManagerPrinted on: 3/29/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 102			Date Created: 3/29/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	е	Category
Therapy Swing	Architectu	ıral	Request for Information
Cc: Company Name	Contact Name	Copies Notes	

Question Date Required: 4/5/2013

Per AC113 there is to be a therapy swing located in Special Ed C116 per detail 24/A507 however this detail does not appear to apply to a ceiling mounted therapy swing. There is also not a specification for a therapy swing.

- 1) Please provide dimensions off of gridlines to locate of the therapy swing.
- 2) Please verify therapy swing is to be owner provided. If owner provided please provide detail for mounting plate that is to be provided. If not owner provided please provide specifications.
- 3) Please provide a detail showing how therapy swing mount shall interface with the acoustical ceiling including elevations to the mounting plate called out per detail 4/S123.

Suggestion

Answer Date Answered:

- 1) Swing layout is 10'-0" from both the south and west wall.
- 2) The swing is owner supplied. Provide 1/2" plate per detail 4/S123.
- 3) Install 1/2" plate 1" above ceiling. Owner will provide mounting of swing in the future. Rick J. Taves

4/9/13

Prolog Manager Printed on: 3/29/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 103			Date Created: 4/1/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Mechanical Platform Clearances	Mechanical/Plumbing	Request for Information
Cc: Company Name	Contact Name Copies Notes	

Question Date Required: 4/8/2013

Per 306.1 of the 2006 International Mechanical Code:

306.1 Clearances for maintenance and replacement. Clearances around appliances to elements of permanent construction, including other installed equipment and appliances, shall be sufficient to allow inspection, service, repair or replacement without removing such elements of permanent construction or disabling the function of a required fire-resistance-rated assembly.

It does not appear the elevated mechanical platforms meet this code. Please advise.

Suggestion

Answer Date Answered:

Plan D5 "Enlarged Mechanical Mezzanine Plan" on sheet M401 illustrates the heat pump manufacturer's recommended clearance requirements with dashed lines on three sides of the unit. The fourth side is the return duct connection side and is not provided with recommend clearance since the space is occupied with ductwork.

The design intent on the ERV raised platforms is that all equipment access would be on the side of the ceiling access panel. Xetex lists 24" off of one side only. This side needs to be facing the ceiling access panel.

DS 04-17-2013

Prolog Manager Printed on: 4/1/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

Author RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 104

Answer Company

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company

Author Company

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

 Subject
 Discipline
 Category

 Lighting Control Low Voltage Wiring
 Architectural/Electrical
 Request for Information

 Cc: Company Name
 Contact Name
 Copies Notes

Question Date Required: 4/8/2013

Notes on Sheet E503 state the low voltage wiring above lay-in ceilings can be run wild provided plenum rated cable is used. Therefore, can the low voltage for the lighting control also be run wild, provided plenum rated cable is used?

Suggestion

Co-Respondent

Answer Date Answered:

Unable to find the "run wild" note but believe the question is related to Detail C-4 showing Cable tray and j-hook uses. Low voltage lighting control may be routed on j-hooks or cable tray above ceilings. Color code differing cables for ease of identification. Verify with lighting contols mftr. that no separation is required from other low voltage cable. Cable in exposed areas subject to damage must be in conduits.

MEE 2013-04-13

Prolog Manager Printed on: 4/1/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 105			Date Created: 4/2/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Flagpole	Architectural/Electrical	Request for Information
Cc: Company Name	Contact Name Copies No	otes

Question Date Required: 4/9/2013

Per spec section 107500 Flagpoles:

The flagpole is to be 30 feet high with a internal halyard cam cleat system.

Per detail 5 on L3.4:

The flagpole is to be 25 feet high with a solar light on top of pole.

Please advise on the height of the flagpole. Also, the flagpole subcontractor said the internal halyard cam cleat system will not work with the internal wiring for the solar light mounted on top of the pole. Please advise if an external cam cleat system is acceptable if the solar light is needed.

Suggestion

Answer Date Answered:

A 30' internal halyard pole is required. The information from US flag Co. indicates no internal wiring? The light is a self contained solar unit, no wiring? Rick J. Taves 4/2/13

Prolog Manager Printed on: 4/2/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

Author RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 106

Answer Company
Answered By

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company
Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Subject Discipline Category
Soffit height in Corridor Architectural

Cc: Company Name Contact Name Copies Notes

Question Date Required: 4/15/2013

Per 1/A421the top of the panels / bottom of the bump out soffits are to be 110'-0" (11-4" AFF west of the ramp and 12'-8" AFF east of the ramp). Per AC113 the bottom of the soffits are to be at 10'-0" AFF.

Note that per S123 there is a W24x55 beam along gridline M.1 with bottom of beam at 110' - 11-1/2", if top of the panels / bottom of the bump out soffits are to be 110'-0" there is not enough space to be the duct under the beam and turned up into this soffit.

Please advise.

Co-Respondent

Suggestion

Answer Date Answered:

Lower bottom of soffits from 110'-0" to 108'-4" AFF as indicated on the attached drawings. Additional drawings were included for soffit framing clarification. RTA to follow up with an ASI for the duct/soffit framing/storefront connection details. Scott Schuster

4/12/13

Prolog Manager Printed on: 4/8/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 107			Date Created: 4/8/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Sub	jeci	Discipili	16	Category	
Spe	akers at ceiling in library	Architect	tural/Electrical		
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Tim Murphy	1		
	FCI Constructors, Inc Durango	Troy Summers	1		
	FCI Constructors, Inc Durango	Steven Stewart	1		

Question Date Required: 4/15/2013

Per sheet E112 in Library A122 there are (2) ceiling recessed speakers shown and (1) wall mounted speaker shown away from the wall, there is no ceiling in this area, please advise.

Suggestion

Answer Date Answered:

S-2 are indicate on Specs to be Wall Mounted. Two wall mounted speakers are required on east and west walls in approximate areas shown.

MEE 2013-04-13

Prolog Manager Printed on: 4/8/2013 fci pm data Page 1



Category

Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 108			Date Created: 4/8/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Hose	e bibb at GL 20/J	Mechanical/Plumbing	
Cc:	Company Name	Contact Name	Copies Notes
	FCI Constructors, Inc Durango	Tim Murphy	1
	FCI Constructors, Inc Durango	Troy Summers	1
	FCI Constructors, Inc Durango	Steven Stewart	1

Discipline

Question Date Required: 4/15/2013

Sheet P116 shows a hose bibb to be installed at grid lines 20 and J. There is a structural steel column at this location that conflicts with this installation. Please advise.

Suggestion

Subject

Answer Date Answered:

Provide a full height chase 4" wide (east west) by required depth next to column for 3/4" water line.
Rick J. Taves
4/18/13

Prolog Manager Printed on: 4/8/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 109			Date Created: 4/8/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject		Discipline	Discipline		Category	
Wind	low at north wall of Art	Architectura	al			
Cc:	Company Name	Contact Name	Copies	Notes		
	FCI Constructors, Inc Durango	Steven Stewart	1			

FCI Constructors, Inc. - Durango Tim Murphy 1 FCI Constructors, Inc. - Durango **Troy Summers** 1

Date Required: 4/15/2013 Question

On sheet A112 there appears to be a window 9'-4" west of opening C101A-2, this window does not show up on the exterior elevations. Please provide sizes and elevations for this window.

Suggestion

Answer Date Answered:

This is window type 25. Rick J. Taves

4/8/13

Printed on: 4/8/2013 Page 1 Prolog Manager fci pm data



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 110			Date Created: 4/9/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Motion Sensors in Restrooms	Architectural/Electrica	al Request for Information
Cc: Company Name	Contact Name Copies	Notes

Question Date Required: 4/16/2013

Please verify the single motion sensor in rooms C112 and C114 will provide adequate detection for the entry vestibule. The condition also applies to A103, A104, B111, and B113.

C112 and C113 lack emergency lighting. Please verify no emergency lighting is required.

Suggestion

Answer Date Answered:

- 1. Lighting submittal matrix LC4-1, 4-2, 4-3 appears to indicate multiple motion sensors in these areas. Unfortunately the matrix information is very difficult to discern. Please review with lighting controls manufacturer and provide additional if necessary to meet Specifications "Lighting Sequence and Controls" Item J-Multistall restrooms. (Please provide more legible submittal data.)
- 2. Please see Addenda Item AD2-E11, items 4,5,6, and 7 adding emergency lighting to these areas.

MEE 2013-04-13

Prolog Manager Printed on: 4/9/2013 FCI PM Data Page 1



Category

Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 111			Date Created: 4/10/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Our	1000	Diooipiii	10	outogoly	
Interior cement board siding		Architectural			
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Tim Murphy	1		
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Troy Summers	1		

Discipline

Question Date Required: 4/17/2013

- -Per A112, floor plan general note #12, "At interior fiber cement board locations, place battens over 4'x8' cement board sheets, 3/4" plywood, over wall assembly indicated on floor plans, at top and sides of openings in the fiber cement board wall locations, return 7-1/4" batten trim to finish edges"
- -Per A112, floor plan general note #11, impact resistant gyp to be installed up to 8'-0" in all corridors and classrooms.
- -Detail 5/A501 calls for 3/4" plywood installed directly to the stud framing.
- -Detail 18/A507 shows cement fiber panels over 1/2" FRTW plywood over 5/8" gyp board.
- 1) Please verify wall section at interior fiber cement board locations to be trim battens over cement board sheets over 3/4" FRTW plywood over 5/8" impact resistant gyp board.
- 2) Please provide detail's for framed and unframed openings at interior fiber cement board locations.

Suggestion

Subject

- 1. Install interior fiber cement board over 1/2" FRTW plywood over 5/8" gyp board. Impact resistant gyp. board is not required at interior cement board locations.
- 2. See attached for cement board details at interior openings. Add details 28/A507 and 29/A507.

Scott Schuster 4/11/13

Prolog Manager Printed on: 4/10/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**FCI Constructors, Inc. - Durango
Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 112			Date Created: 4/12/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Pendant Mounted Light Fixtures	Architectural/Electrical	Request for Information
Cc: Company Name	Contact Name Copies Notes	

Question Date Required: 4/19/2013

The plans call for Type N1, N2, and N3 to be pendant mounted. In addition, the drawings call for the conduit feeding these fixtures to be installed in the space between the roof deck and the roof membrane. And finally, the fixture is specified to accommodate daylight harvesting. This combination has created the "perfect storm" of installation problems.

The daylight harvest control circuit is a Class 2 low voltage circuit. The inspector is requiring the control circuit to be installed in a separate raceway from the power conductors. This means we will have four conduits to each fixture outlet box. In addition, the NEC does not allow the outlet box in the space between the roof deck and the roof membrane. The box must be mounted a minimum of 1-1/2" below the roof deck.

The best outlet box which will accommodate four conduits entering from the back of the box is a 4" square box. The fixture weighs 52 pounds plus the weight of the pendant and wiring. Pendant hangers that mount on 4" square boxes are rated for a maximum of 50 pounds. Heavy duty hangers require special boxes will not accommodate the four conduits.

We propose to provide the fixture with a cord and plug which will plug into a receptacle mounted on the 4" square box. The fixture would be hung from an eye bolt and suspended by either chain or aircraft cable adjacent to the outlet box. The NEC requires the cord to be visible for the entire length from where it leaves the fixture to the plug.

Please advise if there is a preference for either chain or aircraft cable is preferred for hanging the fixture. If this is not acceptable, please advise how we are to suspend the fixtures.

Suggestion

Answer Date Answered:

Provide aircraft cable for hanging Type N1, N2 and N3 fixtures. ME&E 4/18/2013

Prolog ManagerPrinted on: 4/12/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 113 Date Created: 4/13/2013 **Answer Company Answered By Author Company Authored By Rick Taves** Bryan Gadd RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

SubjectDisciplineCategoryBase flashing at stuccoArchitectural

Cc:	Company Name	Contact Name	Copies Notes
	Durango Plastering & Drywall dba 3D Corporation	David Whatcott	1
	FCI Constructors, Inc Durango	Tim Murphy	1
	FCI Constructors, Inc Durango	Troy Summers	1
	FCI Constructors, Inc Durango	Steven Stewart	1

Question Date Required: 4/20/2013

Per discussion at OAC meeting on April 4, 2013 flashing at the base of the stucco veneer shall be installed per the attached sketch in lieu of flashing shown on 15/A500.

Suggestion

Answer Date Answered: 4/13/2013

No response necesary, for documentation only.

Prolog ManagerPrinted on: 4/13/2013FCI PM DataPage 1



Date Required: 4/20/2013

Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 114			Date Created: 4/13/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Sub	ject	Discipli	ine	Category	
Closure between CMU and roof deck		Architectural			
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Troy Summers	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		

QuestionRe: 6/A303, 14/A503, and interior elevations on A420 and A421

Please verify there is no type of closure required between the top of the CMU wall and the bottom of the deck along the north wall of the main corridor in areas 112 and 113.

Suggestion

Answer Date Answered:

See attached revised detail 14/A503 for closure at the top of the corridor CMU walls. Scott Schuster 5/15/13

Prolog Manager Printed on: 4/13/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango 222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI #: 115			Date Created: 4/16/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline		Category	
Soap & Paper Towel Dispensers	Architectur	al	Request for Information	
Cc: Company Name	Contact Name	Copies Notes		

Question Date Required: 4/23/2013

Please provide dimension/locations for added paper towel dispensers in gang restrooms.

Please advise if paper towel and soap dispensers are need in special ed room, art, kitchen, concessions, prep, science, tech, and teacher work rooms. If so, please provide dimensions/locations.

Suggestion

Answer Date Answered:

See attached sketches. Owner will respond to accessories in the classrooms this week. Rick J. Taves 4/22/14

Printed on: 4/16/2013 FCI PM Data Prolog Manager Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 116 Date Created: 4/22/2013 **Answered By Answer Company Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Remote Condensers for Walk-in & Ice maker Arch/Elec/Mech Request for Information

Company Name Contact Name Copies Notes

Question **Date Required: 4/29/2013**

Per approved food service equipment submittal, condensers for the ice maker(item #109) and walk-in cooler/freezer(item #129) are to be remote condensers located outdoors.

Per FS-401, items #129 and #109 are to be located "on roof - verify".

Per FS-501, items #129 and #107 are to be located in the architecturals. No locations are given in architecturals.

Please provide locations for remote condensers for the ice maker and walk-in cooler/freezer.

Suggestion

Answer Date Answered:

See attached sketch for location. Rick J. Taves 5/24/13

Printed on: 4/22/2013 Prolog Manager FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**FCI Constructors, Inc. - Durango
Tel: 970-259-8644
Fax: 970-259-8633

RFI #: 117			Date Created: 4/22/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
EM Light Fixtures	Architectural/Electrical	Request for Information
Cc: Company Name	Contact Name Copies Notes	

Question Date Required: 4/29/2013

The electricians have been advised that the Dual-Lite fixture specified for EM is not available with both Spectron Self Testing and LED lamps. They can provide this fixture with Halogen lamps and self testing, or they can supply Dual-Lite EV series fixtures which offers both LED lamps and Spectron self testing. Attached please find the description from the manufacturer's agent and data sheets for both the LZ and EV series fixtures.

Please advise how we should proceed.

Suggestion

Answer Date Answered:

Provide the original 2-LED Lamp Head specified fixture without the 'Spectron Self-Test/Self Diagnostic option. Catalog Number: LZ2-03L (White finish).

MEE 2013-06-04

Prolog Manager Printed on: 4/22/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 118 Date Created: 4/23/2013 **Answer Company Answered By Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Type N3 Fixture Elevation Architectural/Electrical Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 4/30/2013

Two previous RFI's give conflicting mounting heights for Type N3 fixture. RFI #79 states 10' AFF and RFi #92 states 14'

Please confirm the desired mounting height.

Suggestion

Answer Date Answered:

N1

Commons - Mount B.O. fixtures 5' below deck **Classroom Corridor**

Area 112 (to grid 14) - B.O. fixture 116'-0"

Area 113 (grids 14-18) - B.O. fixture 114'-6" Area 113 (grids 18-21) - B.O. fixture 113'-0"

N2 - 13' AFF N3 - 11' AFF

Rick J. Taves 4/29/13

Printed on: 4/23/2013 Prolog Manager FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 119 Date Created: 4/26/2013 **Answer Company Answered By Author Company Authored By Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Vertical Stiles for Aluminum Storefronts Architectural Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 5/3/2013

The aluminum storefront company believes if the spec door hardware is required for the aluminum storefront doors, then a wide stile 5" vertical stile door is required. See attachments for cut-sheets.

Please advise.

Suggestion

Answer Date Answered:

The 5" vertical stile is acceptable. Rick J. Taves 4/26/13

Printed on: 4/26/2013 Prolog Manager FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 121			Date Created: 4/30/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject base flashing at Cement board flashing		Discipline Architectural		Category
Cc:	Company Name	Contact Name	Copies N	Notes
	FCI Constructors, Inc Durango	Steven Stewart	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	

Question Date Required: 5/7/2013

The base flashing at the fiber cement board siding has been installed per detail 10/A500. Please advise how sidewalks adjacent to the areas with cement board siding shall be placed and not conflict with the base flashing.

Suggestion

Answer Date Answered:

1. Install interior fiber cement board sill per detail 10/A500 where paving allows for 2" space from bottom of cement board to top of paving (with 2" lap over foundation). Where paving grade tapers at entries, refer to attached detail 25/A500. See attached grade points at cement board and paving locations.

Scott Schuster

5/9/13

Prolog ManagerPrinted on: 4/30/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI #: 122			Date Created: 5/1/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Moisture Sensor		Request for Information
Cc: Company Name	Contact Name Copie	s Notes

Question Date Required: 5/8/2013

The moisture sensor location is on the exterior slab at grid lines M and 13.1. There may be a possibility that the device will cause a trip/falling hazard and become damaged. ACS has proposed 3 options:

Option #1

Move this devise to the chiller courtyard slab in lieu of the slab specified.

Option #2 (recommended)

Provide a different device(Danfoss DS-224/824) that can be roof mounted at no cost. Cut sheets attached.

Option #3

Have the control company install a moisture sensor on the wind speed sensor that will cost approximately \$1200 after credit.

Please advise.

Suggestion

Answer Date Answered:

The submitted "Comptus" A70 series weather sensor already has rainfall sensing capabilities. Are you saying this is really Option#3? If so, provide the no cost solution of Option #2. DS 05-02-13

Printed on: 5/1/2013 FCI PM Data Prolog Manager Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 123 Date Created: 5/3/2013 **Answer Company Answered By Author Company Authored By Rick Taves** FCI Constructors, Inc. - Durango Steven Stewart RTA Architects 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

SubjectDisciplineCategoryLocker NumbersArchitecturalRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 5/10/2013

Please provide numbering sequence for the lockers in the locker rooms and corridors.

Suggestion

Answer Date Answered:

See attached sketch. Rick J. Taves 5/28/13

Prolog Manager Printed on: 5/3/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 124			Date Created: 5/4/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Sub	JeCι .	Discipili	ie	Category	
Soffi	t at high eave classroom corridor	Architect	ural		
Cc:	Company Name	Contact Name	Copies Note	s	
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		
	FCI Constructors, Inc Durango	Troy Summers	1		

Question Date Required: 5/11/2013

Detail 10/A503 does not show any soffit framing below the steel deck however the rake details at these same areas (24, 28, 29/A503) show framing. Please advise if framing shall be added under the deck at detail 10/A503.

Suggestion

Answer Date Answered:

No framing at detail 10/A503. Rack details do have framing. Transition at locations shown on AC drawings.
Rick J. Taves

5/6/13

Prolog Manager Printed on: 5/4/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 125 Date Created: 5/6/2013 **Answer Company Answered By Authored By Author Company** Steven Stewart RTA Architects Rick Taves FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Structural Support for Display Case Architectural/Structural Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 5/13/2013

Per detail 29/A506, there shall be 1-1/2" square steel tube shelf supports aligned with the vertical hollow metal frame members.

Please advise if the horizontal tube is to be continuous or if the frame is to be only at each vertical hollow metal member.

Also, please provide a connection detail and thickness of material.

Suggestion

Answer Date Answered:

The 1-1/2" horizontal tubes are to be continuous. The tubes shall be 1-1/2"x1-1/2"x11 GA wall and tack welded to the HM frame. Scott Schuster 5/16/13

Printed on: 5/6/2013 FCI PM Data **Prolog Manager** Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 126 Date Created: 5/7/2013 **Answer Company Answered By Author Company Authored By Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Cash Drop Box Architectural Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 5/14/2013

Spec section 105501 calls for a Cash Drop Box (through wall). However, no Cash Drop Box is found on the plans.

Please advise if Cash Drop Box is needed.

Suggestion

Answer Date Answered:

Cash drop box is not required. Provide credit.

Rick J. Taves 5/24/13

Printed on: 5/7/2013 FCI PM Data **Prolog Manager** Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 127			Date Created: 5/8/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Sub	ject	Discipli	ne	Category	
Win	dow type H	Archited	tural		
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Tim Murphy	1		
	FCI Constructors, Inc Durango	Troy Summers	1		
	FCI Constructors, Inc Durango	Steven Stewart	1		

Question Date Required: 5/15/2013

Please provide details for window type H, at Vestibule C100B, showing how it shall be installed in relation to the tube steel framing being installed per the structural drawings. Note that the tube steel columns are oriented N-S/E-W so the columns will be on a skew to the window framing.

Suggestion

See attached revised Frame Type H Elevation and new details 25/A606, 26/A606, and 27/A606 for framing at the column locations.

Scott Schuster 5/20/13

Prolog Manager Printed on: 5/8/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 128			Date Created: 5/8/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Jul	ij e ct	Discipi	IIIC	Calegory	
Frai	ming at TDD curb	Archited	ctural		
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		
	FCI Constructors, Inc Durango	Troy Summers	1		

Question Date Required: 5/15/2013

2) Please advise how the curb framing shown on 4/A130 shall be attached. to the roof.

Suggestion

Answer Date Answered:

The curbs are to be pitched with the roof per 4/A130. Attach the TDD curb by screwing through roof insulation into metal decking. Rick J. Taves

5/8/13

Prolog Manager Printed on: 5/8/2013 FCI PM Data Page 1

¹⁾ Per 4/A130 the top of the curb is to be parallel with the pitch of the roof, per the building sections on A300 it appears that these curbs are level. Please verify all TDD curbs are to as shown on 4/A130.



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 129 Date Created: 5/13/2013 **Answer Company Answered By Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Hand Rails in Corridor C110 & C120 Architectural Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 5/20/2013

Detail 1/A421 shows hand rails in corridors C110 and C120. Please advise if the hand rails should slope with ramps.

Also, the hand rail to the west of the architectural wall is shown to continue onto storefront window system. Please provide handrail attachment detail for storefront.

Suggestion

Answer Date Answered:

- 1) Handrail is to slope with ramp at detail 1/A421.
- 2) Extend hand rail and return to column east of grid 13.1 Rick J. Taves 5/31/13

Printed on: 5/13/2013 Prolog Manager FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 130 Date Created: 5/13/2013 **Answer Company Answered By Author Company Authored By Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Green House Foundation Structural/Architectural Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 5/20/2013

Please advise if a foundation or slab is needed for the green house (currently the green house is sitting on a treated 4x4 perimeter).

Suggestion

Answer Date Answered:

I confirmed with ISD that treated 4x4 foundation for the green house is acceptable.

5/27/13

Printed on: 5/13/2013 Prolog Manager FCI PM Data Page 1



Category

Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 131			Date Created: 5/15/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Rom	ero / CR 320	Civil		
Cc:	Company Name	Contact Name	Copies Notes	
	FCI Constructors, Inc Durango	Neil Diamond	1	
	FCI Constructors, Inc Durango	Steven Stewart	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	

Discipline

Question Date Required: 5/20/2013

Per discussions during the OAC meeting on May 9, 2013 there is some of the work that was to be done as part of the contract for the middle school adjacent to CR 320 that is now to be included with the work being down by the Town of Ignacio and La Plata County.

Please provide a plan showing the extent of the work to be completed by FCI under the contract for the middle school and what work is to be completed per the contract for the road work.

Note that subgrade prep at the service road is being completed now and will be ready to start curb and gutter prep at the tie-in to CR 320 by 5/17/2013.

Suggestion

Subject

Answer Date Answered:

Goff Engineering & Surveying, Inc.

Please see attached drawings regarding the shift in CR 320 for the new alignment and a plan showing the existing sidewalk to be a part of the CR 320 improvements.

by: Bruce Honisch date: May 24, 2013

Prolog ManagerPrinted on: 5/15/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 132			Date Created: 5/15/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Sub	ject	Discipili	ne	Category	
Mark	ker Board in Teacher Work A107	Architect	tural		
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Neil Diamond	1		
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		
	FCI Constructors, Inc Durango	Troy Summers	1		

Question Date Required: 5/22/2013

Per A112 there is to be a 8'-0" x 4'-0" marker board on the east wall of Teacher Work A107, There is approximately 6'-8" between the column at grid lines 12/M and the northern most window in this room along grid line 12. Please advise if marker board shall be relocated to another area or if a smaller board is required.

Suggestion

Answer Date Answered:

RTA would prefer to fur out the wall from window to window. This will allow the 8' marker board to be installed. Provide cost for evaluation. Rick J. Taves 5/31/13

Prolog Manager Printed on: 5/15/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 133			Date Created: 5/15/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Supply air to Vestibule C100B	Mechanical/Plumbing	

Cc:	Company Name	Contact Name	Copies	Notes
	FCI Constructors, Inc Durango	Neil Diamond	1	
	FCI Constructors, Inc Durango	Steven Stewart	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	

Question Date Required: 5/22/2013

Per M112 it does not appear that there is conditioned air being supplied to Vestibule C100B Please verify supply air is not required to this area.

If this space is not to be conditioned please advise if the exposed duct needs to be insulated in this area.

Suggestion

Answer Date Answered:

The vestibule does not require direct air conditioning to the space. The non-insulated duct is conditioning the space.

DS 5/31/2013

Prolog Manager Printed on: 5/15/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango 222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 134			Date Created: 5/15/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Sub j	ect re N2 remote ballasts	Discipli Architec	ne tural/Electrical	Category	
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Neil Diamond	1		
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		
	FCI Constructors, Inc Durango	Troy Summers	1		

Date Required: 5/22/2013 Question

The fixture type N2 that is to be installed in the Library has a remote ballast, please advise where and how this ballast shall be mounted. Note that if it is desired to install the ballast above the fixture at the deck it must be 1-1/2" below the deck to comply with the electrical code.

Suggestion

Answer Date Answered:

Mount ballast as high as possible on glue lam next to fixture. Rick J Taves 5/31/13

Printed on: 5/15/2013 Prolog Manager fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 135			Date Created: 5/15/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline		Category
Sectional Overhead Door Conflict	Architectura	al	Request for Information
Cc: Company Name	Contact Name	Copies Notes	

Question Date Required: 5/22/2013

The two sectional overhead doors (A120-2 & A120-3) in the commons have a conflict with the truss system that attaches to the gluelams. The motor and torsion spring system for the doors is at 16' and sticks off the jam 18" and the metal truss system is at approximately 13' and sticks off the jam less than 6". The door's track will not fit between vertical jam and truss system.

Attached are the sectional overhead door cut sheets and pictures showing conflict. Please advise.

Suggestion

Answer Date Answered:

See attached sketch for proposed design of the door track and motor location. Rick J. Taves 5/23/13

Prolog Manager Printed on: 5/15/2013 FCI PM Data Page 1



Category

Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 136			Date Created: 5/15/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Retu	irn air to ERV's 1 and 2	Mechanic	al/Plumbing	
Cc:	Company Name	Contact Name	Copies Notes	
	FCI Constructors, Inc Durango	Neil Diamond	1	

Discipline

FCI Constructors, Inc Durango	Neil Diamond	1
FCI Constructors, Inc Durango	Steven Stewart	1
FCI Constructors, Inc Durango	Tim Murphy	1
FCI Constructors, Inc Durango	Troy Summers	1

Question Date Required: 5/22/2013

In the classrooms being served by ERV's 1 and 2, the ERV's are to be pulling return air from the ceiling space however the return air chases in the classrooms are sealed off from the remainder of the ceiling space by the soffit that is built around the heat pumps. We believe this is going to create a problem due to having positive pressure in the classroom space and negative pressure above the ceiling. Please advise.

Suggestion

Subject

Answer Date Answered:

Since the volume is so low the design intent was for air to infiltrate from the classroom space through the lights to the ceiling plenum at 42 cfm per light (see light fixture cutsheet below). The air would continue on to each ERV through the "z" duct fittings described on sheet M112 by keyed note#19. The ERV return air does not need to communicate with the heat pump soffits.

DS 06-04-2013

Prolog Manager Printed on: 5/15/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 136			Date Created: 5/15/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Return air to ERV's 1 and 2	Mechanical/Plumbing	

Cc:	Company Name	Contact Name	Copies	Notes
	FCI Constructors, Inc Durango	Neil Diamond	1	
	FCI Constructors, Inc Durango	Steven Stewart	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	

Question Date Required: 5/22/2013

In the classrooms being served by ERV's 1 and 2, the ERV's are to be pulling return air from the ceiling space however the return air chases in the classrooms are sealed off from the remainder of the ceiling space by the soffit that is built around the heat pumps. We believe this is going to create a problem due to having positive pressure in the classroom space and negative pressure above the ceiling. Please advise.

Suggestion

Answer Date Answered:

Since the volume is so low the design intent was for air to infiltrate through the lights to the plenum at 42 cfm per light.
DS 05-22-2013

Prolog Manager Printed on: 5/15/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

Durango, CO 81303

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango 222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 137 Date Created: 5/22/2013 **Answer Company Answered By Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903

Co-Respondent **Author RFI Number**

Subject Discipline Category MAU Feeder Request for Information Electrical

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 5/29/2013

Sheet E-131 shows the MAU being fed from circuit MG-35, 37, 39. However, the Panel Schedule for Panel MG on Sheet E603 states circuits MG-35, 37, 39 are to be 1-pole spaces.

Please advise where the MAU is being fed from and the size of break we should supply.

Suggestion

Answer Date Answered:

The 'MAU' shall be fed from Panel 'MG', circuit numbers 55,57,59 with a 240V, 3-Pole, 15 Amp circuit breaker. MEE 2013-06-04

Printed on: 5/22/2013 Prolog Manager FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 138			Date Created: 5/22/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Sub	ject	Disciplin	ne		Category	
Ansı	ul valve / gas piping in the kitchen	Architect	ural/Mechani	cal		
Cc:	Company Name	Contact Name	Copies	Notes		
	FCI Constructors, Inc Durango	Neil Diamond	1			
	FCI Constructors, Inc Durango	Steven Stewart	1			
	FCI Constructors, Inc Durango	Tim Murphy	1			
	FCI Constructors, Inc Durango	Troy Summers	1			

Question Date Required: 5/29/2013

2) Please advise if acceptable to run the gas piping in the kitchen exposed on the surface of the wall behind the equipment that it is serving.

Suggestion

Answer Date Answered:

- 1. It is acceptable to have the valve in the plenum, unless otherwise instructed by the manufacturer. It would be even better if the valve was below the ceiling near the ansul system to limit cable length and bends.
- 2. It is acceptable and quite common to run exposed gas piping behind the appliances. DS 05-23-13

Prolog Manager Printed on: 5/22/2013 FCI PM Data Page 1

¹⁾ Per the equipment schedule on sheet FS-201, under remarks for item #49, the gas shut off valve is to be installed in an accessible ceiling space (this is also noted on sheet FS-301). Per the mechanical drawings the ceiling space above the kitchen is a return air plenum. Please advise if acceptable for this gas valve to be installed in the plenum ceiling.



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 139			Date Created: 5/23/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Floor drains for emergency eyewash stations	Plumbing/Architectural	

Cc:	Company Name	Contact Name	Copies	Notes
	FCI Constructors, Inc Durango	Neil Diamond	1	
	FCI Constructors, Inc Durango	Steven Stewart	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	

Question Date Required: 5/30/2013

In both Science Classroom B109 and Science Classroom B106 the floor drains for the emergency eyewash stations were incorrectly installed 2'-8" north of the eyewash stations.

Please advise if acceptable to saw cut and remove the slab from the south edge of the hollow metal door frames to the north edge of the casework and out away from the wall the depth of the case work. We will install new floor drains and re-pour the slab so it will slope to the floor drain.

Suggestion

Answer Date Answered:

Proposed solution is acceptable. Replace slab with colored concrete. Provide samples for color selection.

Rick J. Taves 5/23/13

Printed on: 5/23/2013 Prolog Manager fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 140			Date Created: 5/23/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category	
Locations of N2 and N3 light fixtures in the library	Architectural/Electrical		

Cc:	Company Name	Contact Name	Copies	Notes
	FCI Constructors, Inc Durango	Neil Diamond	1	
	FCI Constructors, Inc Durango	Steven Stewart	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	

Question Date Required: 5/30/2013

2) Per the response to RFI 118 the N2 fixtures in the library are to be hung at 13' AFF, the lighting plans show these fixtures centered on the trusses. The light fixture will conflict with the truss system, please advise if acceptable to hang these fixtures off of the north side of the glu-lam beam.

Suggestion

Answer Date Answered:

- 1) See attached sketch for light fixture layout.
- 2) This is acceptable. Scott Schuster

5/23/13

Prolog Manager Printed on: 5/23/2013 fci pm data Page 1

¹⁾ Please provide locations where the N3 light fixtures are to be installed in relation to the circulation desk in the library.



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 141 Date Created: 5/23/2013 **Answer Company Answered By Author Company Authored By**

Rick Taves Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane

Colorado Springs, CO 80903 Durango, CO 81303

Co-Respondent **Author RFI Number**

Subject Category Discipline Request for Information P-6 Paint Color Architectural

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 5/30/2013

Please provide interior accent paint color for P-6 per ASI 26.

Suggestion

Answer Date Answered:

P-6 Accent paint color is to match Sherwin Williams "Reflecting Pool" SW6486 Rick J. Taves 5/31/13

Printed on: 5/23/2013 FCI PM Data Prolog Manager Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 142 Date Created: 5/23/2013

Answer Company
RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By
Author Company
Authored By
FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Author RFI Number

 Subject
 Discipline
 Category

 Solid Surface & P-lam for Serving Counter
 Architectural
 Request for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 5/30/2013

Please provide solid surface color and manufacture for serving counter in the kitchen.

Also, please provide plastic laminate color for front panel of serving counter in the kitchen.

Attached is a shop drawing from the approved kitchen equipment submittal with detailed locations of finish surfaces (marked in green).

Suggestion

5/31/13

Answer Date Answered:

Solid surface for the serving counter shall be Zodiaq "Astral Pearl"
P-Lam for the vertical surface of the service counter shall be Formica 7966-58 "New Burgundy"
Rick J. Taves

Prolog Manager Printed on: 5/23/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 143 Date Created: 5/28/2013 **Answer Company Answered By Author Company Authored By** Rick Taves Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Category Discipline Monument Sign Architectural Request for Information

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 6/4/2013

Please provide location and dimensions for Monument Sign.

Suggestion

Answer Date Answered:

See ASI 16 for the monument sign design drawings. Scott Schuster 6/5/13

Printed on: 5/28/2013 FCI PM Data Prolog Manager Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 144			Date Created: 5/28/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject		Discipline		Category
Power for Sectional Doors in Commons		Architectural/Electrical		Request for Information
Cc:	Company Name	Contact Name	Copies Notes	
	FCI Constructors, Inc Durango	Bryan Gadd	1	
	FCI Constructors, Inc Durango	Neil Diamond	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	

Question Date Required: 6/4/2013

Please provide power and switch locations for Section Overhead doors (A120-2 and A120-3) in the commons.

Suggestion

Answer Date Answered:

Place switches west of door A120-1. Confirmed location on site. Rick J. Taves 6/20/13

Prolog Manager Printed on: 5/28/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 145			Date Created: 5/28/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject Wall Switches for Kiln and Jewelry Hoods		Discipli s Arch/Ele		Category Request for Information
Cc:	Company Name	Contact Name	Copies N	Notes
	FCI Constructors, Inc Durango	Bryan Gadd	1	
	FCI Constructors, Inc Durango	Neil Diamond	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	

Question Date Required: 6/4/2013

Per sheet M601:

K3 and K4 are controlled by a wall switch. No wall switches are shown on electrical plans. Please advise.

Suggestion

Answer Date Answered:

Refer to sheet E502, Mechanical Equipment Schedule referencing that the Kiln Hood Exhauster 'K3' and Jewelry Hood Exhauster 'K4' each require a 120V, 1-Pole, 15 Amp Toggle Switch. The Disconnect Switch and Starter Note 'E' references a 20 Amp switch. Utilize the 15 Amp switch in lieu of the 20 Amp switch. Note 'E' also references for the Electrical Contractor to the coordinate the location with the hood installer. (Note: Service Disconnect switch at each exhauster is provided with the respective exhaust fan. See Mechanical Submittals.)
MEE 2013-06-04.

Location of switches can be coordinated with RTA on site. Rick J. Taves 6/4/13

Prolog Manager Printed on: 5/28/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 146

Answer Company
Answered By
Author Company
Authored By

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By
Author Company
Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryIrrigation Controller locationsLandscape

Cc:	Company Name	Contact Name	Copies	Notes
	FCI Constructors, Inc Durango	Steven Stewart	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	
	FCI Constructors, Inc Durango	Neil Diamond	1	

Question Date Required: 6/6/2013

Per IR1.1 the irrigation controller is to be installed on the southwest corner of the building. We would like to install this controller on the electrical pedestal that is being installed adjacent to the green house. Please advise if acceptable.

Suggestion

Answer Date Answered:

No exception taken to proposed relocation of irrigation controller. Rick J. Taves

5/31/13

Prolog Manager Printed on: 5/30/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 147

Answer Company

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company

Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

 Subject
 Discipline
 Category

 Satellite dish for Brainstorm
 Architectural/Structural

 Cc: Company Name
 Contact Name
 Copies Notes

Question Date Required: 6/7/2013

Per a site visit on 5/31/2013 by Brian Crane, Ignacio School District, and a install crew from Brainstorm internet they would like to install a satellite dish on the roof of the commons at approximately grid lines GG / YY. The dish would be 4ft in diameter and would be mounted to a 4" pipe that would extend 6ft above the roof deck. The dish would require a 1-1/4" conduit from the MDF room to the satellite to install two fiber optic cables.

Please advise if acceptable, if so please provide structural connections required.

Suggestion

Answer Date Answered:

According to on site meeting on 6/13/13 the dish shall be located at approximately grid lines 4 and F. Brainstorm will provide design loads to RTA for details of attachment to the structure or Brainstorm will take full responsibility for dish mounting. 6/17/13

Rick J. Taves

Prolog Manager Printed on: 5/31/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 148		Date Created: 6/3/2013	
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Sub	ject	Discipi	ine	Category
Supply duct off of HP-34		Arch/Elec/Mech		
Cc:	Company Name	Contact Name	Copies	Notes
	FCI Constructors, Inc Durango	Steven Stewart	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	

Question Date Required: 6/10/2013

Per M112 the supply duct coming off of HP-34, is to come straight from the unit into MDF A121A, this crosses over electrical panels "C1" and "MC1" and puts the duct in the code required dedicated electrical space. If the duct is moved it interferes with the other duct in the room or access to the other equipment. Please advise.

Suggestion

Add a gyp board / structural soffit above the panels.

Answer Date Answered:

Please see attached photo. Issue is not a code issue but lack of coordination between mechanical and electrical. Only "equipment" that will be affected are fire dampers which can be accessed from opposite side of wall. Please move supply duct to a portion of the 12' wide section of wall that will not conflict with electrical panels.

MEE 2013-06-06

Prolog Manager Printed on: 6/3/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 149			Date Created: 6/3/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject		Discipline		Category
Projector in Conference Room A115		Architectural/Electrical		I
Cc:	Company Name	Contact Name	Copies	Notes
	FCI Constructors, Inc Durango	Steven Stewart	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc Durango	Troy Summers	1	
	Nichols Electric, Inc.	Thom Mosko	1	
	TP Acoustics, Inc GJ	Kevin Jacobus	1	

Question Date Required: 6/10/2013

Per the attached email the school district would like to install a short throw projector and associated control station on the east wall of Conference A115. This will require gyp board to be removed and re-finished to allow for conduit and wood backing installation.

Suggestion

Answer Date Answered: 6/3/2013

No response necessary. Pricing for additional work required to be submitted.

Prolog ManagerPrinted on: 6/3/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 150	Date Created: 6/4/2013		
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Condensate lines in classrooms conflicting with	Architectural/Mechanical	
ceilings		

Cc:	Company Name	Contact Name	Copies N
	FCI Constructors, Inc Durango	Steven Stewart	1
	FCI Constructors, Inc Durango	Tim Murphy	1
	FCI Constructors, Inc Durango	Troy Summers	1

Question Date Required: 6/11/2013

The condensate drains from the heat pumps is conflicting with the ceiling height in the classroom areas of areas 112 and 113. The elevations of the condensate lines are noted on the attached drawings. Please advise if condensate pumps shall be added or if piping can be routed do a different location.

Suggestion

Answer Date Answered: 6/6/2013

Per onsite Conversation with Rick Taves on 6/6/2013, Per the 2006 IBC the condensate lines can be ran flat. The low end of the condensate line shall be raised up as necessary to avoid conflict with the ceiling grid and provide as much slope as possible away from the connected heat pumps.

Prolog Manager Printed on: 6/15/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 151

Answer Company

Answered By

Author Company

Authored By

RTA Architects Rick Taves FCI Constructors, Inc. - Durango Steven Stewart 19 South Tejon Street, Suite 300 Steven Stewart

Colorado Springs, CO 80903 Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryElectrical Outlet in B123ElectricalRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 6/12/2013

Per E111, no electrical outlet is shown in Custodian Office B123.

We roughed-in (1) receptacle centered on the south wall.

Please advise if receptacle is needed.

Suggestion

Answer Date Answered:

Please install recptacle per rough-in above. ME& E 2013-06-14

Prolog ManagerPrinted on: 6/5/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango 222 CR 320 Ignacio, CO 81137 Fax: 970-259-8633

Tel: 970-259-8644

RFI#: 152 Date Created: 6/5/2013 **Answer Company Answered By Author Company Authored By** Rick Taves Bryan Gadd RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Category Subject Discipline Resinous flooring base at wall tile Architectural

Company Name Contact Name Copies Notes

Question Date Required: 6/12/2013

Per the detail for the wall tile in the restrooms, WFT-1 of l001, the resinous flooring base is to run up the wall tile 6". Per the resinous floor installer this will not properly adhere to the tile. Please advise.

Suggestion

Answer Date Answered:

Provide schluter metal at base

Printed on: 6/5/2013 Prolog Manager fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 152

Answer Company
Answered By

RTA Architects
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Answered By

Author Company
Authored By

FCI Constructors, Inc. - Durango
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryResinous flooring base at wall tileArchitectural

Cc: Company Name Contact Name Copies Notes

Question Date Required: 6/12/2013

Per the detail for the wall tile in the restrooms, WFT-1 of l001, the resinous flooring base is to run up the wall tile 6". Per the resinous floor installer this will not properly adhere to the tile. Please advise.

Suggestion

See attached drawings for revised resinous flooring base detail. Scott Schuster 6/6/13

Prolog Manager Printed on: 6/5/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 153	Date Created: 6/5/2013		
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject		Discipline		Category	
A1 light fixture in Teacher Work A107		Architectural/Electrical			
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		
	FCI Constructors, Inc Durango	Troy Summers	1		

Question Date Required: 6/12/2013

Per E122 there is to be (1) A1 fixture on the north end of Teacher Work A107, the reflected ceiling plan, Sheet AC112, does not show a ceiling in this area, and the A1 fixture is a 2x4 fixture that sits in the grid. Please advise.

Suggestion

Answer Date Answered:

Please verify open grid not being installed. If not, recommend substituting one 8' type L fixture perpendicular to fixture shown. ME&E 2013-06-14

Prolog Manager Printed on: 6/5/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 154

Answer Company

Answered By

Author Company

Authored By

RTA Architects Rick Taves FCI Constructors, Inc. - Durango Steven Stewart 19 South Tejon Street, Suite 300 186 Moose Lane Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryArt SinkArchitectural/PlumbingRequest for Information

Cc: Company Name Contact Name Copies Notes

Question Date Required: 6/14/2013

Per sheet P112, the sink on the west wall (GL ZZ) is called out to be a P-4.

Please confirm this sink is a P-4 and not a P-7 (art sink).

Suggestion

Answer Date Answered:

This sink will need to be a P-4 to meet A.D.A. access requirements shown on detail #1 on sheet A429.

DS 06-13-13

Prolog Manager Printed on: 6/7/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 155			Date Created: 6/11/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subj Volta	ect age for Oven #53	Discipli Architec	ne tural/Electrical	Category Request for Information
Cc:	Company Name	Contact Name	Copies Notes	
	FCI Constructors, Inc Durango	Bryan Gadd	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	
	FCI Constructors, Inc GJ	Marc Litzen	1	

Question Date Required: 6/18/2013

Per sheet FS-201, item # 53 (Combi Oven) is to be 120 volts.

This specified oven unit is only available with 208 volts. The 208 breaker will result in a cost increase.

Please advise.

Suggestion

Answer Date Answered:

This is a gas fired combi-oven that only requires a 120v., 9.0amp electrical connection for controls. See attached cut sheet.

Ben Pollock Webb Design June 13, 2013

Prolog Manager Printed on: 6/11/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School FCI Constructors, Inc. - Durango Project # 40-12-016

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 156		Date Created: 6/1			
Answer Company	Answered By	Author Company	Authored By		
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart		
Co Bospondont		Author DEI Number			

Subject	Discipline		Category	
Roller Shades & Overhead Doors	Architectura	al	Request for Information	
Cc: Company Name	Contact Name	Copies Notes		

Question Date Required: 6/19/2013

- 1.) Per Approved roller shades submittal, wall switches are needed to control each roller shade groups by both manually operated and by having the automated control wires being plugged into the back of the wall switch. No locations are given on the electrical plans for the wall switched. Please advise. Location of switches to be confirmed with RTA on site.
- 2.) Sectional overhead doors A120-2 and A120-3 in the commons conflict with the roller shades. The roller shades roll down 1 inch from the opening. The overhead doors stick out 2-1/2 inches from the opening. And the tracks for the overhead doors sticks out approximately 4 inches and tappers further out as it goes up in height. Also, per approved roller shade submittal, the opening furthest east is to include the narrow window in the corner, this conflicts due to it overlapping the the overhead door track. Please advise. Mount shades between steel frames. Revise shades to only cover transoms above sectional doors.
- Eliminate shade at skinny east window. See marks on attached sheets.

 3.) We also see a potential problem with these two overnead doors being manually operated by their key switches and the roller shades being operated by the automated controls. If the door were to be operated while the roller shades are in the down position the roller shades will be damaged. Please advise. Shade to cover transoms only

Attached is a sketch and a sheet from the roller shade submittal.

Suggestion

Answer Date Answered:

Rick J. Taves 6/14/13

Printed on: 6/12/2013 Prolog Manager FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 157			Date Created:	6/13/2013
Answer Company	Answered By	Author Company	Authored By	
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd	
Co-Respondent		Author RFI Number		

Sub	ject	Discipl	ine	Category	
Ceili	ng in Art C101A	Archited	ctural		
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Marc Litzen	1		
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		

Question Date Required: 6/20/2013

AC112 calls out for detail 26/A507 to be used between the acoustical ceiling and the gyp board ceiling. Per detail 26/A507 the bottom of the soffit is to be at 12'-0", AC 112 calls for the acoustical ceiling grid to be at 9'-4". We believe this will require a bulk head similar to detail 13/A506. Please advise.

Suggestion

Answer Date Answered:

Use detail 13/A506 for this bulk head. Rick J. Taves 6/25/13

Prolog Manager Printed on: 6/13/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 158			Date Created: 6/15/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subj	ject	Disciplin	е		Category
Sour	nd Grille at Library	at Library Architectu		ical	
Cc:	Company Name	Contact Name	Copies	Notes	
	FCI Constructors, Inc Durango	Marc Litzen	1		
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		
	Trig Masonry dba 3D Corporation	Benson Gladden	1		
	TP Acoustics, Inc GJ	Tom Valdes	1		

Question Date Required: 6/21/2013

Per the attached sketch that was received via email from Scott Schuster on June 14, 2013, the sound grill shown on D5/M401 to be installed in the block wall between the commons and the mechanical mezzanine shall be moved the the framed wall between the Library and the mechanical mezzanine.

Suggestion

Answer Date Answered: 6/15/2013

For Documentation only. Additional costs will be incurred for this change the walls were framed prior to the sketch being issued, FCI to submit pricing.

Prolog Manager Printed on: 6/15/2013 FCI PM Data Page 1



Category

Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 159			Date Created: 6/15/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Acce	ess panel at Break out for ERV-1	Archited	ctural	
Cc:	Company Name	Contact Name	Copies	Notes
	FCI Constructors, Inc Durango	Marc Litzen	1	
	FCI Constructors, Inc Durango	Steven Stewart	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	

Discipline

Date Required: 6/22/2013 Question

1

Per on-site conversation with Stuart Coppedge on June 13, 2013 in order to provide maintenance access to ERV-1 a access point needs to be added in the wood ceiling. Access panel to be made of the same materials as the ceiling framing but will have an angle around the perimeter to keep it in place and allow it to be lifted off when access is needed. See attached sketch.

Stuart Coppedge

Suggestion

RTA Architects

Subject

Date Answered: 6/15/2013 **Answer**

No response necessary. For documentation only.

FCI PM Data Printed on: 6/15/2013 Prolog Manager Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 160 Date Created: 6/19/2013 **Answer Company Answered By Author Company Authored By** FCI Constructors, Inc. - Durango Steven Stewart Steven Stewart FCI Constructors, Inc. - Durango 186 Moose Lane 186 Moose Lane Durango, CO 81303 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Sky Light Framing Architectural/Structural Request for Information **Company Name Contact Name Copies Notes**

Question Date Required: 6/26/2013

Per on-site conversation with Stuart Coppedge on 6/13, it is acceptable to use 18 gauge 3-5/8" metal studs to frame the skylights in corridor B110 to match detail 14/A506 as long as we maintained outside dimensions per detail 6/A502.

Suggestion

Date Answered: 6/19/2013 **Answer**

No response necessary. For informational use.

Printed on: 6/19/2013 Prolog Manager FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 162			Date Created: 7/1/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
FRP in Janitor Closets, Dry Storage, & Kitchen Utili	ty Architectural	Request for Information

Cc:	Company Name	Contact Name	Copies Notes
	FCI Constructors, Inc GJ	Marc Litzen	1
	FCI Constructors, Inc Durango	Bryan Gadd	1
	FCI Constructors, Inc Durango	Tim Murphy	1

Question Date Required: 7/8/2013

- 1.) Per Interior finishes, the walls in Janitor Closets B108 and C115 are called out to be paint P-1. Per spec section 102623-2.2, custodial mop sinks are required to have plastic paneling. Please advise if a 4' section around the mop sink of FRP is acceptable in Janitor Closets B108, C115 and Kitchen Utility.
- 2.) Please advise on wall finish for Dry Storage room to the east of the Kitchen. Please note that resinous flooring has already been installed.

Suggestion

Answer Date Answered:

- 1) 4' section FRP at mop sinks is acceptable.
- 2) Dry storage can be SC-2, RB-1 and P1.

Rick J. Taves

7/2/13

Prolog Manager Printed on: 7/1/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 163		Date Created: 7/8/2013	
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Sub Retu	iect ırn Air Ducts for HP 19 & 20	Discipli Mechan	ne ical/Plumbing	Category Request for Information
Cc:	Company Name	Contact Name	Copies Notes	
	FCI Constructors, Inc Durango	Bryan Gadd	1	
	FCI Constructors, Inc GJ	Marc Litzen	1	
	RTA Architects	Rick Taves	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	

Question Date Required: 7/15/2013

Per details C1 and C2 on M501:

- 1.) C1/M501, HP 19 return air duct is called out to be 86" x 41". Actual return air opening on the unit is 77" x 37". Please advise if acceptable. Please give size for OSA duct to louver and size for the return duct open to plenum.
- 2.) C2/M501, HP 20 return air duct is called out to be 58" x 35". Actual return air opening on the unit is 36" x 37". Please advise if acceptable. Please give size for OSA duct to louver and size for the return duct open to plenum.

Suggestion

Answer Date Answered:

- 1. The 77"x37" HP19 unit return air opening size is acceptable. Provide a 77"x24" OSA duct to louver and 77"x24" return air duct open to plenum.
- 2. The 36"x37" HP20 unit return air opening size is acceptable. Provide a 36x14" OSA duct to louver and 36"x14" return air duct open to plenum. DS 07-10-2013

Prolog Manager Printed on: 7/8/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 164 Date Created: 7/13/2013 **Answer Company Answered By Authored By Author Company Rick Taves** Bryan Gadd RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category

Ceiling transition from Corridor B110 to Hall B120

 Cc:
 Company Name
 Contact Name
 Copies
 Notes

 FCI Constructors, Inc. - Durango
 Marc Litzen
 1

 FCI Constructors, Inc. - Durango
 Steven Stewart
 1

 FCI Constructors, Inc. - Durango
 Tim Murphy
 1

Question Date Required: 7/20/2013

AC111does not show a soffit between Corridor B110 and Hall B120. Please advise how ceiling shall transition from 10"-4" AFF in B110 to 9'-4" AFF in B120.

Suggestion

Answer Date Answered:

Provide a 3-5/8" metals framed gyp board soffit at 9'-4" AFF for transition. Rick J. Taves 7/15/13

Prolog Manager Printed on: 7/13/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 165			Date Created: 7/13/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co Posnondont		Author DEI Number	

Sub	J e ci	Discibii	iie	Calegory	
Skyl	ights in gym and Commons	Archited	tural		
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Marc Litzen	1		
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		

Question Date Required: 7/20/2013

Please advise how far the exposed skylight tubes are to extend below the exposed deck in both the gym and the commons. Please note that due to the dimmers in the commons this is a minimum of 24".

Suggestion

Answer Date Answered:

Solo tubes should be as short as possible. In the gym stay tight to deck. In the commons 24" maximum.

Rick J. Taves

7/15/13

Prolog ManagerPrinted on: 7/13/2013FCI PM DataPage 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 166			Date Created: 8/7/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Subject	Discipline	Category
Stage Curtain	Architectural	

Cc: Company Name Contact Name Copies Notes

Question Date Required: 7/25/2013

- 1) Per phone conversation with Scott Schuster on 7/12/2013 due to lack of available space for the radius track at the south east corner of the stage, the front stage curtain will be split into two sections (one that moves north to south and one that moves east to west).
- 2) Per the attached email from Steve Horner wood blocking will be added in the stud framing to attach the curtain track. This will allow for direct attachment of the curtain track to the ceiling and eliminate the exposed cables to the glu-lam beams above the stage soffit framing.
- 3) The backround curatin is to be attached the the wood blocking thru the wood ceiling and insulation except at the areas where the bacround curtain returns 4'-4" on both sides of the stage running north south.

Suggestion

Answer Date Answered: 8/7/2013

No response necessary, for documentation only.

Prolog Manager Printed on: 8/7/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango 222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 167		Date Created: 7/26/2013	
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subj	ect	Discipline			Category
Dayl	ight Harvesting	Electrical			Request for Information
Cc:	Company Name	Contact Name	Copies	Notes	
	FCI Constructors, Inc Durango	Bryan Gadd	1		
	FCI Constructors, Inc Durango	Marc Litzen	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		

Date Required: 8/2/2013

During daylight harvesting, what foot candles are needed?

Suggestion

Answer Date Answered:

IESNA Recommended FC Levels are indicated below with artificial light activation FC Levels indicated. Recommended FC Activation FC Corridors 15FC 20FC Offices/Admin 50FC 45FC Classrooms 30-45 FC 40FC 30-45 FC 40FC Library Commons 20-30 FC 25FC 40-50 FC 45FC Gym

(Note: Not all areas have daylighting.)

ME&E Engineering 2013-08-12

Printed on: 7/26/2013 Prolog Manager FCI PM Data Page 1



Date Required: 8/2/2013

Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 168		Date Created: 7/26/2013		
Answer Company	Answered By	Author Company	Authored By	
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart	
Co-Respondent		Author RFI Number		

Subj	ect	Discipli	ne	Category
Dam	pers in the Solar Chimneys	Mechan	ical/Plumbing	Request for Information
Cc:	Company Name	Contact Name	Copies Notes	
	FCI Constructors, Inc Durango	Marc Litzen	1	
	FCI Constructors, Inc Durango	Bryan Gadd	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	

Question

The ERV's have dampers in them currently.

Are the independent dampers for the solar chimneys necessary.

Suggestion

Answer Date Answered:

The dampers at the solar chimneys are necessary. The damper in the ERV just bypasses the heat exchanger and doesn't isolate outside air from entering the building. DS 07-30-2013

Prolog Manager Printed on: 7/26/2013 FCI PM Data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 169			Date Created: 7/27/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

Suk	oject	Discipii	ne	Category	
Scr	een Door B116-2	Archited	ctural		
Cc:	Company Name	Contact Name	Copies Notes		
	FCI Constructors, Inc Durango	Marc Litzen	1		
	FCI Constructors, Inc Durango	Steven Stewart	1		
	FCI Constructors, Inc Durango	Tim Murphy	1		

Question Date Required: 8/3/2013

Per the door schedule on A600, door B116-2 is to be a screen door. Please provide specifications / details for the desired screen. Note that the daylight dimension in the hollow metal door on site is 30-3/4" x 64-3/4" and 1" thick.

Suggestion

Answer Date Answered:

The screen shall set in the glazing channel.

Door screens shall be 18 x 16 mesh 0.011-inch (0.28 mm) diameter aluminum

insect screening set in a 0.050-inch (1.27 mm) extruded screen frame.

Rick J. Taves

7/30/13

Prolog Manager Printed on: 7/27/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 170			Date Created: 7/30/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject R1 Internal Economizer		Discipline Mechanical/Electrical		Category Request for Information
Cc:	Company Name	Contact Name	Copies Notes	
	FCI Constructors, Inc Durango	Bryan Gadd	1	
	FCI Constructors, Inc Durango	Marc Litzen	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	

Question Date Required: 8/6/2013

Heat Pump R1 that has been provided by the mechanical contractor has come with its own internal economizer control and has no ability to be overridden in regards to CO2 control. How shall ACSi proceed?

Suggestion

Answer Date Answered:

The existing controls on the economizer can be disconnected and the BAS can control the actuator directly. It is a proportional motor and requires a 2-10 V signal. The warranty on the economizer section will be void but this is not an issue now that ACS will have control.

DS 07-30-2013

Prolog Manager Printed on: 7/30/2013 fci pm data Page 1



Automated Control Systems, Inc.



RFI 4

July 29, 2013

T0: FCI Construction

186 Moose Lane

Durango, Colorado 81303

Project: Ignacio Middle School

222 County Road 320 Ignacio, Colorado 81137

ACSI Project No: 213010

To Whom It May Concern,

1. Heat Pump R1 that has been provided by the mechanical contractor has come with its own internal economizer control and has no ability to be overridden in regards to CO2 control. How shall ACSi proceed?

Please feel free to call my office with any questions.

Thank you,

Stephen A. Tapia Applications Engineer Automated Control Systems, Inc.

Ph#: 505-881-7070 Fax#: 505-881-9791



Detailed, RFIs Grouped by RFI Number

Durango, CO 81303

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango 222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 171 Date Created: 7/31/2013 **Answer Company Answered By Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903

Co-Respondent **Author RFI Number**

Subject Discipline Category Bike Racks Request for Information Landscape

Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 8/7/2013

The (3) bike racks on sheet L1.3 are to be installed in a crusher fines area.

However, per bike rack detail 4/L3.4, the bike racks are to be surface mounted.

Please advise.

Suggestion

Answer Date Answered:

08/12/2013

Change to Ground Mount. DHM has confirmed with Syd Downs (Downs and Associates) that order has been placed with Victor Stanley Products for Ground-mounted bike racks.

Inserted in this doc (page2) is the product detail from www.victorstanley.com showing ground-mount detail.

Follow bollard detail on C109.2 for size of footing. Rick J. Taves 8/12/13

Prolog Manager Printed on: 7/31/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 172			Date Created: 8/1/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject MAU-1		Discipline Mechanical/Plumbing		Category Request for Information
Cc:	Company Name	Contact Name	Copies Notes	
	FCI Constructors, Inc Durango	Bryan Gadd	1	
	FCI Constructors, Inc Durango	Marc Litzen	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	

Question Date Required: 8/8/2013

MAU-1 has come with a control panel for the DDC to interface to.

The sequence of operations reads as follows:

FAN SPEED CONTROL IS DETERMINED BY THE KITCHEN CONTROL. PANEL'S 0-10VDC SIGNAL GIVEN TO THE BAS AND ONTO THE AIR UNITS FVD.

THE MAKE UP AIR UNIT WILL BE ENABLED BASED ON THE DDC OCCUPANCY SCHEDULE. TEMPERATURE SETPOINT WILL BE ADJUSTABLE AT THE REMOTE CONTROL PANEL SUPPLIED WITH THE MAKE UP AIR UNIT.

The makeup air unit MAU-1 only has the ability to be commanded on and off. The speed control will be controlled by the factory panel only (see attached factory wiring diagram).

Will this be an acceptable sequence of control?

Suggestion

Answer Date Answered:

The BAS will provide VFD status, water feed valve and drain valve control of the MAU. The remaining control items will be by kitchen consultants's Halton kitchen panel (fan speed control) and the MAU manufacturer's wall mounted remote panel (temperature control). ME&E 2013-08-13

Prolog Manager Printed on: 8/1/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 173			Date Created: 8/29/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject		Disciplin	ie	Category	
ERV Dampers & Cooling Tower Sp	ray Pumps	Mechanio	cal/Plumbing	Request for Information	
Cc: Company Name	Contact	Name	Copies Notes		

Question Date Required: 9/5/2013

- 1.) ERV units have outside and exhaust dampers that are controlled by the BAS. Upon enabling the ERV, the dampers will open and duct blowers will be enabled. ACSi has found a problem when the dampers fail and the duct blowers are enabled in occupied mode. There have been no provisions or points provided on the contract documents for damper failure. How shall ACSi proceed?
- 2.) Cooling tower spray pump failure has occurred recently and the system has supplied 120 degree F water to the heat pumps. The heat pumps are able to sufficiently work with water temperature up to 110 degrees F. There are no spray pump status points or requirements on the contract documents. How shall ACSi proceed upon spray pump failure?

Suggestion

Answer Date Answered:

- 1) I'm not sure its worth adding a \$1000 safety device (programmed airflow measuring station) to protect a \$170 fan motor.
- 2) Provide a high water temperature alarm (>120deg.F.) to the system indicating to maintenance that something with the fluid cooler has failed (i.e spray pump, cooler fan, 3-way valve, etc.). Lock out pumps P3 and P4 if water temperatures exceed 125deg.F. Through original programming this locks out all heat pumps.

 DS 09-05-2013

Prolog Manager Printed on: 8/29/2013 fci pm data Page 1



Automated Control Systems, Inc.



RFI 5

August 1, 2013

T0: FCI Construction

186 Moose Lane

Durango, Colorado 81303

Project: Ignacio Middle School

222 County Road 320 Ignacio, Colorado 81137

ACSI Project No: 213010

To Whom It May Concern,

1. Make Unit Air Unit MAU-1 has come with a control panel for the DDC to interface to. The sequence of Operation reads as follows:

FAN SPEED CONTROL IS DETERMINED BY THE KITCHEN CONTROL. PANELS'S 0-10VDC SIGNAL GIVEN TO THE BAS AND ON TO THE AIR UNITS VFD.

THE MAKE UP AIR UNIT WILL BE ENABLED BASED ON THE DDC OCCUPANCY SCHEDULE. TEMPERATURE SETPOINT WILL BE ADJUSTABLE AT THE REMOTE CONTROL PANEL SUPPLIED WITH THE MAKE UP AIR UNIT.

The Make Unit Air Unit MAU-1 only has the ability to be commanded on and off. The speed control will be controlled by the factory panel only (See Attached Factory Wiring Diagram). Will this be an acceptable sequence of control?

Please feel free to call my office with any questions.

Thank you,

Stephen A. Tapia Applications Engineer Automated Control Systems, Inc.

Ph#: 505-881-7070 Fax#: 505-881-9791



Detailed, RFIs Grouped by RFI Number

FCI Constructors, Inc. - Durango 40-12-016 - Ignacio Middle School Project # 40-12-016 Tel: 970-259-8644 Fax: 970-259-8633 222 CR 320 Ignacio, CO 81137

RFI#: 174			Date Created: 9/5/2013
Answer Company	Answered By	Author Company	Authored By
		FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Subject	Disciplin	е	Category	
Kitchen MAU & Exhaust Hood	Mechanic	Mechanical/Plumbing		
Cc: Company Name	Contact Name	Copies Notes		

Question Date Required: 9/12/2013

- 1.) The Exhaust fan is currently shown to be enabled by the BAS system on a scheduled time. We recommend to keep it wired to the BAS, but do not put it on a schedule at this time. The owner will have the flexibility to do that if they wish.
- 2.) The exhaust fan is operated by the exhaust hood control panel, which senses heat from the stoves and turns on the fan and turns it off when it cools down. Please put an Hand on/off/auto switch on the control panel for local control.
- 3.) The make-up air unit is turned on when the exhaust fan is turned on. This unit has its own control panel mounted on the hood, which allows the user to turn the unit to heating or cooling and the control sequence shows this unit being controlled by the BAS. This is not correct since the unit is not the primary source of heating or cooling. Our suggestion would be to allow the unit to operate independent of the BAS and monitor status. Fan speed signal from the food service consultants Marvel control panel needs to be connected to the MAU. The BAS needs to control the fill/drain 3-way valve.
- 4.) The other control piece of the MAU is the block and bleed valve and the drain valve. The drawings show this is 2 valves, but it is actually (1) 3-way valve. This valve would be open all the time to fill when the temperature is above 60 degree F. Close (normally closed) to drain at 40 degree F. This gives us a larger fill/drain window so it's not draining all the time. When the temperature drops, the valve will close and dump.

Suggestion

Answer Date Answered:

This is a confirming RFI, no response is necessary.

Printed on: 9/5/2013 Prolog Manager fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI#: 176

Answer Company

Answered By

Author Company

Authored By

RTA Architects Rick Taves FCI Constructors, Inc. - Durango Bryan Gadd
19 South Tejon Street, Suite 300
Colorado Springs, CO 80903

Rick Taves FCI Constructors, Inc. - Durango Bryan Gadd
186 Moose Lane
Durango, CO 81303

Co-Respondent Author RFI Number

SubjectDisciplineCategoryAdditional data / Phone drops in Mechanical RoomElectricalRequest for Information

 Cc:
 Company Name
 Contact Name
 Copies
 Notes

 FCI Constructors, Inc. - Durango
 Bryan Gadd
 1

 FCI Constructors, Inc. - Durango
 Marc Litzen
 1

 FCI Constructors, Inc. - Durango
 Tim Murphy
 1

Question Date Required: 9/23/2013

We believe that (2) data drops are going to be required in the mechanical room to allow the BMS controller to connect to the control station being installed at the new Administration Building.

Please Advise.

Suggestion

Answer Date Answered:

Yes the two data drops are required.

Rick J. Taves 9/20/13

Prolog Manager Printed on: 9/18/2013 fci pm data Page 1



Automated Control Systems, Inc.



RFI 6

August 28, 2013

T0: FCI Construction

186 Moose Lane

Durango, Colorado 81303

Project: Ignacio Middle School

222 County Road 320 Ignacio, Colorado 81137

ACSI Project No: 213010

To Whom It May Concern,

- 1. ERV units have outside and exhaust dampers that are controlled by the BAS. Upon enabling the ERV, the dampers will open and duct bowers will be enabled. ACSi has found a problem when the dampers fail and the duct blowers are enabled in occupied mode. There have been no provisions or points provided on the contract documents for damper failure. How shall ACSi proceed?
- 2. Cooling tower spray pump failure has occurred recently and the system has supplied 120 degree F water to the heat pumps. The heat pumps are able to sufficiently work with water temperature up to 110 degrees F. There are no spray pump status points or requirements on contract documents. How shall ACSi proceed upon spray pump failure?

Please feel free to call my office with any questions.

Thank you,

Stephen A. Tapia Applications Engineer Automated Control Systems, Inc.

Ph#: 505-881-7070 Fax#: 505-881-9791



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School222 CR 320 Ignacio, CO 81137

Project # **40-12-016**Tel: 970-259-8644
Fax: 970-259-8633

RFI#: 175			Date Created: 9/9/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Bryan Gadd
Co-Respondent		Author RFI Number	

SubjectDisciplineCategoryBoiler emergency shutoffMechanical/Plumbing

Cc: Company Name Contact Name Copies Notes

Question Date Required: 9/16/2013

During an inspection from the school districts insurance company boiler inspector, we were told that the boilers must have an emergency shutoff per boiler code. An emergency shut off is not shown on the drawings please advise.

Suggestion

Answer Date Answered:

Provide red mushroom boiler shut off switch at boiler room door to de-energize the boiler burner assembly on both boilers when activated. Provide engraved label "Boiler Emergency Shut Off". ME&E 2013-10-03

Prolog Manager Printed on: 9/9/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

 40-12-016 - Ignacio Middle School
 Project # 40-12-016
 FCI Constructors, Inc. - Durango

 222 CR 320 Ignacio, CO 81137
 Tel: 970-259-8644
 Fax: 970-259-8633

RFI #: 177			Date Created: 9/17/2013
Answer Company	Answered By	Author Company	Authored By
RTA Architects 19 South Tejon Street, Suite 300 Colorado Springs, CO 80903	Rick Taves	FCI Constructors, Inc Durango 186 Moose Lane Durango, CO 81303	Steven Stewart
Co-Respondent		Author RFI Number	

Sub j	ect Door Actuator key Switch	Discipli Archited	ne tural/Electrical	Category Request for Information
Cc:	Company Name	Contact Name	Copies Notes	
	FCI Constructors, Inc Durango	Marc Litzen	1	
	FCI Constructors, Inc Durango	Bryan Gadd	1	
	FCI Constructors, Inc Durango	Tim Murphy	1	

Question Date Required: 9/24/2013

Spec Section 87100 (page 18 of 42) - Sequence of Operation #4:

Please clarify what kind of wall mounted key switch is needed for enabling/disabling the outside ADA actuator. The key switch is only listed in the sequence of operations and not in the hardware schedule. Please also give location for key switch if one is needed.

Suggestion

Answer Date Answered:

- 1) Wall mounted key switch is not intended at this opening. On/off/hold open rocker switch is located directly on ADA unit.
- 2) Delete note #4 from sequence of operation.

Prolog Manager Printed on: 9/18/2013 fci pm data Page 1



Detailed, RFIs Grouped by RFI Number

40-12-016 - Ignacio Middle School Project # 40-12-016 FCI Constructors, Inc. - Durango

222 CR 320 Ignacio, CO 81137 Tel: 970-259-8644 Fax: 970-259-8633

RFI#: 178 Date Created: 9/25/2013 **Answer Company Answered By Authored By Author Company Rick Taves** Steven Stewart RTA Architects FCI Constructors, Inc. - Durango 19 South Tejon Street, Suite 300 186 Moose Lane Colorado Springs, CO 80903 Durango, CO 81303 Co-Respondent **Author RFI Number**

Subject Discipline Category Solar Chimney Relief Damper Request for Information Cc: Company Name **Contact Name Copies Notes**

Question Date Required: 10/2/2013

Per M601:

The contract document sequence of operations reads as follows:

"The solar chimney relief damper will open to maintain building pressure of a positive 0.02" W.C. and also described in the night purge sequence."

However, there have been no provisions on the contract document "Motorized Windows & Solar Chimneys" Points List for such point requirement.

How shall ACSi proceed?

Suggestion

Answer Date Answered:

ACSi shall follow the sequence of operation. A differential pressure sensor will need to be added to the outside and one somewhere within the main corridor. ME&E 10/1/13

Prolog Manager Printed on: 9/25/2013 fci pm data Page 1